

GROWING
HAND IN HAND
WITH HONG KONG
SINCE 1955

Innovation Construction CIC: B2B Event on MiC

Presented by
Dragages Hong Kong Limited / Dragages Singapore Pte. Limited

06 November 2018



Dragages Hong Kong Introduction

Shared innovation

BOUYGUES
CONSTRUCTION



ABIGAIL TAM

Business Development Manager /
Senior Design Manager

Dragages Hong Kong Limited



FELIX HARTANTO

Business Development Manager

Dragages Singapore Pte. Limited



innovative construction in our DNA

Founded in **1952** by Francis Bouygues, Bouygues Construction specialized in **innovative precast construction** in the post war period providing much needed housing in the Paris region which was much faster than conventional construction.



BOUYGUES CONSTRUCTION



A global player in construction and services



BUILDING

Housing, schools & universities, hospitals, hotels, office buildings, stadiums, airports, exhibition centers, leisure amenities, etc.



CIVIL WORKS

Roads & highways, transport infrastructures, etc.



ENERGY & SERVICES

Energy networks, street lighting, digital networks, electrical, mechanical & HVAC engineering, facilities management, etc.



CONCESSIONS

Management & operation of transport infrastructures, sports & leisure amenities, port areas, etc.





DRAGAGES HONG KONG

Innovative construction solutions
in Hong Kong since 1955

Global Construction
Network since 1986

Pioneer in construction
techniques & technologies

Full Service Provider

WHY MiC?

COSTLY



COMPLICATED



CONSTRAINED



HIGH RISE



HIGH VALUE



HIGH VOLUME



Dragages Singapore PPVC System

Shared **innovation**

**BOUYGUES
CONSTRUCTION**

DRAGAGES SINGAPORE

World Class Expertise





1000+ employees



5 Platinum Greenmark Labels



9 Gold and Gold Plus Greenmark Labels

35+

projects in Singapore



125 Awards



Triple Certification
(ISO 9001, ISO 14001, OHSAS 18001)



Highest Conquas
quality score achieved in Singapore



PPVC
BIP License and Certificate for
Manufacturers Accreditation Scheme

bizSAFE
Partner & Star



Shared innovation




What is PPVC?

"Prefabricated Prefinished Volumetric Construction"

- means a construction method whereby free-standing volumetric modules (complete with finishes for walls, floors and ceilings) are constructed and assembled in an accredited fabrication facility, in accordance with any accredited fabrication method, and then installed in a building under building works.



PRECAST



FIT OUT



PREFINISHED

Type of PPVC System

Steel
PPVC



Hybrid
PPVC



Concrete
PPVC



Dragages Singapore PPVC Experience

Crowne Plaza Hotel Extension



Steel PPVC System

10 storey hotel, 252 PPVC modules

Woodlands Nursing Home



Hybrid PPVC System

9 storey nursing home,
343 PPVC modules

Clement Canopy



Concrete PPVC System

40 storey residential (505 units),
1866 PPVC modules

Park Colonial, Woodleigh



Concrete PPVC System

6 blocks, 14-15-16 storey apartments
(837 units),
2514 PPVC modules

Garden Residences, Serangoon



Concrete PPVC System

5 blocks, 15 storey apartments
(613 units),
2012 PPVC modules

Perumal Road




Concrete PPVC System

1 tower 23 storey residential (116 units)
1 tower 18 storey service apartment (240 units)
680 PPVC modules

PPVC Concept

- ➔ The need of 3C
- ➔ Teamwork
- ➔ Upfront Design Development
- ➔ Factory Production Line and Construction
- ➔ Multi Coordination between the Factory and Project Site
- ➔ “Lego style” Installation Process
- ➔ Clean Construction Site
- ➔ High Quality Product
- ➔ Shorter Construction Period and High Productivity



Level of off-site finishes requirements


Since 2001, BCA had implemented the buildability legislation for all building projects to raise productivity in the built environment sector.

Code of Practice (COP) sets out the requirements of minimum Buildable Design Score, minimum Constructability Score as well as the requirements for the specific productive technologies such as PPVC.

Element	Minimum level of completion off-site
Floor Finishes	80%
Wall Finishes	100%
Painting	100% base coat, only final coat is allowed on-site
Windows frame & Glazing	100%
Doors	100%, only door leaves allowed for on-site installation
Wardrobe and Cabinets	100%, only wardrobe and cabinet doors allowed for on-site installation
M&E including water & sanitary pipes, electrical conduits & ducting	100%, only equipment and fixtures to allowed for on-site installation
Electrical sockets and light switches	100%, only light fittings allowed for on-site installation


PPVC Design Development

BIM used in the Design to facilitate precast and prefabrication coordination




PPVC Design Development

Design Teamwork
3 Disciplines to
develop PPVC
collaboratively



STRUCTURAL
MODEL



MECHANICAL
SERVICES




ARCHITECTURAL
FINISHES




COMBINED
MODEL

PPVC Design Development

3D VIEW (Typical Floor)



MODULAR DESIGN FOR APARTMENT UNIT



Characteristics of the proposed system

6 Sided RC PPVC Module

Wall

Comprises of RC walls located on the two long sides of the modules.

Floor Slab

Comprises of RC floor slab spanning across the shorter span of modules on beams.

Balcony and AC Ledge

Balcony/ AC slab will be cantilever.

Ceiling

RC ceiling flat slab is provided




RC PPVC Modules

– Pre-finished in the factory
**Following Requirements of
COP on Buildability 2015**

This PPVC system developed by Dragages Singapore is particularly suited for building projects as it provides robustness on the structure and enhanced durability.

SITE AND FACTORY MANAGEMENT



PPVC Construction

Stage 1 – Carcass Fabrication



Panel fabrication / casting



3D Module after casting



Module ready for delivery

Stage 2 – Fit Out Installation



Module arrangement



Fit out works



Module ready for delivery

Stage 3 – Site Installation



Preparation for Transfer
Slab




Lifting process




PPVC Module is installed

PPVC Construction – Logistic Management

Transportation Flow Chart



Typical Convoy



Convoy Size Escort

LTA Guidelines w/o Police

Length
Width
Height

→ 18.950 m
→ 3.100 m
→ 4.315 m

No limit
< 3.4m
< 4.5m

PPVC Construction – Equipment



- High capacity tower crane
- ~ 15 minutes per module for lifting and installation only
- 10-12 modules a day per tower crane can be achieved

PPVC Benefits – Environmentally friendly

- Less dust
- Less noise
- Less vehicle trips on site



PPVC Benefits – Environmentally friendly

- Most of the fabrication works carried off-site
- Mostly Lifting works carried on-site



PPVC Benefits – Health and Safety

- Less risk exposure to working at height
- More work done at ground level (factory)
- Shorter duration of working at height (lifting)
- Less safety hazards in work area



PPVC = Higher Quality

- Off-site Construction
- Factory-like assembly
- Module Standardization



PPVC Tolerance



STRUCTURAL

	CONQUAS Tolerance	PPVC Tolerance
Verticality	+/- 3mm for 1m	+/- 1mm for 1m
Squareness	4mm for 300mm	1mm for 300mm
Concrete cover	+5mm	+2mm
Cross section dimensions	+10mm / -5mm	+/- 2mm
Opening size for door & window	+10mm	+5mm

ARCHITECTURAL

	CONQUAS Tolerance	PPVC Tolerance
Floor evenness	3mm for 1.2m	0.5mm for 1.2m
Wall evenness	3mm for 1.2m	1mm for 1.2m
Squareness	4mm for 300mm	1mm for 300mm

How to be successful in PPVC project?

Having a Good Builder !

Strong Design Team

Good Project Management



- Good SOP (Standard Operation Procedure)
- Professional and Reliable Project Team
- Proper Test and Inspection System

		Document Code: PMP	
Sengkang Central Mixed Development		Revision: Tender	
Page: 1		Date: Tender	
PROJECT MANAGEMENT PLAN - QUALITY			
"Sengkang Central Mixed Development"			
<small>This document is prepared, reviewed and approved by the following parties. This document is property of Dragages Singapore Pte Ltd and is NOT allowed to be reproduced or used for any other purpose without the prior written consent from the QSE Dept Head and Project Manager. This document serves as a manual of QSE's Project Management System, and shall be used in conjunction with relevant procedures in order to implement the Quality Management system.</small>			
Name:	Prepared by:	Reviewed by:	Approved by:
Designation:	Project QA Manager	Senior QA/QC Manager	Project Manager
Signature:			
Date:			
Document Code: PMP	Revision: Tender	Date: Tender	No. of Pages : Tender



Thank You



Shared innovation

