Procedures for applications for water supplies in new building projects adopting MiC




Regulatory Control on the Construction of Water Supply System adopting MiC

WSD Circular Letter No. 2/2019

Stipulate requirements and procedures for applications for water supplies related to MiC projects with factory construction and plumbing works

Introduce measures to ensure quality controls on plumbing works constructed by MiC method are **on par with** conventional on-site construction method Introduce mechanism for inspection of plumbing installations constructed at MiC factory before covering up.

Legislation and regulatory requirements for new plumbing works in MiC Projects



Proposal Stage

- specify the extent of plumbing works constructed at MiC factory in the plumbing proposal
- submit **supervision plan** to ensure adequate site supervision at MiC factory
- submit shop drawings for pipe installations that will be covered up at MiC factory
- submit production schedule, inspection schedule for the plumbing works to be covered up in the MiC module at MIC factory

Construction Stage

- Licensed Plumber (LP) and Registered Plumbing Workers (RPW) carry out supervision at MiC factory according to an approved supervision plan.
 Frequency of supervision depends on the extent and complexity of the plumbing works, in general:
 - LP: minimum weekly supervision
 - RPW: continuous supervision
- LP and RPW shall keep supervision records

Interim Inspection Stage


- WSD will deploy inspection agent to carry out
 - audit checks of the supervision records
 - audit check on construction activities of plumbing works at MiC factory

Interim Inspection of conceal pipes in modules

Hong Kong Science and Technology Park InnoCell







Interim Inspection of conceal pipes in modules

Hong Kong Science and Technology Park InnoCell

Material check and non-destructive tests on pipe joints



Audit Inspection of plumbing works in MiC factory

Fire Services Department Staff Quarters at Pak Shing Kok

Audit check on supervision personnel

22/8/2019. Pska YLC/MAG/2/14/6.

Audit check on plumbing works constructed at MIC factory

Commissioning

- approval would be given to the plumbing works by WA subject to:
 - satisfactory result of interim inspection at MiC factory by the WSD Inspection Agent
 - satisfactory result of final inspection by the WSD at building site
 - compliance with the commissioning requirements specified by WA

Submission requirements and approval workflow for MiC

WSD will review the procedures from time to time with reference to the

- development in the adoption of MiC method in Hong Kong and
- the experience gained in implementing the procedures

