CIC – DfMA Alliance Forum Integrated Digital Delivery 24 July 2019

## DfMA for MEP in West Kowloon Government Office

Mr. Gary L.P. Fong Project Manager

FSE Engineering Group Ltd




# Content

- 1. Planning for MEP DfMA
- 2. Pre-requisite Requirement
- 3. Workflow for Modules Installation
- 4. Optimize the working sequence
- 5. Video for Cooling Tower Modularization
- 6. Challenge
- 7. Advantage




### Involvement of Various Parties in MEP DfMA

#### Scope of work



### Planning for MEP DfMA







Vertical Transportation Tower crane capacity: 5 tons at a radius 40m




Number of Modules and the Criteria of Segmentation



Number of Modules and the Criteria of Segmentation








Max. Dimension: 5m(L) x 4m(W) x 3.5m(H)





Working drawing for the coordinated setting out of floating plinth, pipe modules and cooling tower modules





Location and Facilities of the Prefabrication Workshop

- Lane for large vehicles to deliver the pipe modules
- Floor condition and area of the workshop
- Lifting Tools for prefabrication









#### Workflow for Modules Installation




### WKGO Cooling Tower Modularization Installation Sequence of Pipe Modules




Phase 1 Manufacture steel frame modules



Phase 2 Install pipe support & springs



Phase 3 Install first layer pipework c/w accessories



Phase 4 Install second layer pipework c/w accessories




Phase 5 Deliver and connect / install pipe modules





### Comparison of Installation Timeline between Conventional Method & Prefabrication Method



Ŕ

### Why DfMA can be Widely Used?

- 1. Can Accurate Position and Align MEP Services (By RTS)
- 2. Survey Site Conditions and Compare Against BIM (By 3D scanning, VR)
- 3. Support by the Government / Industry



Accurate Positioning - RTS












Accurate Positioning – 3D scanning





#### Visualization






**VR Support** 


**Real Time Editing** 





### Clash Analysis



#### Attributes Embedded in the Model







Pipe Schedule - Module 09-12			
Module / Pipe No.	Diameter	Length (mm)	Particular
Module 09 - 03	300 mm	1105	
Module 09 - 05	300 mm	945	
Module 09 - 07	250 mm	1122	
Module 09 - 07	250 mm	896	
Module 09 - 13	400 mm	5361	
Module 09 - 18	300 mm	924	
Module 09 - 19	300 mm	1586	
Module 09 - 22	250 mm	940	
Module 09 - 23	250 mm	423	Distance Piece
Module 10 - 01	250 mm	2356	
Module 10 - 03	250 mm	849	
Module 10 - 05	250 mm	310	
Module 10 - 06	250 mm	1386	
Module 10 - 09	250 mm	414	Distance Piece
Module 10 - 11	600 mm	2475	
Module 10 - 14	250 mm	423	Distance Piece
Module 10 - 16	250 mm	538	Distance Piece
Module 10 - 17	250 mm	104	
Module 10 - 18	250 mm	104	
Module 11 - 01	400 mm	3303	
Module 11 - 03	400 mm	418	
Module 11 - 03A	400 mm	834	
Module 11 - 05	350 mm	529	
Module 11 - 07	350 mm	319	
Module 11 - 09	350 mm	613	
Module 11 - 14	250 mm	632	Distance Piece

#### Materials Quantities for Procurement

#### Materials Dimensions for Fabrication

DfMA for MEP in West Kowloon Government Office







Quality Control & Joint Inspection





Mid-night delivery of modules due to the allowable lorry width for daytime traffic (3500mm)

DfMA for MEP in West Kowloon Government Office






Module hoisted by tower crane, loading capacity was checked and confirmed in early stage





### Video for Cooling Tower Modularization



### DfMA for Cooling Tower - Challenges

### 1. Alignment of the modules connection

- Control by pre-assembling of modules at workshop
- Control by service connection templates

### 2. Number of connection points

• The more the connections between modules, the more the alignment have to be controlled

### DfMA for Cooling Tower - Challenges (con't)

### 3. Limited clearance space in pipe modules

This leads to difficulty in services connection between module

### 4. Transportation

- Incur additional transportation costs from workshop to site
- This imposes constraints to the size of modules (e.g. lorry size and delivery route)



### DfMA Cooling Tower - Advantages

### 1. Time Effectiveness

- Fabricate modules before handover of plant room
- Reduce site installation time

### 2. Enhance Quality Control

• Environmental condition of the workshop is better

### 3. Environmentally Sound

Less material wastage

### DfMA Cooling Tower - Advantages (con't)

### 4. Better House Keeping

- Less materials storage & debris on site
- 5. Less accidental Rate
  - Less labour on site
  - Better working environment
- 6. Job Satisfaction and Achievement
  - Less defect rectification Works

### DfMA for Cooling Tower - Advantages (con't)

### 7. Minimized Disruption to Campus and Neighbours

- Reduce the amount of noise
- Less traffic congestion
- 8. Cope with Market Demand in Particularly Government Projects

# Thank you

