



**DfMA MiMEP Tradeshow 2021
MiC & MiMEP Webinar Forum**

Application of Flexible Sprinkler Drops

5 March 2021

Mr. Victor Ng, General Manager – Operation

InnoTec Engineering Ltd.





What to be shared

- The Application of Flexible Sprinkler Drop
- Case Study 1 – Traditional Method of Sprinkler Dropper
- Case Study 2 – Flexible Sprinkler Drop
- Time and Cost Analysis – Value Stream Mapping (VSM)
- Real Case of Application and FSD's Approval
- Takeaway



Introduction

- Hong Kong have more than 7.5 million citizens.
- To provide office space for corporations and accommodation for citizens, many buildings are constructed in both public and private sectors each year.
- In 2019, the total gross value of construction work performed by Main Contractor at construction sites exceeded 135 billion Hong Kong Dollars.

Source: [DEVB - Gross Value of Construction Work... \(168\)](#)

- Construction industry in Hong Kong is facing 3 major obstacles:-
 - High Costs;
 - Short Construction Period; and
 - Unsatisfactory Performance.

Modular **i**ntegrated **C**onstruction (MiC)
Design for **M**anufacture and **A**ssembly (DfMA)
MultiTrade **i**ntegrated **MEP** (MiMEP)



「創新、專業、年青」

Innovation

Professionalisation

Revitalisation



Source: "Construction 2.0" 2018

Core challenges facing the Industry

Refer to “Construction 2.0” published in 2018, the following core challenges are identified –



Significant future construction volumes;



High costs;



Unsatisfactory mega-project performance;



Unsatisfactory site safety performance;




Declining productivity; and



A lack of creativity & innovation.

Source: “Construction 2.0” 2018, pp.4



The impact of the Industry in Hong Kong



Quality of infrastructure



Economic contribution



Employment

Source: "Construction 2.0" 2018, pp.8

Important Industry milestones

Airport Core Programme

The 10-project Airport Core Programme (ACP) was completed in 1998, with eight projects completed on time and within budget. This performance, when coupled with the scale and complexity of the programme, helped to establish the modern day reputation and regional leading position of the Industry.⁴

1998

Construction Industry Review Committee

In response to the public housing incidents referred to above, Government appointed the CIRCC which produced a report titled *Construct for Excellence*. The report introduced over 100 recommendations directed at improving industry practices and performance.⁶ The report initiated what is now considered to be the first generation of major reform of the Industry.

2001

Construction costs taking off

After hitting a trough in 2009, local construction costs commenced a steep upward trend that has persisted in subsequent years. This growth in cost is considered a threat to the overall financial sustainability of Government and the future prospects of the Industry.

2009

Project Cost Management Office

As announced in the 2016 Policy Address and the 2016-17 Budget, the Development Bureau (DEVB) set up the Project Cost Management Office (PCMO) in June 2016 with a mandate focused on achieving Industry-wide improvements in relation to cost and project management of capital works projects by drawing up cost control measures, cost reduction initiatives and steering and monitoring related work undertaken by bureaux and works departments that are responsible for project delivery.⁹

2016

Building challenges in public housing

In the late 1990's, there were a series of building problems experienced in the public housing market.⁵ By way of example, excessive uneven foundation settlements were discovered in the Tin Chung Court development. In that example, the contractor, the external consultant and procedures adopted (including the contracting system and contract documentation) were determined to be responsible. In another case, piling problems at the Yu Chui Court in Shatin were reported, resulting in a number of arrests, including Housing Department (HD) staff. A series of Legislative Council (LegCo) meetings were held to discuss measures to improve building quality in public housing and to rebuild public confidence.

1999-2000

Ten Major Infrastructure Projects

To keep pace with the region's development, the 2007-2008 Policy Address of Government introduced the Ten Major Infrastructure Projects (TMIP).⁷ A number of these projects, including the Hong Kong-Zhuhai-Macao Bridge (HZMB) and the Shatin to Central Link (SCL) are still under construction at the time of writing. Because of their scale and the duration involved in planning, design and construction, these projects have proven to be a major driver of Industry growth since the time of the Policy Address.

2007

Task Force on Managing Cost of Public Works

In order to strengthen cost control for public works, the then Financial Secretary set up a Task force in 2015 to examine the causes behind escalating construction costs and to formulate corresponding measures.⁸

2015

Construction Innovation and Technology Fund

In the 2018-19 Budget, the Financial Secretary set aside HK\$1 billion for the establishment of the Construction Innovation and Technology Fund¹⁰ to provide impetus to transform the local construction industry through automation, industrialisation and digitisation.

2018

What is DfMA?

DfMA stands for Design for Manufacture and Assembly.

DFMA is the combination of two methodologies –



Design for Manufacture - *the design for ease of manufacture of the parts that will form a Product; and*



Design for Assembly - *the design of the Product for ease of assembly.*



Ref. : DEVB(PSGO) 38/1
Group : 5

31 March 2020

Development Bureau
Technical Circular (Works) No. 2/2020

Modular Integrated Construction (MiC)

Scope

This Circular sets out the policy on the adoption of Modular Integrated Construction (MiC) for new building works¹ with total construction floor area (CFA) larger than 300m² under the Capital Works Programme (CWP) to be tendered on or after 1 April 2020.

Effective Date

2. This Circular shall take immediate effect.

Effect on Existing Circulars and Circular Memoranda

3. This Circular has no effect on existing circulars.

Background

4. MiC is a construction method whereby freestanding volumetric modules with finishes, fixtures, fittings, furniture and building services installation, etc. manufactured off-site and then transported to site for assembly.

Government Policy

Continuous improvement is mandatory in construction industry, not just a policy.

DfMA has become a practice guide and a way of work for E&M as well as other construction activities.

Modular Integrated Construction

Introduction

Modular Integrated Construction (MiC) refers to a construction method whereby free-standing volumetric modules (with finishes, fixtures, fittings, etc.) are manufactured off-site and then transported for constructing buildings. Proven benefits include improved site safety, more efficient and better quality control, shortened construction period, less construction waste, less demand for on-site labour, less disturbance and nuisance to the neighbourhood, etc., not just contributing to the quality and sustainable built-environment but also help ease some of the challenges of the local construction industry. To encourage MiC, the Buildings Department (BD) has formulated streamlined measures and guidelines to facilitate the industry in meeting the relevant standards and requirements under the Buildings Ordinance (BO).

Guidance Note on Fixed Electrical Installations with Modular Integrated Construction Method

1. Introduction

1.1 The purpose of this guidance note is:

- (a) to draw the attention of the Authorized Persons (APs)/ Consultant and developers to the requirements on the design, construction and installation of fixed electrical installations in buildings/ developments with Modular Integrated Construction (MiC) method;
- (b) to draw the attention of the Registered Electrical Contractor (REC) and Registered Electrical Worker (REW) to the requirements on fixed electrical installations in buildings/ developments and their obligations; and
- (c) to give guidance on the requirements which must be met in the design selection and installation of wiring and fixed electrical installations.

Guidelines on Application of Construction Noise Permit for using Modular Integrated Construction (MiC) Method

Introduction

Modular Integrated Construction (MiC) refers to construction whereby free-standing integrated modules (completed with finishes, fixtures, and fittings) are manufactured in a prefabrication factory and then transported to a site for building assembly. While building work can be carried out in daytime of normal weekdays in general, the modules which are comparatively large and may need to be transported to and installed at a construction site in restricted hours¹ under the Noise Control Ordinance (NCO), and hence a valid Construction Noise Permit (CNP) issued by the Environmental Protection Department (EPD) would be needed. In view of ever wider use of MiC method in Hong Kong, this paper provides guidance for developers, architects and contractors on the necessary justification when considering applying for an essential Construction Noise Permit (CNP) for MiC.

本署編號 : (8) in WSD 3318/50 Pt. 7
Our ref :
來函編號 :
Tour ref :
電話 : 2829 4355
Tel :
傳真 : 2824 0578
Fax :
20 February 2019

Distribution: To all Licensed Plumbers and Authorized Persons

Dear Sirs,

**Circular Letter No. 2/2019
Procedures for Applications for Water Supply in New Building Projects
adopting “Modular Integrated Construction” Method**

To facilitate the adoption of the “Modular Integrated Construction” (MiC)¹ method in Hong Kong, the Water Supplies Department (WSD) promulgates below the procedures for the applications for water supply in new building projects adopting MiC method (MiC projects). The WSD has consulted the Technical Committee on Plumbing on the procedures. The WSD will review the procedures from time to time with reference to the development in the adoption of MiC method in Hong Kong and the experience gained in implementing the procedures.

To: Recipients of FSD Circular Letters and Authorized Persons

Dear Sir/Madam,

FSD Circular Letter No. 3/2019


Guidance Notes on Submission, Approval and Acceptance Inspection of Fire Service Installations and Equipment in Modular Integrated Construction Building Projects

Modular Integrated Construction (MiC) refers to a construction method whereby free-standing integrated modules are manufactured off-site and then transported for constructing buildings on sites. The concept of “factory assembly followed by on-site installation” represents a shift of traditional method from the on-site construction to the modern off-site manufacturing and assembly.

Client Driven


Building Department (BD), Environmental Protection Department (EPD), Electrical & Mechanical Services Department (EMSD), Water Supplies Department (WSD) and Fire Services Department (FSD) had published some guidelines for stakeholders to follow.

Unchanged Demand for Improvement



Reference: Murray, Langford, "Construction Reports 1944-98, pp. xvi


Unnecessary Costs



Lean Timeline of Manufacturing

Toyota Production System (TPS)

- Muda (無駄, Waste)
 - Non-value added
- Lean Manufacturing
 - Value (why am I doing it?)
 - Pull instead of Push
 - Value Stream
 - Continuous Improvement
- Value Stream Mapping (VSM)
 - A set of activities, operations and associated information made up the final product




Source: Womack, Jones, 'Lean Thinking', 2003, pp. 15-17; Carreira, "Lean Manufacturing That Works", pp.1-5



Typical Value Stream Map (VSM)

1. Productivity
2. Start date & end date
3. No. of work/material on site
4. No date

- Total 6 blocks, 1998 suites, 42 suites per floor
- 12 workers for 63 suites at 10.5 days of branch pipe, 1.8 worker for central pipe cutting and threading for 63 suites at 17.5 days
- 3 worker for 3 floors at 1 day for main pipe hanger, 4 workers to work 6 days for 3 floors for main pipe



Flexible Sprinkler Drop



Potential Benefit

- Long product lift-cycle
- Ease of installation
- Eliminate non-valued steps
 - No need for measuring
 - No cutting/ threading
- Standardization of pipe layout
- Reduce installation time
- Improve construction cycle





Approvals and Limitations

- Dia. 25mm “flexible sprinkler connection” obtains the following approval
 - LPCB approval M.S.P. 16 bar
 - UL listing M.S.P. 12 bar
 - HKFSD acceptable letter
- Dia. 32mm
 - Same as above except item (iii), this is to be followed up.
- Pre-calculated
 - Town-main, up to 1220mm
 - Pumped, up to 1880mm
- Fully-hydraulically calculated
 - up to 3220mm



What the Case Study will Tell You?


- A common case
- From Manufacturing Engineering perspective
- Process and workflow
- Waste identification
- Value Stream Mapping (VSM)

Reference: Arbulu, Tommelein, "Value Stream Analysis of Construction Supply Chain: Case Study on Pipe Supports Used in Power Plants, 2002





Case Study

Objectives:

- To compare the difference in waste elimination between applying VSM and traditional measurement through:
 - Mapping the process of installation of flexible sprinkler connection through a sample installation at a job site.
 - Measuring the potential saving on using flexible sprinkler connection to replace traditional G.I pipe dropper.









Case Study 1 – Traditional Method



Total Required
40 mins

Case Study 2 – Flexible Sprinkler Drop

Total Required
15 mins



Time Saving Analysis

Traditional Sprinkler Dropper Installation Time (Unit in min.)		Flexible Sprinkler Dropper Installation Time (Unit in min.)	
Step1	0	Step1	0
Step2	10	Step2	1
Step3	8	Step3	1
Step4	9	Step4	1
Step5	11	Step5	5
Step6	2	Step6	5
		Step7	2
Total Installation Time	40	Total Installation Time	15
		Time Saving	25

Time Saving Analysis

Traditional Sprinkler Dropper Installation Time (Unit in min.)		Flexible Sprinkler Dropper Installation Time (Unit in min.)	
Step1	0	Step1	0
Step2	10	Step2	1
Step3			
Step4			
Step5			
Step6			
		Step7	2
Total Installation Time	40	Total Installation Time	15
		Time Saving	25


How about a project have 10,000 sprinkler droppers?

10,000 sprinkler points x 25 mins


250,000 mins or 556 mandays

Time Saving Analysis Using VSM

Flexible Sprinkler Dropper



Traditional Sprinkler Dropper



Revisit Time Saving Analysis

Traditional Sprinkler Dropper Installation Time (Unit in min.)		Flexible Sprinkler Dropper Installation Time (Unit in min.)	
Step1	0	Step1	0
Step2	10	Step2	1
Step3	8	Step3	1
Step4	9	Step4	1
Step5	11	Step5	5
Step6	2	Step6	5
		Step7	2
Total Installation Time	36 hours 51 minutes	Total Installation Time	24 hours 23 minutes
		Time Saving	12 hours 28 minutes

Wait time for
False Ceiling
Level
12 hours

Wait time for
False Ceiling
Frame completed
24 hours

Wait time for
False Ceiling
Frame completed
24 hours

Revisit Time Saving Analysis

Traditional Sprinkler Dropper Installation Time (Unit in min.)		Flexible Sprinkler Dropper Installation Time (Unit in min.)	
Step1	0	Step1	0
Step2	10	Step2	1
Step3			
Step4			
Step5			
Step6	2	Step6	5
		Step7	2
Total Installation Time	36 hours 51 minutes	Total Installation Time	24 hours 23 minutes
		Time Saving	12 hours 28 minutes

Wait time for
False Ceiling
Level
12 hours

Saving 33% of Construction Time

24 hours

Wait time for
False Ceiling
Frame completed
24 hours



Other's Findings

Wilson D., *(Reference: Womack, Jones, "Lean Thinking", 2003, pp. 51)*

- 84% of construction time occupied by
 - Waiting
 - Rework

Arbulu & Tommelein *(Reference: Arbulu, Tommelein, "Value Stream Analysis of Construction Supply Chain: Case Study on Pipe Supports Used in Power Plants, 2002)*

- 96% of time in supply chain of pipe support in non-value added
- Redesign accounted for 20% of time

Application to FSD for Approval



InnoTec Engineering Limited
Unit 1109, 11th Floor, Tower 3, Phase 1, Enterprise Square,
9 Sheung Yuet Road, Kowloon Bay, Hong Kong
Tel: 3706 6393 Fax: 3706 6300
Email: info@innoteceng.com

Date: 11 Sep 2018
Our Ref: L/155/09/2018

Hong Kong Fire Services Department
Licensing & Certification Command
Fire Services headquarters Building,
5th Floor, No.1 Hong Chong Road,
Tsim Sha Tsui East,
Kowloon, Hong Kong

Dear Sir,

Re: **Design and Build for Fire Services installations (FS)**
At 3/F – 5/F, Tsuen Wan Industrial Centre, 20 – 24B Texaco Road, Tsuen Wan, New Territories

We write to seek your opinion on using flexible sprinkler droppers for an upgrading project for Possehl Electronic's new manufacturing facilities located in Tsuen Wan.

Background

1. Possehl Electronics (<https://www.possehlelectronics.de/en/>) will relocate their manufacturing facility starting this month, they will move from Possehl Building, 18 Ma Kok Street, Tsuen Wan to Tsuen Wan 3/F – 5/F, Tsuen Wan Industrial Centre, 20 – 24B Texaco Road, Tsuen Wan.
2. Possehl is a global company, a leading and innovative semicon company which develops, and manufactures a broad range of etched parts for the semiconductor and automotive industry. These parts are used in a wide range of micro-electronic applications for automotive, communication and mobile solutions, consumer, industrial automation applications, security and control systems.
3. Possehl's factory specializes in photo mask etched and electro-plated product with 250 employees is one of unmatched manufacturing facilities still maintaining their footprints here.
4. There are not many similar world-class manufacturing factory now in Hong Kong.

The sprinkler system to be installed for Possehl

5. The total floor area of new manufacturing facility is about 90,000 sq.ft, 700 numbers new sprinklers are to be installed.
6. These sprinklers will be fed from the existing sprinkler system of Tsuen Wan Industrial Center.

1



InnoTec Engineering Limited
Unit 1109, 11th Floor, Tower 3, Phase 1, Enterprise Square,
9 Sheung Yuet Road, Kowloon Bay, Hong Kong
Tel: 3706 6393 Fax: 3706 6300
Email: info@innoteceng.com

Sprinkler system of Tsuen Wan Industrial Center

7. The sprinkler system of Tsuen Wan Industrial Center was built about 30 years ago.
8. All sprinkler sub-mains of each floor are directly connected to the raising main of the sprinkler system without any subsidiary valve in between.
9. Whenever upgrading work/maintenance work is to be carried out, the entire sprinkler system of the building will be drained off leaving the whole building without any sprinkler protection.
10. The drain off action will take at least 4 hours each time, if not more.

Why flexible sprinkler drops

11. Suit Possehl's operation needs.
12. Reduce down time of the entire sprinkler system to improve fire safety.

What we shall do

13. LPCB approved flexible sprinkler drops and *self-supported brackets fixed to ceiling* (Victaulic sprinkler drop and Style AB12 bracket) will be used.
14. FS 251 and detailed plan will be submitted to highlight the locations of flexible sprinkler drops after completion of the upgrading works.
15. Inspection report will be issued by RPE (Fire) together with FS 251 as additional measures to ensure compliance.

We look forward to hearing from you soon.

Yours faithfully,
For and on behalf of
InnoTec Engineering Limited

Peter Lam
Managing Director
PL/lw

2

This was a “Fast Track” project.
4 months construction period.

Application to FSD for Approval



InnoTec Engineering Limited
Unit 1109, 11th Floor, Tower 3, Phase 1, Enterprise Square,
9 Sheung Yuet Road, Kowloon Bay, Hong Kong
Tel: 3706 6333 Fax: 3706 6300
Email: info@innoteceng.com

Date: 11 Sep 2018
Our Ref: L/155/09/2018

Hong Kong Fire Services Department
Licensing & Certification Command

Why flexible sprinkler drops

11. Suit Posseh's operation needs.
12. Reduce down time of the entire sprinkler system to improve fire safety.

What we shall do

13. LPCB approved flexible sprinkler drops and self-supported brackets fixed to ceiling (Victaulic sprinkler drop and Style AB12 bracket) will be used.
14. FS 251 and detailed plan will be submitted to highlight the locations of flexible sprinkler drops after completion of the upgrading works.
15. Inspection report will be issued by RPE (Fire) together with FS 251 as additional measures to ensure compliance.



InnoTec Engineering Limited
Unit 1109, 11th Floor, Tower 3, Phase 1, Enterprise Square,
9 Sheung Yuet Road, Kowloon Bay, Hong Kong
Tel: 3706 6333 Fax: 3706 6300
Email: info@innoteceng.com

Sprinkler system of Tsuen Wan Industrial Center

7. The sprinkler system of Tsuen Wan Industrial Center was built about 30 years ago.
8. All sprinkler sub-mains of each floor are directly connected to the raising main of the sprinkler system without any subsidiary valve in between.
9. Whenever upgrading work/maintenance work is to be carried out, the entire sprinkler system of the building will be drained off leaving the whole building without any sprinkler protection.
10. The drain off action will take at least 4 hours each time, if not more.

Why flexible sprinkler drops

11. Suit Posseh's operation needs.
12. Reduce down time of the entire sprinkler system to improve fire safety.

What we shall do

13. LPCB approved flexible sprinkler drops and self-supported brackets fixed to ceiling (Victaulic sprinkler drop and Style AB12 bracket) will be used.
14. FS 251 and detailed plan will be submitted to highlight the locations of flexible sprinkler drops after completion of the upgrading works.
15. Inspection report will be issued by RPE (Fire) together with FS 251 as additional measures to ensure compliance.

We look forward to hearing from you soon.

Yours faithfully,
For and on behalf of
InnoTec Engineering Limited


Peter Lam
Managing Director
PL/w

The sprinkler system to be installed for Posseh

5. The total floor area of new manufacturing facility is about 90,000 sq.ft, 700 numbers new sprinklers are to be installed.
6. These sprinklers will be fed from the existing sprinkler system of Tsuen Wan Industrial Center.

Application to FSD for Approval

消防處
牌照及審批區
消防設備課
香港九龍灣常悅道十一號
新明大廈二樓

FIRE SERVICES DEPARTMENT
LICENSING AND CERTIFICATION COMMAND
Fire Service Installations Division
2/F, Centre Parc, 11 Sheung Yuet Road,
Kowloon Bay, Kowloon, Hong Kong

本處檔號 OUR REF.: FP19/11465 H
來函檔號 YOUR REF.: L/155/09/2018
圖文傳真 FAX: 852-2367 3286
電話 TEL: 852-3961 5299

2 November 2018

InnoTec Engineering Limited
Unit 1109, 11/F,
Tower 3, Phase 1,
Enterprise Square,
9 Sheung Yuet Road,
Kowloon Bay,
Kowloon,
Hong Kong

(Attn. Mr. Peter LAM)

Dear Sir,

3/F-5/F, Tsuen Wan Industrial Centre, 220-248 Texaco Road, Tsuen Wan, New Territories
Flexible Sprinkler Droppers

I refer to your above letter dated 11.9.2018 seeking our view on your proposed adoption of flexible sprinkler droppers for an upgrading project in the captioned premises.

Your ground for application is well considered. In view of inevitable suspension of automatic sprinkler installation without subsidiary zone valve in the course of future alteration of sprinkler layouts which would lead to a temporary loss of sprinkler protection to the entire building, I would advise you that this office would have no objection in principle, for the sake of fire safety, to your proposed use of flexible sprinkler droppers for final sprinkler head connections to range pipes provided the following are strictly observed:-

- (a) All flexible sprinkler droppers shall be listed products complying with LPS 1261. The requirements of TB227.2.4:2015 shall be complied with.
- (b) All flexible sprinkler droppers should be securely fixed onto ceiling with steel brackets or installation instructions specified under the listing condition by the relevant product certification body with workmanship and installation details conforming to the requirements.
- (c) Form FSI/314A and amended plans should be submitted in case of change of any change to the sprinkler installation with clear indication on the proposed amendment. FS 251 should be submitted timely according to the Fire Service (Installations and Equipment) Regulations.

...../2

REF. NUMBER AND DATE SHOULD BE QUOTED IN REFERENCE TO THIS LETTER
其 他 及 本 局 均 須 註 明 檔 號 及 日 期


FS 107A (Rev. 10/95)

-2-

You are reminded that this approval is strictly restricted to the case basis and it must not be taken as a precedent case for any other applications.

Should you require further clarification, please feel free to contact Mr. W.L. CHAN at 3961 5200 or the undersigned at telephone No. 3961 5299.

Yours faithfully,


(LEUNG Kam-man)
for Director of Fire Services

Internal:
CFO(LC)
SDO(NP)
SDO(FS/TF)
SBSI(FSI)

REF. NUMBER AND DATE SHOULD BE QUOTED IN REFERENCE TO THIS LETTER
其 他 及 本 局 均 須 註 明 檔 號 及 日 期

FS 107A (Rev. 10/95)

We took 6 weeks
(from application)
to get approval.



Application to FSD for Approval

消防處
牌照及審批區
消防設備課
香港九龍灣常悅道十一號
新翼六樓二樓

FIRE SERVICES DEPARTMENT
LICENSING AND CERTIFICATION COMMAND
Fire Service Installations Division
2/F, Centre Parc, 11 Sheung Yuet Road,
Kowloon Bay, Kowloon, Hong Kong

本處編號 OUR REF.: FP19/11465 H
來函編號 YOUR REF.: L/ISS/09/2018
圖文傳真 FAX : 852-2367 3286
電話 TEL.: 852-3961 5299

2 November 2018

InnoTec Engineering Limited
Unit 1109, 11/F,
Tower 3, Phase 1,
Enterprise Square,
9 Sheung Yuet Road,
Kowloon Bay,
Kowloon,
Hong Kong

(Attn. Mr. Peter LAM)

Dear Sir,

3/F-5/F, Tsuen Wan Industrial Centre, 220-248 Texaco Road, Tsuen Wan, New Territories
Flexible Sprinkler Droppers

I refer to your above letter dated 11.9.2018 seeking our view on your proposed adoption of flexible sprinkler droppers for an upgrading project in the captioned premises.

Your ground for application is well considered. In view of inevitable suspension of automatic sprinkler installation without subsidiary zone valve in the course of future alteration of sprinkler layouts which would lead to a temporary loss of sprinkler protection to the entire building, I would advise you that this office would have no objection in principle, for the sake of fire safety, to your proposed use of flexible sprinkler droppers for final sprinkler head connections to range pipes provided the following are strictly observed: -

- (a) All flexible sprinkler droppers shall be listed products complying with LPS 1261. The requirements of TB227.2.4: 2015 shall be complied with.
- (b) All flexible sprinkler droppers should be securely fixed onto ceiling with steel brackets or installation instructions specified under the listing condition by the relevant product certification body with workmanship and installation details conforming to the requirements.
- (c) Form FSI/314A and amended plans should be submitted in case of change of any change to the sprinkler installation with clear indication on the proposed amendment. FS 251 should be submitted timely according to the Fire Service (Installations and Equipment) Regulations.

...../2

REF. NUMBER AND DATE SHOULD BE QUOTED IN REFERENCE TO THIS LETTER
凡提及本申請時請引註編號及日期

FS 107A (Rev. 10/95)

- 2 -

You are reminded that this approval is strictly restricted to the case basis and it must not be taken as a precedent case for any other applications.

Should you require further clarification, please feel free to contact Mr. W.L. CHAN at 3961 5200 or the undersigned at telephone No. 3961 5299.

Internal:
CFO(LC)
SDO(NP)
SDO(FSITF)
SBSI(FSI)

Your ground for application is well considered. In view of inevitable suspension of automatic sprinkler installation without subsidiary zone valve in the course of future alteration of sprinkler layouts which would lead to a temporary loss of sprinkler protection to the entire building, I would advise you that this office would have no objection in principle, for the sake of fire safety, to your proposed use of flexible sprinkler droppers for final sprinkler head connections to range pipes provided the following are strictly observed: -

- (a) All flexible sprinkler droppers shall be listed products complying with LPS 1261. The requirements of TB227.2.4: 2015 shall be complied with.
- (b) All flexible sprinkler droppers should be securely fixed onto ceiling with steel brackets or installation instructions specified under the listing condition by the relevant product certification body with workmanship and installation details conforming to the requirements.
- (c) Form FSI/314A and amended plans should be submitted in case of change of any change to the sprinkler installation with clear indication on the proposed amendment. FS 251 should be submitted timely according to the Fire Service (Installations and Equipment) Regulations.

REF. NUMBER AND DATE SHOULD BE QUOTED IN REFERENCE TO THIS LETTER
凡提及本申請時請引註編號及日期

FS 107A (Rev. 10/95)



Real Case Application



Two type of “L” angle bracket c/w Threaded Rod is required and to suit leveling adjustment (for horizontal adjustment)





Style AB12

- Suspended ceilings
- Hard-Lid ceilings

Item	Description
1	Style AB12 Bracket Body
2	#2 Square Drive Set Screw

NOTE

- FM/ULS Approved.



Local “L” Bracket”

Real Case Application




Traditional G.I. Pipe work and fittings need occupies a larger space



Easy and small place to store the flexible sprinkler (say: 180 pcs flexible sprinkler need 1.5 x 1.5 area)

Standardization of Pipe Length





Takeaway

Understand

Understand the opportunity for improving process cycle through waste elimination

See

See things from outside

Identify


Identify workflow through applying Value Stream Mapping

Find

Find invisible waste “wait time”

Takeaway

To apply DfMA, we shall fully understand the Ecosystem of DfMA –



We see our future through DfMA



DfMA MiMEP Tradeshow 2021 – MiC & MiMEP Webinar Forum

Thank You!

5 March 2021

Application of Flexible Sprinkler Drops

