



Reference Material on Use of Digital Technologies for QA/QC of MiC Modules in MiC Factories

www.cic.hk

June 2022

First published, September 2021 Second Edition, June 2022

Photos of front cover - Courtesy of China Overseas Holdings Limited

DISCLAIMER

This publication is prepared for general reference only. The publication may include (and is not limited to): (a) content prepared using information from various sources contributed by third parties, (b) information provided by third parties, and (c) links to third party information on internet websites. Whilst reasonable efforts have been made to ensure the accuracy of the publication, readers should make direct reference to the original sources of information and the legal requirements referred to by the publication or seek appropriate independent advice from professional advisors before taking action. Readers should not treat or rely on this publication as a substitute for professional advice. The publication is subject to change without notice. No statement, representation or warranty (express or implied) is made as to the reliability, completeness, accuracy or fitness for any particular purpose of the publication. The Construction Industry Council shall not have any liability under the law of contract, tort or otherwise howsoever for any loss, expense, damage, or injury which may arise from or be incurred or suffered by any party relating to or in connection with any information in or any omission from the publication.

ACKNOWLEDGEMENTS

The Development Bureau, Transport and Housing Bureau, Architectural Services Department, Buildings Department, Hong Kong Housing Authority, Hong Kong Housing Society, Hospital Authority and Urban Renewal Authority, and many other organisations with MiC knowledge and experience (in particular the Hong Kong Science and Technology Parks Corporation, Swire Properties Limited, The University of Hong Kong Estates Office, Arcadis, Leigh & Orange Limited, P&T Group, Wilson & Associates, WSP Hong Kong Limited, China Overseas Holdings Limited, Gammon Construction Limited, Hip Hing Construction Company Limited, Paul Y. Engineering Group Limited, Varadise Limited and Yau Lee Holdings Limited) have provided useful information and helpful assistance in the preparation of this publication. All contributions are gratefully acknowledged.

ENQUIRIES

Enquiries on this publication may be made to the CIC Secretariat:

CIC Headquarters 38/F, COS Centre, 56 Tsun Yip Street Kwun Tong, Kowloon Tel: (852) 2100 9000 Fax: (852) 2100 9090 Email: <u>enquiry@cic.hk</u> Website: <u>www.cic.hk</u>

2022 Construction Industry Council

CONTENTS

Disclaimer	2
Acknowledgements	2
Preface	5
Abbreviations	6
Amendment No. 1/2022	8
1. Introduction	9
2. Module Production for private development projects	
2.1 Parties Involved	11
2.2 Requirements by the Buildings Department	12
2.2.1 General	12
2.2.2 Quality Assurance Scheme	13
2.2.3 MiC Supervision Plan	13
2.2.4 Quality Audit Checks by the AP, RSE and AS of RGBC	14
2.3 Requirements by Other Government Regulatory Departments	15
2.4 Requirements by Accreditation Body of ISO 9001	16
3. Critical Inspection Activities in Module Production	20
3.1 Critical Inspection Activities	20
3.1.1 Structural Works	20
3.1.2 MEP Works	22
3.1.3 Architectural Works	22
3.2 Inspection and Test Plan	24
4. Current Inspection Practice	26
4.1 Role of Quality Control Co-ordination Team (QCCT)	26
4.2 Role of Quality Control Supervisory Team (QCST)	27
4.3 Quality Audit Checks by the AP, RSE and AS of RGBC	27
4.4 Role of RFSIC, LP/RPWs, WSD Inspection Agent and REC/REWs	
4.5 Issues Identified	
5. Inspection Practice Using Digital Technologies	
5.1 Digitalisation of Data	
5.2 Digitalisation Process	
5.2.1 e-Platform	
5.2.2. e-RISC	
5.2.3 e-Inspection	

	5.2.4	e-Inspection Management Systems	3
	5.2.5	Data Security	4
	5.2.6	Benefits	4
4	5.3 Imp	proved Quality Management	4
6.	-	nce of e-Inspection Management System and Digital Technologies for Inspection Wor	
7.	Recomm	nendations	8
Bił	oliography	7	0
Ap	-	1 – Typical Inspection and Test Plan for Structural Work for a MiC Project Using Steel s44	
Ap		2 – Typical Inspection and Test Plan for Architectual Work for a MiC Project Using odules4	7
Ap	-	3 – Typical Inspection and Test Plan for Mechanical Work for a MiC Project Using odules	0
Ар	-	4 – Typical Inspection and Test Plan for Hydraulic and Drainage Work for a MiC Using Steel Modules	3
Ap	-	5 – Typical Inspection and Test Plan for Electrical Work for a MiC Project Using Steel s	
Ap	pendix B	- A Suggested Naming Convention for MiC/Offsite Modules and Components6	0

PREFACE

The Construction Industry Council (CIC) is committed to seeking continuous improvement in all aspects of the construction industry in Hong Kong. To achieve this aim, the CIC forms Committees, Task Forces and other forums to review specific areas of work with the intention of producing Alerts, Reference Materials, Guidelines and Codes of Conduct to assist participants in the industry to strive for excellence.

The CIC appreciates that some improvements and practices can be implemented immediately whilst others may take more time for implementation. It is for this reason that four separate categories of publication have been adopted, the purposes of which are as follows:

- Alerts The Alerts are reminders in the form of brief leaflets produced quickly to draw the immediate attention of relevant stakeholders to the need to follow some good practices or to implement some preventive measures in relation to the construction industry.
- Reference Materials The Reference Materials are standards or methodologies generally adopted and regarded by the industry as good practices. The CIC recommends the adoption of the Reference Materials by industry stakeholders where appropriate.
- Guidelines The Guidelines provide information and guidance on particular topics relevant to the construction industry. The CIC expects all industry stakeholders to adopt the recommendations set out in the Guidelines where applicable.
- Codes of Conduct The Codes of Conduct set out the principles that all relevant industry participants should follow. Under the Construction Industry Council Ordinance (Cap. 587), the CIC is tasked to formulate codes of conduct and enforce such codes. The CIC may take necessary actions to ensure compliance with the codes.

If you have read this publication, we encourage you to share your feedback with us. Please take a moment to fill out the Feedback Form attached to this publication in order that we can further enhance it for the benefit of all concerned. With our joint efforts, we believe our construction industry will develop further and will continue to prosper for years to come.

ABBREVIATIONS

AP	Authorized Person registered under the Buildings Ordinance
AR	Augmented Reality
AS	Authorized Signatory of Registered General Building Contractor or Registered
	Specialist Contractor
BA	Building Authority
BD	Buildings Department
BO	Buildings Ordinance
BIM	Building Information Modelling
CDE	Common Data Environment
CoP	Code of Practice
DWSS	Digital Works Supervision System
EIMS	e-Inspection Management System
EMSD	Electrical and Mechanical Services Department
FSD	Fire Services Department
FSI	Fire Service Installations
HKAS	Hong Kong Accreditation Service
HOKLAS	Hong Kong Laboratory Accreditation Scheme
IIoT	Industrial Internet of Things
ICAC	Independent Commission Against Corruption
ITP	Inspection and Test Plan
KPI	Key Performance Indicator
LP	Licensed Plumber
MEP	Mechanical, Electrical and Plumbing
MiC	Modular Integrated Construction
OP	Occupation Permit
PNAP	Practice Note for Authorized Persons, Registered Structural Engineers and
	Registered Geotechnical Engineers issued by BD
PPE	Personal Protective Equipment
QA	Quality Assurance
QAS	Quality Assurance Scheme
QC	Quality Control
QCCT	Quality Control Co-ordination Team
QCST	Quality Control Supervisory Team

QR	Quick Response
QSPSC	Quality Scheme for the Production and Supply of Concrete
REC	Registered Electrical Contractor
REW	Registered Electrical Worker
RFID	Radio Frequency Identification
RFSIC	Registered Fire Service Installation Contractor
RGBC	Registered General Building Contractor registered under the Buildings Ordinance
RGC	Registered Gas Contractor
RGI	Registered Gas Installer
RISC	Request for Inspection and Survey Check
RPW	Registered Plumbing Worker
RSC	Registered Specialist Contractor registered under the Buildings Ordinance
RSC-V	Registered Specialist Contractor (Ventilation Works) registered under the Buildings
	Ordinance
RSE	Registered Structural Engineer registered under the Buildings Ordinance
RTC	Robotic Total Station
T1 TCP	T1 Technically Competent Person
T3 TCP	T3 Technically Competent Person
WSD	Water Supplies Department

AMENDMENT NO. 1/2022

<u>Revised Sections for</u> <u>Reference Material on Use of Digital Technologies for QA/QC of</u> <u>MiC Modules in MiC Factures (June 2022)</u>

Section	Caption	New/Revised Document on MiC Issued by the Buildings Department since September 2021	Amendments Made in the Revised Sections
2.2.3	MiC Supervision Plan	The following document has been revised: (a) Code of Practice for Site Supervision 2009 (2021 Edition)	Reference to the revised document has been made.
2.2.4 and 4.3	Quality Audit Checks by the AP, RSE and AS of RGBC	The following document has been revised: (a) PNAP ADV-36 MiC (April 2022)	The requirements for the AP, RSE and AS to make visit to the prefabrication factory have been revised, and clarifications have been made.
5.2.3	e-Inspection		A new sentence has been added (second line) to clarify that e- inpsection can be carried out in between the first visit and quarterly quality audit checks by the AP, RSE and AS. Footnote 16 has been updated.
6	Acceptance of e-Inspection Management System and Digital Technologies for Inspection Work		The requirements for the AP, RSE and AS to make visit to the prefabrication factory have been revised, and the third paragraph has been amended to reflect the change.
	Bibliography	 The following new guidelines have been issued: (a) Code of Practice for Precast Concrete Construction 2016 (b) Code of Practice for Site Supervision 2009 (2021 Edition) (c) Circular Letter dated 22.4.2022 on Qualified Supervision and Quality Audit for Precast Concrete Construction, Modular Integrated Construction and Heat Soak Process of Tempered Glass. (d) PNAP ADV-36 MiC (April 2022) 	The year of issue of the new documents has been revised and a new link to the Corruption Prevention Checklist - Building Projects Adopting Modular Integrated Construction (MiC) provided.

1. <u>INTRODUCTION</u>

Many different processes are involved in the production of building modules by Modular Integrated Construction (MiC). For private development projects, to ensure that the modules produced are up to the standards required and in compliance with the approved plans, supervision checks and inspection requirements have been laid down by different government regulatory departments, including Buildings Department (BD), Water Supplies Department (WSD), Fire Services Department (FSD) and Electrical and Mechanical Services Department (EMSD). BD also requires that for private development projects, the MiC factory should be ISO 9001 or equivalent quality certified, and that a Quality Assurance Scheme (QAS) of the MiC Supplier has to be submitted. For public projects, the practice and approach laid down in this publication could also be adopted if found applicable.

In the current inspection practice, requests for inspection/survey checks are made on paper forms and checks are carried out physically on site. There is also a specific requirement for certain supervision personnel to make periodic inspections of the production work at the MiC factory. It is resource demanding for these personnel to make inspections at MiC factories located outside Hong Kong. Also, the inspection records, even if they are in digital form, are stored separately and used individually. There is no facility for sharing/review of the data/records collected amongst different parties.

With the advent of modern technologies, such as in cybersecurity, cloud computing, mobile technologies, 5G, Internet of Things, Radio Frequency Identification (RFID), Quick Response (QR) codes, big data and analytics, augmented reality, blockchain, etc., all of which form the technological pillars of Industry 4.0, it has now become possible to turn the inspection process into a digital process. There are now many web-based inspection application programs available in the market, which makes it easier to do the work. It has now become mandatory to adopt Digital Works Supervision Systems (DWSS) in government capital works contracts, including capital subventions contracts, with a pre-tender estimate exceeding \$300 million¹. To echo the implementation of the DWSS, BD will develop a Common Digital Platform for Site Supervision for storing and maintaining digitalised site records for the purposes of the Buildings Ordinance on a centralised common platform for private development sites. It is targeted to complete the pilot system in 2022, after which the system will be put on trial and the findings and experience will form the basis for the development of the full scale system.

This publication sets out some important quality assurance (QA)/quality control (QC) aspects and good practices for MiC pursuant to the ISO 9001 or equivalent requirements, and the parties involved in the supervision checks and inspections as required by different government regulatory departments for MiC private projects. It includes (i) the critical inspection activities involved in the production of MiC modules and typical Inspection and Test Plans for structural, architectural, mechanical, hydraulic and drainage, and electrical works for a MiC project, and (ii) an approach to turn the paper submission and physical checking process into a digital process making use of the latest technologies, and recommendations to take forward the use of an e-Inspection Management System (EIMS).

¹ DEVB (2020). DEVB TC(W) No. 3/2020. Digital Works Supervision System.

Typical Inspection and Test Plans (ITP) for different types of works are given in Appendix A for reference.

A suggested naming convention for MiC/offsite modules and components is included in Appendix B for reference. The naming convention is prepared by Professor Wilson Lu, Department of Real Estate and Construction, Faculty of Architecture, the University of Hong Kong.

To assist project clients and/or their consultants in strengthening the corruption prevention measures in the integrity management of inspecting staff and the quality control of MiC modules in factories, the Corruption Prevention Department of the Independent Commission Against Corruption (ICAC) has prepared a corruption prevention checklist for reference by project clients and/or their consultants when undertaking building projects adopting MiC (ICAC, 2021).

2. MODULE PRODUCTION FOR PRIVATE DEVELOPMENT PROJECTS

2.1 Parties Involved

The parties involved in the production of MiC modules in a private development project are shown in Figure 1^2 .

The government regulatory departments involved are BD, FSD, WSD and EMSD.

A MiC building project is similar to a conventional building project in that building professionals and contractors registered under the Buildings Ordinance (Cap. 123) (BO) have the duties and responsibilities to ensure the carrying out of works are in accordance with the BO. For such projects, Authorized Persons (AP) and Registered Structural Engineers (RSE) are engaged to develop, plan, design and supervise the works, and Registered General Building Contractors (RGBC) and Registered Specialist Contractors (RSC) are engaged to carry out and supervise each particular category of works.

The RGBC will engage a MiC Supplier to carry out the production of MiC modules, and other specialist subcontractors, such as the Registered Specialist Contractors (Ventilation Works) (RSC-V), Registered Fire Service Installation Contractors (RFSIC), Licensed Plumbers (LP)/Registered Plumbing Workers (RPWs), Registered Electricity Contractors (REC)/Registered Electrical Workers (REW), Registered Gas Contractors (GRC)/Registered Gas Installers (RGI), etc., for the Fire Service Installations (FSI) and Mechanical, Electrical and Plumbing (MEP) works in the modules. The MiC Supplier will source materials from various Material Suppliers for the MiC production.

AP (Monthly) RSE (Monthly) QCST TCP T3 (Weekly) Assistant (Continuous) (Continuous) (Continuous)		Key AP: Authorized Person AS: Authorized Signatory LP: Licensed Plumber QCST: Quality Control Supervisory Team QCCT: Quality Control Co-ordination Team RGBC: Registered General Building Contractor REC: Registered Electrical Contractor REW: Registered Electrical Worker RGC: Registered Gas Contractor RGI: Registered Gas Installer RPW: Registered Plumbing Worker RSC-V: Registered Specialist Contractor (Ventilation Works) RSE: Registered Structural Engineer
Parties engaged by Owner	AS/RGBC (Monthly) QCCT TCP T3 (Weekly) (Continuous)	RFSIC: Registered Fire Service Installation Contractor TCP T1: Technically Competent Person T1 (see CoP for Site Supervision) TCP T3: Technically Competent Person T3
Parties engaged by RGBC	MiC Supplier	Specialist Subcontractor e.g. RSC-V, RFSIC, LP/RPW, REC/REW, RGC/RGI, Module Installer
	Material Supplier	

² CIC (2020). Reference Materials on the Statutory Requirements for Modular Integrated Construction Projects.

Sampling of materials for testing and selection of inspection and test locations at the modules should be carried out by the AP/RSE or their Technically Competent Persons (TCP). Testing of materials and the completed modules should be carried out by laboratories independent of the contractor and MiC supplier. These laboratories should be accredited by the Hong Kong Laboratory Accreditation Scheme (HOKLAS) or a national laboratory accreditation scheme which has a mutual recognition agreement with HOKLAS for issue of HOKLAS or equivalent endorsed test certificates for the particular tests concerned.

2.2 <u>Requirements by the Buildings Department</u>

2.2.1 General

General guidelines on the design and quality control requirements under the BO for MiC are set out in the Practice Note for Authorized Persons, Registered Structural Engineers and Registered Geotechnical Engineers (PNAP) ADV-36. Upon approval of the general building plans by BD, the following conditions and requirements in respect of quality control and supervision of MiC will be imposed:

Quality Assurance Scheme

- (a) All the MiC modules should be fabricated by a factory with ISO 9001³ or equivalent quality assurance certification;
- (b) A copy of the Quality Assurance Scheme of the MiC supplier should be submitted at least 14 days before the commencement of the production work in the prefabrication factory;

Qualified Supervision

- (c) Qualified supervision of the MiC works should be provided by the AP, RSE and the RGBC for the fabrication, assembly, installation and examination of the MiC modules and pre-installed finishes;
- (d) A MiC Supervision Plan should be submitted at least 14 days before the commencement of the production work in the prefabrication factory; and

Quality Audit

(e) A copy of the AP, RSE and Authorized Signatory (AS) of the RGBC's quality audit reports of the prefabrication factory duly endorsed by the AP, RSE and AS respectively and where applicable, a copy of the AP's and RSE's on-site audit reports on the quality of modular units delivered to the building site, duly endorsed by the AP and RSE respectively should be submitted within 14 days after completion of the quality audit checks.

³ For information, please see Section 2.4 on the quality assurance and control aspects pursuant to the ISO 9001 requirements.

2.2.2 Quality Assurance Scheme

A copy of the QAS of the MiC Supplier should be submitted to BD at least 14 days before the commencement of the production in the MiC factory. The project AP and RSE should provide a written confirmation that the submitted QAS has adequate provisions in ensuring the quality of production complying with the provisions of the BO and the approved plans.

The QAS establishes control procedures for the production activities in fabrication, inspection, testing, etc. The following aspects should be covered in the QAS according to Appendix B to PNAP ADV-36:

- (a) Quality control tests of materials;
- (b) Calibration of laboratory equipment for quality control tests;
- (c) Efficiency and proper operation of equipment at the prefabrication factory;
- (d) Production process;
- (e) Testing procedures and requirements;
- (f) Frequency and extent of inspection by the factory's in-house and supervisory staff and independent parties⁴; and
- (g) Frequency and extent of audit by the factory's in-house audit staff and independent parties.

2.2.3 MiC Supervision Plan

For the production of the modules, supervision by appropriate parties is needed to ensure that the works are carried out in compliance with the BO and the approved plans. A MiC Supervision Plan⁵ should be submitted to BD at least 14 days before commencement of production in the MiC factory. The following aspects should be included in the Plan (see PNAP ADV-36 (BD, 2022b)):

(a) <u>Particulars of a Quality Control Supervisory Team</u>. The AP and RSE should each set up a Quality Control Supervisory Team (QCST), consisting of supervisory personnel

⁴ "Independent parties" refer to parties not under the direct employment of the prefabrication factory, i.e. either a certification body under the Hong Kong Certification Body Accreditation Scheme of the Hong Kong Accreditation Service (HKAS) or an inspection body under HKAS's Hong Kong Inspection Body Accreditation Scheme. Arrangement in some pilot projects can be taken as examples. If independent parties, which are not under the direct employment of the MiC factory, are engaged in the testing, certification of construction products (e.g. aluminium windows, ceramic tiles, etc.) and inspection of construction products (e.g. paint, welding and waterworks products, etc.), the details, frequency and extent of the inspections should be provided. The testing should be carried out by a laboratory accredited by HOKLAS, or other laboratory accreditation bodies which have reached mutual recognition agreements with HOKLAS, for issue of HOKLAS or equivalent endorsed test certificates for the particular test concerned. The certification body and inspection body should be under the Hong Kong Certification Body Accreditation Scheme and the Hong Kong Inspection Body Accreditation Scheme respectively of the HKAS.

⁵ The MiC Supervision Plan should contain the names, qualifications, identification, inspection frequency, confirmation of appointment and contact information of the supervisory personnel assigned by the AP, RSE and RGBC.

with minimum qualification equivalent to Technically Competent Person (TCP) T3 from their respective streams, to provide periodic supervision on the production work in the MiC factory in respect of fire resisting construction, drainage works, structures, etc., in accordance with the requirements stipulated in PNAP APP-158 (BD, 2021b). TCP T3 refers to the Grade T3 TCP as stipulated in the Code of Practice for Site Supervision 2009 (2021 Edition) (BD, 2021a). Details of the supervisory personnel assigned by the AP and RSE, including their names, qualifications, experience and inspection frequency, confirmation of appointment and contact information, should be included in the MiC Supervision Plan. The team should give advice on the QA requirements and procedures, and any special steps needed in a particular process. The QCST should work closely with the Quality Control Co-ordination Team (QCCT) on the QA inspection and test activities, and prepare periodic reports on the QC aspects.

- (b) Particulars of a Quality Control Coordination Team. The RGBC should set up a Quality Control Coordination Team (QCCT), consisting of supervisory personnel with minimum qualification equivalent to TCP T3 and T1 from RGBC's stream, to provide weekly and continuous supervision respectively on the production work in the MiC factory. Details of the TCP T3 and T1, assigned by the AS of RGBC, including their names, qualifications, experience and inspection frequency, confirmation of appointment and contact information, should be included in the MiC Supervision Plan. The QCCT should inform the RGBC and the QCST of the scheduling and occurrence of the inspection, test and fabrication activities.
- (c) <u>Minimum qualifications and supervision frequency of QCST and QCCT</u>. The supervisory personnel engaged should be competent, and their qualifications, relevant experience and frequency of supervision should be assessed by the respective AP, RSE and AS. Reference should be made to the Code of Practice for Site Supervision 2009 (2021 Edition) and Technical Memorandum for Supervision Plans 2009 on the minimum qualifications of TCP T3 and T1. The minimum qualifications and supervision frequency of the QCST and QCCT are included in Table 1 in Appendix B of PNAP ADV-36.

2.2.4 Quality Audit Checks by the AP, RSE and AS of RGBC

The AP, RSE and the AS of the RGBC should visit the prefabrication factory in person to inspect the production of the first batch of modular units⁶ (the first visit) and subsequently carry out quality audit checks to the prefabrication factory at least once every month. The quality audit checks should comprise inspections at the factory in person at quarterly intervals while the monthly quality audit checks in between the first visit and quarterly quality audit checks (i.e. in the 2nd, 3rd, 5th, 6th months, and so on) may be carried out either by visiting the prefabrication factory in person or by

⁶ The purpose of the first visit to the factory is to verify that the QAS and quality assurance/quality control procedures are duly followed and the production line is functioning properly. For precast concrete works, the inspections by RSE and AS of the first batch of precast concrete production should cover items specified in clauses 3.1 to 3.14 and 4.1 of the Code of Practice for Precast Concrete Construction 2016.

videotelephony⁷. A copy of the AP, RSE and AS's quality audit reports of the prefabrication factory duly endorsed by the AP, RSE and AS respectively should be submitted to BD within 14 days after completion of the quality audit checks (including the first visit and each subsequent quality audit check) for record purpose. These quality audit reports should also cover the qualified supervisions by the respective QCST and QCCT.

The quality audit checks conducted by the AP, RSE and/or AS using videotelephony should comply with the following requirements:

- (a) The inspection by the AP, RSE and AS should be conducted with the assistance of QCST and QCCT under their respective stream in the prefabrication factory;
- (b) The level of supervision by videotelephony should not be inferior to that carried out personally at the prefabrication factory. In addition, all supervision items covered in the videos taken should be recorded contemporaneously in the audit reports of the AP, RSE and AS, and should be submitted to BD together with the DVD-ROM discs as required in item (c) below; and
- (c) The AP, RSE and AS should submit the quality audit reports with non-rewritable DVD-ROM discs of the videos to BD within 14 days after completion of the quality audit checks by videotelephony. They should certify on each disc with a permanent marker signifying that they personally used videotelephony for compliance with the approval conditions.

As an alternative to the requirement for the quality audit checks by the AP/RSE at the prefabrication factory, the AP/RSE may consider carrying out the first visit to the prefabrication factory in person, then conduct on-site quality audit checks after the MiC elements are delivered to the building site. In such a situation, the AP/RSE is required to notify BD in writing one month before the commencement of the production work in the prefabrication factory for the adoption of the alternative arrangement. The AP/RSE should, in addition to the submission of quality audit report within 14 days of the first visit, submit on-site quality audit reports of the MiC elements delivered to the building site to BD within 14 days after completion of the on-site quality audit checks. The quality audit reports should cover the qualified supervision by the QCST. The minimum requirements of the on-site quality audit checks by the AP/RSE are given in the Annex of Appendix B of PNAP ADV-36.

2.3 <u>Requirements by Other Government Regulatory Departments</u>

In respect of the FSI in the modules, the RFSIC engaged should conduct regular supervision of the fabrication process in the MiC factory to ensure that the equipment and materials used in the FSI comply with the relevant statutory requirements (see FSD Circular Letter No. 3/2019 (FSD, 2019) and FSD Circular Letter No. 2/2021 (FSD, 2021)).

⁷ Videotelephony means two-way simultaneous communication with both audio and video in real time through telephone or computer network connection. The video should be recorded in colour with resolution of not less than 480p in a non-rewritable DVD-ROM.

For the plumbing works, a Supervision Plan should be submitted to WSD for agreement prior to commencement of the plumbing works in the MiC factory (see WSD's website on Water Supply for New Buildings adopting Modular Integrated Construction⁸). The concealed parts of the plumbing works have to be inspected and tested by the WSD Inspection Agent before they are covered up⁹. The WSD Inspection Agent will also carry out audit check on the supervision records at the MiC factory. The responsible LP should coordinate and liaise with the WSD Inspection Agent regarding the inspection dates and times of this aspect of the plumbing works.

The electrical work in the modules should be carried out by a REC/REW¹⁰. Electrical work refers to installation, commissioning, inspection, testing, maintenance, modification or repair of a low voltage or high voltage fixed electrical installation, and includes the supervision and certification of the work and the design of the installation.

The gas installation works conducted in Hong Kong should be carried out by a RGC/RGI¹¹. The works include installation, testing and commissioning of gas pipes/fittings/gas appliances in buildings, installation, testing and commissioning of gas pipes/fittings in the MiC modules, and assembling of pre-laid gas pipes/fittings in MiC modules. For the gas installations in the MiC modules installed at factory locally or outside Hong Kong, the RGC is recommended to liaise with the MiC Supplier for the establishment and implementation of a quality control and supervision system to ensure that the gas installations are installed, inspected and tested at the factory with good workmanship and suitable materials.

2.4 Requirements by Accreditation Body of ISO 9001

Some important QA/QC aspects pursuant to the ISO 9001 or equivalent requirements for a MiC factory are given below:

(a) <u>Organisation</u>. An organisational chart of a MiC Factory should be provided. A typical organisational structure is shown in Figure 2. In general, the factory is headed by a Factory Manager¹², who has the overall authority and responsibility for the execution of

The following are typical recruitment criteria for a Factory Manager:

 $^{^{8}\} https://www.wsd.gov.hk/en/customer-services/application-for-water-supply/water-supply-for-new-buildings-adopting-mic/index.html$

⁹ Waterworks Regulations (Cap. 102A).

¹⁰ Electricity Ordinance (Cap. 406).

¹¹ Gas Safety Ordinance (Cap. 51).

¹² The responsibilities of the MiC Factory Manager are, among others, to:

[•] ensure health and safety for all operations in the factory

[•] ensure compliance of module production with programme and factory operations and quality standards with specified requirements

[•] screen, recruit and train factory workers and assess their competence

[•] plan and control factory machinery and arrangement to meet production needs

[•] plan, establish and execute quality control processes

[•] ensure that factory machinery is in good working order

[•] inspect finished MiC products to determine whether they meet established quality standards

[•] plan and organise resources (materials and labour) to ensure the production programme fulfils the contract requirements

the contract for the production of modules in the factory, establishment of the factory organisation and coordination, implementation and maintenance of a QA plan, etc. Under the Factory Manager, there are normally different teams responsible for Procurement, Quality Assurance/Quality Control (QA/QC), Material & Logistics, Commissioning, Health, Safety & Environment, and Production Planning & Control, etc.

In the organisational structure documentation, the name, authority, qualifications, experience and job descriptions of the key personnel, and the training and competence assessment required for them to carry out their tasks, should be included. In particular, the documents should confirm that the required training and competence assessment of the personnel responsible for QA/QC has been undertaken, and should also cover the reporting path to upper management. The training and the competence assessment of the different types and levels of factory workers should also be provided.

					MiC	Su	pplier						
		unce/ unting			Factor	y N	lanager			Ma	rke	eting	
Procuren Manage			rance/ Control	Mater Logi Man			Commis Man	-	 & Envi	Safety ronment ager		Produce Plannin Cont Mana	ng & trol
a. Procuren of equipm material a service	ent, and	a. Qu assur b. Qualit c. Com	ance y control	a. Overall materials, receiving, inspection issuance, I over and c	including checking, , storing, nandling		a. Testi commis requir relata produ specifi	sioning ement ed to iction		c plan or edures		a. Control o schedule, documents, b. Loss pre control on p and executi	, material evention planning

Figure 2 - Typical Organisational Structure of a MiC Supplier

(b) **Document Control**. All documents affecting quality should be processed properly, and the latest applicable documents should be made available to the personnel or organisation concerned on schedule. Prior to commencement of the production work, all documents prepared for the work, such as procedures, instructions, approved plans, checklists, etc., should be listed and categorised (for approval, comment, information,

[•] a recognised degree in architecture, engineering, surveying, business administration, industrial management, logistics, or related field, and knowledge in QA certification of factory production and inventory management, as well as QC

[•] proven experience in a managerial or supervisory role within a factory (preferably a MiC or construction product production factory), with a sound knowledge of industry-specific factory equipment

[•] excellent analytical, problem solving, interpersonal and communication skills

etc.). An individual should be assigned and made responsible for collecting, distributing and control of documents.

- (c) **<u>Procurement Control</u>**. All purchased materials and services should conform to the specified requirements. Some control measures used include control of procurement documents, selection of suppliers, evaluation and verification of supplier's performance, etc.
- (d) <u>Material Control</u>. All materials should be properly identified to assure their correctness and traceability, and to prevent the use of incorrect materials in the production of modules. Identification marking and procedure, transfer of marking, identification during storage, identification of non-conforming materials, inspection and test status, etc., should be controlled. The record should be traceable to the material and checked by appropriate inspection personnel. To prevent installation of incorrect material, details of examination methods, qualifications of inspection personnel, sampling methods, acceptance criteria, identification marks, inspection and test records, etc., should be defined.
- (e) Shop Fabrication and Installation Control. Control measures to keep the working area clean and in suitably controlled conditions should be implemented to prevent mixing-in of foreign materials in the production. Appropriate checklists, records, etc., to monitor and confirm the compliance of workmanship and material requirements should be prepared.
- (f) **Inspection and Test Plan (ITP)**. An ITP is a document prepared to describe the minimum requirements of the quality control activities, inspection and test items during fabrication, reference documents, required acceptance criteria, certifying or verifying documents, and inspection parties involved, etc., to assure that the products will be built in accordance with approved plans, specifications, code and standard requirements, and government regulations.

An ITP should be based on relevant material, fitting, component and equipment specifications and quality level of activities, and should cover the following items: subjects of inspection/test item (such as parts, subassembly, and assembly), characteristics and/or kinds of inspection (such as material test, welding inspection, non-destructive examination, hydrostatic test and dimensional inspection), inspection/test witness points and hold points, inspection and sampling/test records required, sampling rate, frequency of inspection, acceptance criteria, qualification of the representative responsible for each respective item, etc. The ITP should be reviewed by the Project Client or his/her representative, and the approved ITP should be confirmed at a pre-inspection meeting.

The inspection personnel employed by the MiC Supplier for implementing the QA/QC at the factory should have relevant experience and qualification. The competence of these inspection personnel should be assessed by the RGBC or an inspection body recognised by the Hong Kong Inspection Body Accreditation Scheme or its mutual recognition agreement partner.

In determining the frequency of inspections/tests and audits, and the provision of inspection and audits, account should be taken of the production rate of the modules and the factory operating hours (some factories operate 24 hours round the clock with multiple production lines). Use of digital technologies can facilitate the inspection and auditing work.

(g) <u>**Pre-commissioning Control.</u>** A pre-commissioning plan should be prepared to cover the following: identifying the activity sequences, characteristics to be tested, measuring methods to be employed and the acceptance limits, appropriate measuring and test equipment to be used, inspection and test witness points and hold points, frequency and extent of inspection/audit by the factory's in-house and supervisory staff and independent parties, record forms and checklists to be used, etc.</u>

The equipment, jigs or such devices to verify the acceptability of the modules should be controlled, calibrated and/or adjusted at specified intervals to maintain the accuracy and precision within the required limits.

- (h) <u>Non-conformity Control and Corrective Action</u>. When any deviation from the specified requirements is detected or reported, the MiC Supplier should confirm the status and direct to withhold the production process and to identify the product by marking or affixing a hold tag to preclude inadvertent use or installation. For the purpose of precluding recurrence of similar non-conformance, the information pertaining to the non-conformance should be investigated, analysed, rectified where appropriate and made known to relevant parties.
- (i) <u>Control of Quality Records.</u> All relevant evidence of production quality should be well prepared and maintained. The records should be identifiable, traceable, easily retrievable, and stored in a manner and at a suitable location to prevent deterioration or loss.
- (j) <u>Audit</u>. Audits should be carried out regularly to ensure the proper execution of qualityrelated activities and to evaluate the effectiveness of the QA/QC program. Auditors should be suitably trained and qualified and, as far as possible, be independent of the activity being audited.

Audit results should be recorded in an audit checklist, and reported to the QA/QC Manager together with the audit reports. Audit reports should include the areas of activity audited, audit findings and corrective actions. The audit reports should be reviewed by the QA/QC Manager, and corrective actions for the highlighted items should be taken and completed by the factory within an agreed timescale.

The Quality Management System should include a Management Review Committee, led by senior management of the MiC factory. The functions of the Management Review Committee should include review of the suitability of policies and procedures, outcomes from internal audits, corrective and preventive actions, recommendations for improvements, resources and staff training, etc.

3. CRITICAL INSPECTION ACTIVITIES IN MODULE PRODUCTION

3.1 Critical Inspection Activities

The factory QC inspection procedures should be reviewed by the Factory Manager to complete the inspection framework. A checklist of the factory inspection items is given in Table 1.

		Table 1 - Factory Inspection Checklist
Insp	ection Item	Scope
QM1	Factory quality inspection	 Check relevance of the factory quality inspection procedures to the project nature Check accreditation details of testing laboratories Check factory QC on schedule of materials used as compared with those submitted Check factory QC on material verification and pre-treatment, fabrication and assembly of MIC modules, and façade if fabricated by another factory Check factory QC on floor slab construction inspection hold points Check factory QC on module levelling before commencement of fitting-out work Check factory QC on architectural, structural and MEP work inspection checklists

A complete set of fabrication shop drawings and a method statement for the module production work should also be prepared, giving a detailed description of the work to be carried out, including the materials used, a step by step guide, workflow, acceptance criteria, safety precautions put in place to control risks, equipment to use, and the control equipment and Personal Protective Equipment (PPE) required to keep workers and visitors safe while the tasks are ongoing, etc.

Based on the drawings and method statement, critical inspection activities are then identified. This is important for formulation of the Inspection and Test Plan (ITP), assignment of QC personnel for inspection/audit, and arrangement of external parties for inspection checks/tests, etc. The inspection should cover activities for (i) pre-production inspection (e.g. inspection/testing of materials entering production), (ii) in-line inspection (i.e. inspections during various stages of production), and (iii) final inspection. Collaborative inspections with other trades and subcontractors on the specific activities, if required, should be elaborated and included. Witness points and hold points for inspection and test should be set up.

Three main types of works are involved in the module production: structural, MEP and architectural.

3.1.1 Structural Works

In structural works, the following critical activities for fabrication of steel modules should be inspected/audited (see PNAP APP-158, PNAP APP-37, PNAP APP-116, PNAP APP-118, PNAP ADV-36 and relevant sections of the Code of Practice for the Structural Use of Steel 2011, Code of Practice for Structural Use of Glass 2018):

- SS1 quality of materials on receipt, e.g. material delivery records, batch size, sampling and testing (for structural steel components: (i) mill certificates, including grade, ductility, weldability; (ii) corrosion protection, including type, required thickness, photos after work done; (iii) bolts and accessory parts, including mill certificates, test certificate on elongation; and (iv) fire protection, including type, thickness, required Fire Resisting Rating);
- SS2 welding procedure and specification;
- SS3 dimension and accuracy of 2D and 3D jigs used to produce 2D frame and 3D shell;
- SS4 welding integrity (e.g. using non-destructive tests by means of visual inspection, magnetic particle inspection/dye penetration inspection and ultrasonic examination, where appropriate);
- SS5 overall dimensions and accuracy of modules at trial stacking;
- SS6 material surface preparation and corrosion protection system;
- SS7 module carcass dimension check after delivery between factories (if applicable); and
- sss any other items considered essential by the project RSE.

For fabrication of concrete modules, the following critical activities should be inspected/ audited (see PNAP ADV-15, PNAP APP-143, PNAP APP-158, PNAP ADV-36, PNAP APP-37, PNAP APP-45, PNAP APP-116, PNAP APP-118 and relevant sections of the Code of Practice for Structural Use of Concrete 2013, Code of Practice for Precast Concrete Construction 2016 and Code of Practice for Structural Use of Glass 2018):

- SC1 conditions of mould, including dimension, squareness, verticality, cleanliness, use of mould releasing agents, etc.;
- SC2 quality of reinforcing bars, including material delivery records and batch size, sampling and tensile strength testing of reinforcing bars, material properties including chemical composition, etc.;
- SC3 fixing of reinforcing bars, including size, position, quantity, fixing and layout, concrete covers, spacers, etc.;
- SC4 MEP and other cast-in or embedment items, installation, including concealed plumbing works;
- SC5 conditions prior to concreting;
- SC6 quality of concrete, including material delivery records, sampling of concrete for testing, complying with the standard of the Quality Scheme for the Production and Supply of Concrete (QSPSC) or equivalent concrete quality assurance system (including a comparison/justification report for a factory outside Hong Kong to show that the quality is equivalent or not less than the standard of QSPSC);
- SC7 placing, compaction and curing of concrete, including quality and workmanship of concrete works;
- SC8 quality of concrete after stripping of mould (e.g. concrete surface and defects, exposed steel surface/corrosion protection, sizes, dimensions and fabrication tolerances);
- SC9 vertical and horizontal alignments and continuity of MEP services at trial stacking, etc.;
- SC10 module carcass dimension check after delivery between factories (if applicable); and
- SC11 any other items considered essential by the project RSE.

SC1 to SC8 are also applicable to fabrication of steel modules constructed with a concrete slab.


3.1.2 MEP Works

MEP works include installation of electrical conduits, cable trunking, cable trays, water pipes/fittings, and air-conditioning pipes, etc. The following critical inspections/tests should be carried out:

- MEP1 cable trunking and wiring;
- MEP2 setting out and alignment for electricity fixtures, including TV points, socket outlets, telephone points, switches, double pole switches, connection units, etc.;
- MEP3 cable continuity test for cable and wiring;
- MEP4 earth megger test for conductors and lightning protection device;
- MEP5 electrical phase check for electrical circuit;
- MEP6 plumbing works layout, including concealed plumbing works;
- MEP7 watertightness and pressure tests for pipe works; and
- MEP8 ventilation fans, AC units and associated ductwork and accessories.

3.1.3 Architectural Works

In architectural works, the following activities should be inspected/ audited (see Figure 3):



- AR1 setting out and critical dimensions (e.g. storey height, height of windows, dimensions of projections, balconies, utility platforms and A/C platform, protective barriers, internal areas, exit routes, etc.);
- AR2 installation of windows and flue apertures (e.g. minimum areas of glazing and openable areas of prescribed windows and windows for room containing soil or waste fitment and water tightness in accordance with PNAP APP-116; position and dimensions of windows and flue apertures; provisions required under modification/exemption, etc.), facade and curtain walling system and water leakage test;
- AR3 drainage (e.g. provision of sanitary fitments, drainage works including material, dimensions, water seal trap, vent or anti-siphonic pipes and any other necessary components);
- AR4 fire resisting construction (e.g. materials and fire protection of structural elements and construction of fire barriers and installation of proprietary products such as FRR of fire doors, smoke seal, self-closing device, pipe collars, etc.);
- AR5 finishes and fittings (e.g. water proofing such as roof, shower areas, including water ponding test/spray test reports for impermeable construction; provision of required mechanical ventilation and artificial lighting; provision of required fire services installations such as smoke detectors and sprinkler heads for open kitchen, etc.);
- AR6 provision of barrier free access and facilities (e.g. dimensions of bathrooms, toilets, ramps, corridors, lobbies, doors, handrails, signage, tactile guide path, etc.) and
- AR7 any other items considered essential by the project AP.

The typical items for inspection upon completion of the modules and prior to delivery to the site are given in Table 2.

Tabl	e 2 - Inspection I	tems Upon Completion of the Modules and Prior to Delivery to the Site
Ins	pection Item	Scope
FIN1	Setting out and interior	 Check critical dimensions including storey height, projections, balconies, utility platforms, A/C platforms, protective barriers, internal areas, exit routes, etc. Check conformity with general layout
FIN2	Visual Inspection of joints	Check joints
FIN3	Visual inspection of physical damage	• Check for physical damage (e.g. corrosion, damage, paint work and insulation)
FIN4	Packaging for delivery	Check protective packaging for delivery
FIN5	Installation of windows and flue apertures	 Check minimum areas of glazing and openable areas of prescribed windows and windows for rooms containing soil or waste fitment and watertightness in accordance with PNAP APP-116 Check positions and dimensions of flue apertures Check provisions required under modification/exemption
FIN6	Provision of Barrier Free Access	• Check provisions and critical dimensions of bathroom, toilets, Barrier Free ramps, corridors, lobbies, doors, handrails, signage, tactile access guide path, etc.

FIN7	Drainage	 Check provision of sanitary fitments Check drainage works including materials, dimensions, water seal traps,
		vents or anti-siphonic pipes and any other necessary components
FIN8	Fire resisting construction ¹³	• Check materials, fire protection of structural elements and construction of fire barriers and installation of proprietary products such as Fire Resisting Rating of fire doors, smoke seal, self-closing device, pipe collars, etc.
FIN9	Finishes and fittings	 Check waterproofing where appropriate such as roof, shower areas, etc., including reports on water ponding test/spray test for impermeable construction Check provision of required mechanical ventilation and artificial lighting Check provision of required fire services installations such as smoke detectors and sprinkler heads for open kitchens, etc.
FINn	Others	• Check any other items considered essential for quality supervision of the superstructure works

3.2 Inspection and Test Plan

Based on the critical activities established, an Inspection and Test Plan (ITP) can be formulated. A sample Structural ITP for fabrication of steel modules is given in Figure 4.

Project N Project (Jame:			al Insuect	ion and Tes	t Plan				
Project (in mspece						
J										
					Project RSE:					
Project AP: Contractor:					MiC Supplier:					
Contract					Document No.					
Contract					Revision No.:					
Johnaen					icevision ice.					
								Inspection 1	by	
tem No.	Task Description	Timing	Type of Inspection	Specificaion/ Reference Documents	Acceptance Criteria	MiC Supplier	Contractor	RSE Rep.	AP Rep.	Remark
1	2	3	4	5	6	7 H: Hold Poi	8	9	10	11
						A2: Random W1: 100% V W2: Randon W3: Witnes:	nplementation a implementat Witness of ac n witness of a s of activity/to lest for inspec	ion of activity tivity/testing activity/testing esting upon re	y/testing g equest by the A	\P Rep.
SS1	Materials	Each batch upon delivery	C/A			A1	W1	W1	W3	
SS2	Welding procedure & specification	Review & check	С	e.g. a. Approved	e.g. a. Approved plans	R	R	R	R	RISC
SS3 I	Dimension & accuracy	Review & check prior to works	C/A	plans b. Secifications	b. Specifications b. Codes &	A1	W1	W1	H/W1	RISC
SS4	Welding integrity	Test & check	C/A	b. Codes &	b. Codes & standards	A1	W1	H/W1	W3	RISC
SS5	Overall dimension & accuracy	Review & check	C/A	standards c. Data sheet	d. Relevant	A1	W1	H/W1	H/W1	RISC
SS6	Material surface preparation & corrosion protection system	Review & check prior to works	C/A		regulations	A1	W1	H/W1	H/W3	RISC

¹³ Open-up audit check of fire resisting dry walls is required.

In the ITP, 100% witnessing inspection point (W1) refers to an activity during fabrication, where the inspection, measurement or tests must be done in place and documented. Random witnessing inspection point (W2) refers to an activity during fabrication where inspection, measurement or witnessing of work normally takes place but there is no requirement for 100% witnessing. Formal written notification of W2 is not required, although oral advice or an informal memo should normally be given. If the QCCT does not inspect the work at this point, the work may continue. However, inspection data must be recorded. W3 is the witnessing inspection as requested by the AP Representative. Before performing the inspection, measurement or tests, a written notice must be given to the QCCT and QCCT/QCST should normally attend the inspection. Hold point (H) is an activity during fabrication, where the inspection, measurement or tests must be done with mandatory attendance by the QCCT/QCST and, where required, the appointed independent party (see footnote 3 in Section 2.2.2). The works cannot proceed to the next work step activity until the inspection, measurement or tests have been witnessed and approved by all attending parties. The MiC Supplier should give written notification to the QCCT of the upcoming inspection. The QCCT must give formal written notification to the QCST for their attendance prior to the inspection/test or sampling for test.

Typical ITPs for structural, architectural, mechanical, hydraulic and drainage and electrical works for a MiC project using steel modules are given in Appendices A1 to A5 for reference. These ITPs are based on those used in the Innocell Project, provided at the courtesy of the Hong Kong Science and Technology Parks Corporation.

There may be situations where the materials/products are rejected when they are found not complying with the specification and/or acceptance criteria. Details of the materials/products rejected should be put on record to facilitate rejection analysis to be carried out for continuous improvement. A sample Material/Product Rejection Report is given in Figure 5.

		<u>Mater</u>	<u>ial/Produc</u>	<u>t Rejection Report</u>	
Project Na	ame:				
Project Cl	lient:				
Project Al	P:			Project RSE:	
Contracto	or:			MiC Supplier:	
Contract 7	Title:				Document No.
Contract 1	No.:				Revision No.:
Reject Re	port Period:			•	Report No.:
			1	1	Report Date:
Serial No.	Name of Material/ Product Rejected	Batch No.	Date Rejected	Reason for Rejecion (Report to be signed by the parties concerned, including those in witness or attendance)	Photo of Rejected Material/ Product
1	2	3	4	5	6


4. <u>CURRENT INSPECTION PRACTICE</u>

4.1 <u>Role of Quality Control Co-ordination Team (QCCT)</u>

The QCCT, consisting of the TCP T3 and T1, is assigned by the AS of the RGBC to provide continuous supervision of the modular unit production work in the prefabrication factory.

The QCCT, consisting of the AS, TCP T3 and T1, is responsible for coordinating the scheduling of inspection and carrying out the inspection.

The TCP T1 working continuously at the MiC factory is responsible for the day-to-day supervision and inspection of the production work. Based on the ITP, the MiC Supplier should arrange inspection and submit a request form to the QCCT in making a Request for Inspection and Survey Check (RISC). The workflow is given in Figure 6.



The following details should be included in the RISC form:

- (a) BD Reference/Contract No. and Request No.
- (b) Name and designation of the person of the MiC Supplier making the request, location and nature of the work inspected/surveyed, work proposed after approval, and date and time of the request.
- (c) Name, designation and signature of the person in the QCCT receiving the form, and date and time of the receipt.
- (d) Name, designation and signature of the person in the QCCT performing the inspection/survey check, decision of the inspection, date and time of the inspection, and designation and signature of the person for critical activities.
- (e) Name and designation of the person of the MiC Supplier receiving the completed form.
- (f) Drawing number, including revision mark and title, used for the fabrication/manufacture of the item being inspected, supported by a photograph of the title block of the drawing.

The TCP T1 should check the details as constructed with those shown on the approved plans and specification, and collect the necessary evidence (e.g. by means of photos and video). Details of production, inspection, auditing and testing of MiC modules should be included in the records kept by the TCP T1.

4.2 Role of Quality Control Supervisory Team (QCST)

For the structural and architectural works, the TCP T3 of the AP and RSE stream should carry out inspection on a weekly basis, and based on the ITP, make inspection of the critical activities as needed. An inspection log book or other robust forms of inspection records should be kept in the MiC prefabrication factory. A copy of the inspection records should be kept at the building site office and, when required, produced to officers of BD for inspection. Details of the periodic inspections carried out by the TCP T3s of the AP and RSE streams, including BD Reference/Contract No., name and qualification of the personnel doing the inspection, location and nature of works inspected or tests witnessed, inspection findings, date and time of inspection, and photos (if any), should be entered in the log book.

4.3 Quality Audit Checks by the AP, RSE and AS of RGBC

Details of the requirements for the quality audit checks by the AP, RSE and AS of the RGBC in the prefabrication factory are given in Section 2.2.4.

The AP, RSE and AS should carry out inspection of the production of the first batch of modular units at the prefabrication factory in person, and then monthly quality audit checks. The inspections at quarterly intervals should be carried out in person, while those in between may be carried out either in person or by videotelephony. The duly endorsed quality audit reports, covering the qualified supervisions by the respective QCST and QCCT, should be submitted to BD within 14 days after completion of the quality audit checks.

The AP and RSE may opt for conducting the on-site quality audit checks after the MiC elements are delivered to the building site with the requirements stipulated in Annex of Appendix B of PNAP ADV-36. In this case, they need to notify BD in writing one month before the commencement of the production work in the prefabrication factory. They still need to carry out the first visit to the prefabrication factory in person, and submit the quality audit report within 14 days of the first visit, and the on-site quality audit reports of the MiC elements delivered to the building site to BD within 14 days after completion of the on-site quality audit checks. The quality audit reports should cover the qualified supervision by the QCST.

4.4 Role of RFSIC, LP/RPWs, WSD Inspection Agent and REC/REWs

For the FSI and plumbing works, the RFSIC and LP/RPWs respectively should conduct supervision checks/tests on a regular basis, and based on the ITP, make inspection of the critical activities as needed. A supervision/inspection log book should be kept, including names of the personnel conducting the supervision checks and tests, date and time of inspections, and details of the supervision checks and tests conducted. The WSD Inspection Agent will also inspect and test the concealed parts of the plumbing works on a needs basis, and carry out audit check on the supervision records at the MiC factory.

For any part of the electrical installations being constructed and installed in a module at the MiC factory, non-RECs can be used to carry out the work. These installations should be inspected and tested as satisfactory in accordance with the factory test requirements set out by the REC (e.g. the items listed in Code 21B of the CoP for the Electricity (Wiring) Regulations (EMSD, 2020)) before they are delivered to the site for permanent module fixing. The REC is recommended to

establish and implement a quality control and supervision system, including the factory test requirements, to ensure that the electrical installations are being constructed and installed at the MiC factory with good workmanship and quality.

4.5 <u>Issues Identified</u>

It is time consuming and resource demanding, and sometimes impractical, for these supervision personnel to make physical supervision checks in MiC factories located outside Hong Kong.

In current practice, the data/records obtained from the supervision checks/inspections are normally processed and stored separately. This makes it difficult for different parties to view the data/records and track the inspection process, and to use the data/records for preparation of inspection/audit reports and submission at a later stage. It is also time-consuming to prepare inspection forms prior to inspection and process the data manually after inspections are completed.

It is normal practice for MiC factories to operate continuously on a 24-hours-a-day and 7days-a-week basis, and frequent re-inspection of each new task by QCCT/QCST is not uncommon. It may not be easy to recruit additional staff for a short duration of production once the production has commenced. Hence, it is prudent to factor all these aspects into the development of a staff deployment plan, including provision of TCP T3s and professionals in the inspection and an inspection programme, prior to commencement of the production.

5. INSPECTION PRACTICE USING DIGITAL TECHNOLOGIES

5.1 <u>Digitalisation of Data</u>

There are technologies available to digitalise the inspection process for enhanced efficiency and quality performance¹⁴.

The first step is to establish means to collect the data/records required in digital form from each of the inspection processes in the production work. The technologies that can be engaged include Radio Frequency Identification (RFID) technology, QR codes, Industrial Internet of Things (IIoT), photogrammetry, 3D laser scanning, Robotic Total Station (RTS), blockchain, etc. A brief description of some of these technologies is given in Figure 7.

Technology	Description								
Radio Frequency Identification (RFID)	In the RFID technology, a RFID tag is attached to an object, which could be income building materials, key components or completed modules. An RFID tag consists of tiny radio transponder, a radio receiver and transmitter. Radio waves are used to re- and capture information stored on the tag. This technology enables tracking a management of incoming and outgoing materials, and facilitates just-in-time deliver based on actual usage conditions. For finished products, the tracking data can be us for traceability and life cycle management of the project.								
	Computer Database Data is transmitted into the RFID database where it can be stored and evaluated.								
	Connected to the antenna wirelessly and receives data from the RFID tag.								
	Antenna Receives the stored data from the tag and transmits that data to an RFID reader.								
Quick Response (QR) code	A QR code is a type of barcode that can be read easily by a digital device and which stores information as a series of pixels in a square-shaped grid. QR codes are frequently used to track information about products in a supply chain. Like RFID, this technology can also be used for tracking and management of incoming and outgoing materials and completed products.								
	Version information Format information Data and error-correction area								
	Position detection pattern Alignment pattern								
	Timing pattern								
	Quiet zone								

¹⁴ Reference should be made to the CIC's CITF website (https://www.citf.cic.hk/?lang=1) and CITAC website (https://www.citac.cic.hk/en-hk/exhibitions/why-innovate) on the latest technologies available.

T 1 . • • T	
Industrial Internet of Things (IIoT) Photogrammetry	IoT refers to a network of devices that are digitally connected, facilitating the communication and exchange of data through the Internet. IIoT is a subset of the Internet of Things, which include sensors, RFID tags, software and electronics that are integrated with industrial machines and systems to collect real-time data about their condition and performance. The IIoT infrastructure can be connected to a Wi-Fi or 5G network for mobile connection.
and 3D Laser Scanning	photogrammetry or 3D laser scanning. The input to photogrammetry is photographs, and the output is typically a map, a drawing, a measurement, or a 3D model of some real world object or scene. In 3D laser scanning, a laser beam is emitted onto a surface and sensors are used to capture the beam that bounces off from the surface. The system will calculate the distance between the sensor and surface. The distance measured is then used to calculate a coordinate for a tiny section of the surface hit by the laser beam. During a single scan, millions of 3D coordinates are collected. When the point cloud data are processed, they will form a digital representation of the scanned surface, giving the dimensions and spatial relationships of the topographic features and structures.
Robotic Total Station (RTS)	A total station is an optical instrument used in construction, surveying and civil engineering. It is used for measuring horizontal angles, vertical angles and distance. A total station camera combines surveying, imaging and high-speed 3D scanning into one precise and reliable instrument. A total station contains the following components: • electronic transit theodolite • electronic distance meter (EDM) • microprocessor • electronic data collector and storage system A RTS can allow for more technological convenience by offering extended remote control abilities. In the operation of a RTS, only one operator is needed, and far more calculations and inspections can be performed in a shorter time as compared with a traditional total station. RTS can be used for setting out for MiC fabrication. BIM data can be input to the RTS for surveying.
Blockchain	The data/records collected are stored in database fields. Blockchain technology can
	be used for enhanced data security. Blockchain is a specific type of database which differs from a typical database in that data are stored in blocks and chained together. Each block in the chain is given a time stamp when it is added to the chain. After a

ter the contents of the tampered with.	ne block. With th	us system, the doc	ument time stamps
		3	
When 2 parties initiate a transaction, blockchain assigns an encryption	Blockchain verifies the transaction and creates a block	The new block is appended to the blockchain	The blockchain transaction is now complete and the ledger is updated

Figure 8 gives a summary of the application of the digital technologies, based on the specified scope of application, for checking of the critical inspection activities given in Section 3.

Inspection Item No. (Note: See Chapter 3)		BIM	RFID	QR Code	HoT Sensors	Photoga mmetry	3D Laser Scanning	RTS	Blockchain	Image (Note 1)	Video
SS1	Quality of materials on receipt		Y	Y		,	0		Y	Y	Y
SS2	Welding procedure & specification								Y	Y	
SS3	Dimension & accuracy of 2D and 3D jigs					Y	Y	Y			
SS4	Welding integrity				Y				Y	Y	Y
SS5	Overall dimension & accuracy of modules	Y				Y	Y	Y			
SS6	Material surface preparation & corrosion protection system								Y	Y	Y
SC1	Conditions of mould					Y	Y	Y		Y	
SC2	Quality of reinforcing bars		Y	Y							
SC3	Fixing of reinforcing bars								Y	Y	Y
SC4	MEP and cast-in item installation								Y	Y	Y
SC5	Conditions prior to concreting								Y	Y	Y
SC6	Quality of concrete		Y	Y					Y	Y	Y
SC7	Placing, compaction & curing of concrete								Y	Y	Y
SC8	Quality of concrete after stripping of mould								Y	Y	Y
SC9	Vertical and horizontal alignments & continuity of MEP services	Y				Y	Y	Y			
MEP1	Cable trunking & wiring					Y		Y	Y	Y	Y
MEP2	Setting out and alignment check for electricity fixture					Y		Y		Y	Y
MEP3	Cable continuity test				Y				Y	Y	Y
MEP4	Earth megger test				Y				Y	Y	Y
MEP5	Electrical phase check				Y				Y	Y	Y
MEP6	Plumbing works layout, including covered up plumbing works				Y				Y	Y	Y
MEP7	Water tightness & pressure tests				Y				Y	Y	Y
MEP8	Ventilation fans, AC units and associated ductwork and accessories.								Y	Y	Y
AR1	Setting out and interior	Y				Y	Y	Y			
AR2	Windows & flue apertures, facade & curtain walling system & water leakage test								Y	Y	Y
AR3	Drainage								Y	Y	Y
AR4	Fire resisting construction		Y	Y					Y	Y	Y
AR5	Finishes & fittings				Y				Y	Y	Y
FIN1	Setting out & interior	Y				Y	Y	Y			
FIN2	Visual inspection of all joints								Y	Y	Y
FIN3	Visual inspection for physical damage								Y	Y	Y
FIN4	Packaging for delivery								Y	Y	Y
U	Legend: Y: Yes Note 1: The function of image recognition can be added to the camera to enhance visual inspection.										
											4
Figu	re 8 - Application of Digitation	al Tec	hnolog	gies foi	r Chec	king o	t Critic	cal Ins	pection	Activi	ties

The standards, requirements and level of details for inspection activities should follow those specified in the contract.


5.2 <u>Digitalisation Process</u>

5.2.1 <u>e-Platform</u>

The next step in the digitalisation process is to establish a web-based centralised platform (eplatform) for collection of the production work information and management of the workflows of production and inspection activities. The e-platform should be accessible through a secure network and capable of being operated on desktop and laptop computers and mobile devices, as shown in Figure 9.

The e-platform can be used for many functions, such as keeping safety records and factory cleanliness records¹⁵, etc. In these records, focus is placed on the inspection process for QA/QC acceptance of modules produced in MiC factories, in particular on the submission and approval of the inspection records in the production activities.

With an e-platform, the inspection process as shown in Figure 6, taking account of the ITP as detailed in Figure 4, can be turned into a digital process.



5.2.2. <u>e-RISC</u>

The e-RISC forms can be submitted online by the MiC Supplier via a desktop or laptop computer, or a mobile device with personal authentication or a digital signing function. The receipt of the request by the QCCT can be confirmed by an e-notification. Prior to the inspection, all necessary documents (e.g. HOKLAS or equivalent endorsed test/calibration certificates) should have been provided and uploaded to the e-platform for checking by the QCCT. The person in the QCCT conducting the inspection can download the e-RISC form, audit checklist (if applicable) and other relevant details, such as approved plans, using a mobile device. The mobile device can also be used

¹⁵ DEVB (2020). DEVB TC(W) No. 3/2020. Digital Works Supervision System.

to collect evidence (e.g. images, video and data) during the inspection and walkthrough. The decision and/or any comment of the inspection personnel and checking personnel should be passed on to the MiC Supplier on the spot via the e-platform. The data/inspection records should be stored in the e-platform to allow different parties with different duties and responsibilities and the appropriate access rights to inspect the data/records and track the inspection process, and for preparation of inspection/audit reports and submission. The data/inspection records collected should be stored in database fields.

If needed, laser scanning and AR visualisation incorporating BIM can be used to assist the inspection and checking.

5.2.3 <u>e-Inspection¹⁶</u>

The process of the periodic supervision checks by the supervision personnel, such as TCP T3, AP, RSE, AS, RFSIC, LP/RPWs, etc., can also be digitalised. These include the monthly quality audit checks carried out in between the first visit and quarterly quality audit checks by the AP, RSE and AS. The supervision personnel can make the check online via the e-platform. While in the office, they can make direct calls using the desktop or laptop computer or a mobile device to their assistant in the MiC factory (not a member of the RGBC's QCCT), who can then arrange inspection checks of the activities required with the MiC Supplier using a mobile device by videotelephony⁷. The inspection data/records (e.g. photo, video and voice) can be transmitted in real-time for reviewing by the supervision personnel. The inspection process should be recorded and the data should be stored in the e-platform.

For the inspection and testing of the concealed parts of the plumbing works, the WSD Inspection Agent can, through the e-platform, order and direct the assistant of the supervision personnel under the QCST to arrange inspection and testing with TCP T1 of the QCCT and LP by videotelephony, and witness the process online. The inspection data/records (e.g. photo, video and voice) should be transmitted in real-time for reviewing by the WSD Inspection Agent. The inspection and testing process should be recorded and the data should be stored in the e-platform. This will save the travelling time of the WSD Inspection Agent to the MiC factory to carry out the inspection, checking and testing.

5.2.4 e-Inspection Management Systems

Many e-platforms are now available¹⁷ (e.g. FieldConnect v3.0, InfoSMART, Novade, SnagR, VHSmart, etc.) to enable the inspection process. These e-platforms or e-Inspection Management Systems (EIMSs) can be deployable from any mobile device, with electronic standardised or government-issued forms built in. The evidence captured/collected during inspection and checking (e.g. photo, video, voice and GPS location information) can be stored and uploaded. Facilities for real-time push technology, automatic reporting, data analysis, team chatroom, dashboard, electronic authentication, notifications and alert, dynamic workflow, workflow enabled form, etc., are also available.

¹⁶ BD has accepted e-inspection of the production work at the MiC factory by the AP, RSE and AS for their monthly quality audit checks carried out in between the first visit and quarterly quality audit checks, as promulgated in the April 2022 version of PNAP ADV-36.

¹⁷ See http://www.citf.cic.hk/?route=search-key

5.2.5 Data Security

Blockchain technology to strengthen data security is very useful and now widely available, but it can be fairly costly at the current state of market development. This may change as the market matures.

At this stage, as an alternative, reference can be made to the recommendations given in DEVB TC(W) No. 3/2020 (DEVB, 2020) for ensuring data security and tamper-proof data. In general, the data stored on the EIMS should be encrypted in transit and at rest, and appropriate arrangements should be implemented for preventing unauthorised access. To ensure the data is tamper-proof, the contract specification should also require each of the responsible parties in the contract to add their digital signature (e.g. one supported by an e-Cert issued by the Hongkong Post), biometrics (e.g. facial recognition or fingerprint) or other ID (e.g. the first four digits of an HKID card plus clearly-written full name) in each of the encrypted data files produced during the inspection, checking, review and acceptance process. Each of the encrypted files should be sent instantly and simultaneously to all relevant users (client, AP/RSE/RGBC, TCPs, factory staff, etc.) and kept in their servers, in order to maintain traceability and prevent tampering of data.

5.2.6 Benefits

The continuous inspection data/records from the TCP T1 in the MiC factory, as well as the periodic inspection data/records collected by the AP, RSE, AS, TCP T3, RFSI, LP/RPWs, etc., frequency of inspection and the observations/recommendations made by each of the supervision personnel, can be stored centrally in the e-platform and can be made available for review/check by the authorised parties. Human error will be reduced and productivity enhanced since no manual data manipulation is involved.

Alert/notification can also be made to the relevant parties for follow-up action in case of noncompliance. The data/records can be maintained more conveniently and simply, and corrective actions taken more promptly.

5.3 Improved Quality Management

Use of digital technologies can help improve quality in the following ways:

- (a) Production processes can be monitored and data collected in real-time to enable data analytics to be applied to predict quality issues and maintenance needs. This will enhance efficiency and allow early completion of the work at a reduced cost.
- (b) On procurement control, with suitable Key Performance Indicators (KPIs) and the quantities of materials ordered and received, digital dashboards can be used to track supplier performance. The data on supplier performance can be used to assess quality risks in the supply chain, for deployment of supplier development resources as needed, and in procurement negotiations and contracting.
- (c) Movement and location of delivery vehicles can be tracked in real-time. This provides good information for logistics and transportation planning and updating for delivery of modules.

- (d) Remote inspection of modules using real-time video live feed will save resources and allow participation and inspection by multiple parties concurrently, if needed.
- (e) Traceability of the details of the parties who have carried out the inspection, testing and acceptance of the module will be enhanced if the digital data related to QA/QC and module transportation collected for each module (which should be identifiable with a unique machine readable identification mark or code on the modules, see for example Appendix B) is stored in a digital platform such as a Common Data Environment (CDE) designated by the project client. The digital platform could either be installed on the premises of the project client, or in a data centre (preferably located in Hong Kong) to be specified by the project client.

6. <u>ACCEPTANCE OF E-INSPECTION MANAGEMENT SYSTEM AND</u> <u>DIGITAL TECHNOLOGIES FOR INSPECTION WORK</u>

Major developments in digital technologies have been made in recent years. With the advent of digital technologies, the manufacturing industry has moved from Industry 3.0 to Industry 4.0, which puts focus on the use of cloud computing, mobile technologies, 5G, Internet of Things, Radio Frequency Identification (RFID) technologies, QR codes, big data and analytics, augmented reality, etc., in the manufacturing process.

The use of EIMS and digital technologies during the inspection for QA/QC of modules produced in MiC factories for private projects is a new endeavour.

The AP, RSE and the AS should visit the prefabrication factory in person to inspect the production of the first batch of modular units (the first visit) and subsequently carry out quality audit checks to the prefabrication factory at least once every month. According to the April 2022 version of PNAP ADV-36, they are allowed to carry out the quality audit checks to the prefabrication factory in between the first visit and quarterly quality audit checks (i.e. in the 2nd, 3rd, 5th, 6th months, and so on) by videotelephony⁷. In view of the stepped up cross boundary control due to COVID-19, BD has adopted a pragmatic and flexible approach for supervision and inspection checks for the production work carried out in MiC factories since 2020 and reviewed the arrangement in April 2022. As a special temporary measure during the pandemic, inspection of the first batch production by the RSE/AP/AS, as well as the qualified supervision/audit checks by the AS and the Grade T3 TCP under AP/RSE/RC's streams, working with their assistant in the MiC factory (who is not a member of the RGBC's supervisory personnel team or the MiC Supplier), can employ videotelephony to conduct supervision and audit checks (see BD's Circular Letter dated 22.4.2022 (BD, 2022a)), instead of carrying out the supervision and audit check in person at the MiC factory subject to the enhanced onsite quality audit checks. The AP, RSE and AS are required to submit the DVD-ROM discs of the videos to BD within 14 days after completion of the supervision/audit checks. Furthermore, the full time supervision for MiC at the prefabrication factory by the Grade T1 TCP under the RC's stream may be conducted by videotelephony as a special alternative arrangement subject to the application submitted by the AP, RSE and AS and the enhanced quality audit checks conducted by the AS. This is a step forward in the adoption of digital technologies for inspection. Further enhancement of the arrangement may be considered as find necessary.

Private sector industry practitioners, including those in developers and AP/RSE/ASs, should take the initiative to adopt an EIMS and digital technologies in the inspection work for their projects.

As a start, the industry should adopt both approaches (i.e. both the paper-based and physical check system and the digital process) in their work to give their supervision and inspection personnel time to gain experience and confidence in using the digital system. Once familiarised, the whole process can become fully digitalised. This approach also has the potential to be used in future for onsite building works, including site formation, foundation, excavation and lateral support works, etc.

BD is open-minded to the use of digital technology for supervision of development sites and offsite factories as well as cloud technology for submission of supervision records or material submission. However, since the on-site and offsite inspection and supervision involve many works procedures, data manipulation and sharing, data security, etc., as well as other regulatory departments,

such as FSD, WSD and EMSD, there is a need to conduct a more thorough study to explore the feasibility and consequences of using digital technology as a complete replacement to on-site and offsite inspection and supervision. The experience and confidence gained in the use of EIMS and digital technologies for QA/QC inspection work will provide a good basis to set the future direction.

7. <u>RECOMMENDATIONS</u>

The following recommendations are made in order to take forward the use of EIMSs and digital technologies for QA/QC of MiC modules in the industry:

- (a) It is accepted that there are many challenges in introducing new technologies to the industry. The most notable is resistance to change by the site supervision and inspection personnel. Appropriate change management strategies, involving a top-down approach, better communication, training, buying-in, etc., should be adopted. Suitable training should be provided to construction personnel to promote the use of MiC, and make them convinced of the long-term benefits gained in using EIMSs and digital technologies in supervision and inspection checks, to gain their buy-in.
- (b) Many EIMSs with different frameworks and functions are now available in the market. Suitable EIMSs should be identified and unified for their functionality, user-friendliness and ease of operation for the frontline personnel, and then earmarked for specific use. A single digital platform (or an App) to interlink the different systems in one or a few portals should be developed/provided, where document approval control, team instruction chat-box, automatic progress reporting and digital twin can be incorporated. This will enhance user friendliness, and the legitimacy of it acting as a single source of truth for Governmental recognition.
- (c) Careful evaluation of the EIMSs identified is also needed in selecting a suitable system for a construction contract, and for use to support contract and regulatory acceptance. Consideration should be given to the introduction of a requirement on product certification by a reputable certification body, to ensure the quality of the system's functionalities and compliance with recognised standards.
- (d) The EIMSs available in the market may not suit the needs of all stakeholders. For example, an EIMS used by manufacturers may have functions different from that used by contractors/project clients, e.g. for internal QA/QC checking versus a defect tracking e-system. Multiple systems (e.g. inspection system, document management system, mail system, BIM and IoT) may be used in parallel. The manufacturers may be reluctant to operate on dual systems or to use new systems. A digital platform, such as a CDE, which would allow storage of digital data from different EIMSs, is needed for storage and retrieval of the digital data for MiC projects, in which the production is fast and dynamic. Further work on standardisation of data standards and structure for common data types, to facilitate the consolidation of the collected digital data into a single platform, is needed.
- (e) Ways to further enhance the quality of inspections by videotelephony should be explored, e.g. by limiting the speed of camera movement while videoing, ensuring adequate lighting conditions in enclosed areas of factories, and clearly defining the roles and responsibilities of the different personnel involved, in terms of data ownership, data input, data review, data acceptance, etc.

- (f) According to PNAP ADV-36 (Annex of Appendix B), opening-up of the concrete surface at three locations is to be conducted after delivery of MiC modules to the building site and it serves as quality audit-checks arising from the absence of supervision by the AP/RSE in the MiC factory. However, there are concerns about this kind of inspections, in particular at the OP stage, because they could be destructive. With the latest digital technologies available, it is now possible to synchronise the digital data from the required statutory inspections with that from the QCST inspections, while the modules are still in the MiC factory and where any necessary remedial works can be handled immediately after inspection. Alternatively, some open-up inspections could be carried out for randomly selected MiC modules while they are stored in the factory, so that rectification works if found required could be made in the factory before delivery to site. Hence, it has opened up the opportunity for reviewing the scope of the open-up inspections with the objective of streamlining and minimising the amount of destructive works while not compromising the standard and quality of the works.
- (g) To expand the e-inspection arrangement to other construction works, and to provide confidence to government regulators in the use of EIMSs and digital technologies, the possibility of granting access rights to their designated personnel to participate in realtime inspection checks at MiC factories, and to access and download the data/records directly from the system, if required, should be explored. Reference should be made to the relevant specifications, and in particular to the system requirements given in DEVB TC (W) No. 3/2020 (DEVB, 2020).
- (h) The feasibility of modifying production lines to facilitate automatic/semi-automatic inspection, incorporating the technology of image recognition, should be explored, as this will further shorten the cycle in the check and act plan, help maintain closer monitoring than manual checking at intermediate stages of production, and enhance the overall quality control process. To ensure quality, the QA/QC check process should be extended to include the delivery of items from the factory to the building site, as some fixed installations (e.g. water pipes, electrical appliances), may become loosened/damaged due to vibration during delivery.

BIBLIOGRAPHY

BD (2003). PNAP ADV-15 - Fixing of Reinforcement for Concrete Works. https://www.bd.gov.hk/doc/en/resources/codes-and-references/practice-notes-and-circularletters/pnap/ADV/ADV015.pdf

BD (2009). Technical Memorandum for Supervision Plans 2009. https://www.bd.gov.hk/doc/en/resources/codes-and-references/code-and-designmanuals/TMSS2009_e.pdf

BD (2016). Code of Practice for Precast Concrete Construction 2016 https://www.bd.gov.hk/doc/en/resources/codes-and-references/code-and-designmanuals/cppcc2016e.pdf

BD (2021a). Code of Practice for Site Supervision 2009 (2021 Edition). https://www.bd.gov.hk/doc/en/resources/codes-and-references/code-and-designmanuals/SS2009_e.pdf

BD (2021b). PNAP APP-158 - Quality Supervision of Building Works. https://www.bd.gov.hk/doc/en/resources/codes-and-references/practice-notes-and-circularletters/pnap/APP/APP158.pdf

BD (2022a). Circular Letter dated 22.4.2022 on Qualified Supervision and Quality Audit for Precast Concrete Construction, Modular Integrated Construction and Heat Soak Process of Tempered Glass.

https://www.bd.gov.hk/doc/en/resources/codes-and-references/practice-notes-and-circular-letters/circular/CL_QSQAPCCMICHSPTG2022e.pdf

BD (2022b). PNAP ADV-36 - Modular Integrated Construction. https://www.bd.gov.hk/doc/en/resources/codes-and-references/practice-notes-and-circularletters/pnap/ADV/ADV036.pdf

BD (2022c). PNAP APP-143 - Quality Control and Supervision of Precast Concrete Construction. https://www.bd.gov.hk/doc/en/resources/codes-and-references/practice-notes-and-circularletters/pnap/APP/APP143.pdf

CIC (2020). Reference Materials on the Statutory Requirements for Modular Integrated Construction Projects. http://mic.cic.hk/files/Information/1/File/Reference_Material_2020.pdf

DEVB (2020). Development Bureau Technical Circular (Works) No. 3/2020 - Digital Works Supervision System. https://www.devb.gov.hk/filemanager/technicalcirculars/en/upload/374/2/C-2020-03.pdf

EMSD (2020). Code of Practice for the Electrical (Wiring) Regulations (2020 Edition). https://www.emsd.gov.hk/filemanager/en/content_443/COP_E_2020.pdf

FSD (2019). FSD Circular Letter No. 3/2019 - Guidance Notes on Submission, Approval and Acceptance Inspection of Fire Service Installations and Equipment in Modular Integrated Construction Building Projects.

https://www.hkfsd.gov.hk/eng/source/circular/2019_03_eng_20190327_160959.pdf

FSD (2021). FSD Circular Letter No. 2/2021 - A Practical Guide for Design, Installation, Acceptance and Maintenance of Fire Service Installations and Equipment. https://www.hkfsd.gov.hk/eng/source/circular/2021_02_eng_20210305_160311.pdf

ICAC (2021). Corruption Prevention Checklist - Building Projects Adopting Modular Integrated Construction (MiC)

https://cpas.icac.hk/UPloadImages/InfoFile/cate_43/2021/d10044cf-9ee0-4dd5-9391-c144ab7a83df.pdf

<u>APPENDIX A1 – TYPICAL INSPECTION AND TEST PLAN FOR STRUCTURAL WORK FOR A MIC PROJECT USING</u> <u>STEEL MODULES</u>

ITP Docum	nent No.: 續收方案文補論:	Revision: 版本:							Date: 日期』		
								ection Require 檢職要求	ment		
Task No.	Task Description 任務指述	Timing 時編	Type of Inspection 检驗檔類	Specification/Reference Documents 规格/参考文件	Acceptance Criteria 被受御咋	MiC Supplier 模塊供素商	Sub contractor (Facade) 分包膏(春糖)	Contractor 承建賓	RSE Rep. 註冊始欄工程 師代表	AP Rep. 鄭可人士代 衰	Remarks 注釋
1.D	Acceptance of ITP 聽唆	Review & check prior to Works 間工前接查/核對	Approved Submission Form 已批核的表格	[TP Document No.] [赖收方案檔案編號]	ITP reviewed by all parties and accepted to use in Project 各方通過審核並同意該專案使用的ITP	R	R	R	R	R	
2.0	Documentation review 楷審表										
2.1	Shop Drawing / Fabrication Drawing 施工鋼/ 生産鋼紙	Review & check prior to Works 装修工作開始前	Review 審査	Approved Submission Form 已秕彼的表塔	Ensure all drawings are at Construction Issue 確保所有關紙為施工關	R	R	R	R	R	
2.2	Work Method Statement 作辩指導書	Review & check prior to Works 總修工作開始的	Review. #±	Approved Submission Form, ADV-36 PS S1 - CL5 4 은 편함(約束時, ADV-36 PS S1 - CL5.4	The method statements to be submitted by the Contractor shall. 承建微视文的作用描述的 of design, construction and/or manufacture and installation describe the methods of design, construction and/or manufacture and installation describe the methods of design, construction and/or manufacture and installation the describe the methods of design, construction and/or manufacture and installation describe the methods of design, construction and/or manufacture and installation describe the described of described of described of the relevant part of design any special activities or processes required or proposed for the relevant part of phase of the Vorks; - remaining mitted the Contractor sequipment and temporary Works which the Contractor proposes to use; - describe the supervision policy which the Contractor proposes to follow, particularly with regard to the work of Sub-Contractor sequipment and despraise the Contractor's plan for the execution of the Vorks and for the contract of a quality of the Vorks; - contain sufficient information to an able the Architect understand and appraise the Contractor's plan for the execution of the Vorks and for the contral of the quality of the Vorks; - contain details for traffic management and/or road closures if required, and - describe the supervision plane is upper - upp	Ŗ	R	R	R	R	
2.3	Proposed Testing Laboratory / Fabrication Factory 使端的测试器 经/生工廠 - Welding Test Alerial Test, Concrete Cube Test, Rebar Test, etc. - 「算驗附」 - 就是我们一家就是上就就除到。 網路检测等 - Factory of MC Fabrication/Galvanization / Heat Soak Treatment / Faceda Fabrication, etc. - 便说生產工廠/電路/這樣, 完成度/ 幕緒生盛等	Review & check prior to Works 装修工作期始能	Review 審查	Approved Submission Form 已对核的表格	Ensure Proposed laboratory are HOKLAS / CNAS Lab or MRA Partners Factories are under ISO9000 or equivalent 個 保護政治 管理是HOKLAS / CNAS實驗室感MRA合作夥件工程均符台ISO90001或問号模像	R	R	R	R	R	
2.4	Material against material submission schedule 帮揉提文材料日程所提文的材料 - Structural Steel, Welding Consumable, Aluminum, Steel reinforcement, Concrete, others Accessories, etc. - 鋼結時、焊接耗材、铝、鋼筋、流凝土、其他配件等	Review & check prior to Works 築修工作開始前	Review 審査	Approved Submission Form 已社核的表格	As per corresponding requirement 核院相關要求	R	R	R	R	R	
2.5	Other Document Submission 其位文件描文 - Welding Procedure and Welder Test Centricate, - Calibration Report of the Heat Soak Treatment Oven, Material Supplier Information, etc. 俾梭波克及洋工资估提書: 熱浸意環境校准報告、材料供應 概位意: 喻	Review & check prior to Works 装修工作開始銷	Review 審査	Approved Submission Form 已對核的表格	As per corresponding requirement 核阀相關要求	R	R	R	R	R	
3.0	Prefabrication of Façade (Curtain Wall + Cladding) (for 外立面生産(募増+保護層)(僅供参考)	information only)									
3.1	Material Verification and Pre-treatment 材料要核及預處罐										
а	Structural Seel Delivery 調給:構理論 一致影影は構定 - 社のEnnishet #ani - 社のEnnishet Hollow Steel Section - 読加工空心筆	Each Batch / Upon Delvery 奇知/交貨時	Measure and Visual inspection 測量和日체	PS S2, BS EN 10025-1:2004 PS S2, BS EN 10210-1:2006	- Straightness of Section by Visual inspection - 通信目指修査第回年目前 - 評価では行このを1946 Grade comply with approved drawings - 神音見北海国院が胸鮮な別語書 - 印音面高が創業の調査 - ひの前にの「SEGION」の「Annual Section Table - 行音直面を分配面です - Condition of Store IG or Fahricator is not to be more heavity pitted or rusted than Grade C of Swedich Standard SIS DE5500 - Stable Section at Complexity (Section 2004) - Stable Section at Complexity (Section 2004) - Material Tolerances (Datase 15.1 to 15.9 of HAC SUS - Material Tolerances (Datase 15.1 to 5.9 of HAC SUS)		A1	W2	W3	W3	

		版本:					lns p	pection Requirer	日潮」 ement		
Task No. 编號	Task Description 任務指述	Timing 時機	Type of Inspection 檢驗種類	Specification/Reference Documents 規格/参考文件	Acceptance Criteria 接受新称	MiC Supplier 模提供惠商	Sub contractor (Facade) 分包育(春葉	检验要求 Contractor 承建商	RSE Rep. 註冊結構工型 節代表	AP Rep. 能可人士代 表	Remarks 注釋
b	Structural Steel Sampling 鋼結構就像	Upon Delivery ADV-36: One specimen for every 40 tonnes of each section or plates of same thickness from the same cast to be used 文質時 ADV- 36: 由群母40%9-個做後品,或削勞疫 用於用型的後年的用同價件的時封	Laboratory Test 實驗室測試	BS EN ISO 6892-1-2016, BS EN 10002-1: 2001	Laboratory Testing Procedure 實驗室測試程子 Required Tensile Strength and Elongation percentage -要求形於特殊度和時長章 - Charmical Composition - 化學成分	-	A1	W2	W3	W3	
с	Hot-dip Galvanizing 熱泛愛厳幹	Every Batch 毎教	Lab procedure 實驗步驟	BS EN ISO 1461	Table 3 of BSEN ISO 1461 BSEN ISO 1461 的表3 - Min. coating bickness and Mass on samples - 最小 依品的速層厚度和質量	4	WI	W2	W2	W3	RISC
d	Aluminum Delivery 銘材模範 - Aluminum Extrusion - 路環委村 - Aluminum Sheet - 船板	Each Batch / Upon Delwery 每我//文錄時	Measure and Visual inspection 測量和目測	Approved Drawing, 근 첫 16 아찔紙 – BS EN 8118, BS EN 755, BS EN 573-3, AAMA 2005.5 –BS EN 485-2, BS EN 573-3	Comply with Approval Drawing 符合式说服戒 1. hetek grade, dimension, pattern, colour and visible surface defects 1. 抽查考疑。尺寸、關策。發売低可見的來面缺陷 2. check coating indichees with Coating Thickness Gauge 2. 使用塗瘡和厚保後產堂營厚度 3. conduct cross cut adhesion test 3. 零種模切時者力制成	÷	Al	W2	W3	W3	
e	Structural Sealant 結構密封御	Each Batch / Upon Delivery 每粒/交貨時	Measure and Visual inspection 測量和目測	Dow Corning Quality Assurance 道康率質量保證	1. check label on the product, shelf life, color and type 1. 檢查產足上的構築、保質詞、適色和類型 2. conduct Sealan Butterfly Test 2. 進行密封膠蝴蝶試驗		A1	W2	WG	W3	
f	Heat Soak Treatment for Tempered Glass 解化玻璃的映廊理	Every Batch 목치	Inspection referto Factory Test Procedure 参考工務測試程序機動	Factory Test Procedure 工務初終程序 BS EN 14179-1, PNAP APP-37, ASTM 1376, ASTM 1036, ASTM 1048	A minimum spacing of 20mm for separation of glass panels 分補破 4週間 許勢会 - Min (参入0mm for separation of glass panels 1. 1995時後, 200111920000 (不知道急200110) 2. (9週週後, 200111920000 (不知道急200110) 2. (9週週後, 200110) 3. Holding Time 2 hours 3. 伊道時時, 21小時 4. Finishing Temperature: 290 10 ± 10110 4. Jimis Temperature: 290 10 ± 10110 4. Jimis 200112-10110 5. Cooling Phase: form 290 10 ± 10110 to 70110 5. Apailing A. S20101±101100 ± 10110		Al	W2	W2 (30%min.) (最少30%)	W3	RISC
3.2	Fabrication and Assembly 數作與組装										
а	NT 学校会会 Setting Out / Level / Verticality of Connection Members 連接件的尺寸/水平/垂直度	PriortoConnection 連接之前	Measure and Visual Inspection 測量和目測	Approved Shop Drawing 已核准的生產關紙 PS.S2, BS EN 1090-2	- Complywith Approved Drawings - 狩合已稔难翻紙 - Tolerance: BS5606, Clause 15.11 and 15.12 if HKCSUS - 捻差: BS5606, 15.11 及15.12, HKCSUS如適用		A1	W2	W3	W3	
b	Welding for Hot-rolled / Hot-finished sections 触動/施加工型材的焊接	Weld Joints / After hold time and before delivery for hot-dip galvanizing 焊接接關/保溫時間後和交貨前進行熱 浸線詳	Visual inspection by a suitably qualified person 由合格的人員進行目測	ADV-36 (Section 14.3.6 of COP for SUS 2011), PS.S2, BS EN ISO 17637 (VT),	*All welds - 100% Visual Inspection *所有焊缝-100%外 贸悟查	2	H & A1	W2	W2	W3	RISC RE to instru- location 駐地盤工程師 驗地點
			NDT by Laboratory 實驗室魚損檢測	ADV-36(Section 14.3.6 of COP for SUS 2011), BS EN ISO 17638 (MPI), BS EN ISO 17640 (UT)	Refer to Laboratory Testing Procedure FPBW and FSBW-100% WT and 100% MPI 講多者實驗定和試容FFPDW和FSBW-100% UT和100% MPI PFBW and FW with leg length Zmm-20% WT and 20% MPI FW with leg length <=12mm-10% MPI 掉解長、12mm b) FPBW和FW-UT b) 20% 和MPI <20mm, 撑翻長<=12mm b) FW- 10% MPI						
с	Bolt and Nut Connection for Aluminum and Structural Steel Member 鋁和鋼話構構件的螺栓和螺母連接	Connection Members 連接件	Measure and Visual inspection 測量和目測	PS.S2,BS 4190,BS 4320,Approved Drawing 已核准的關紙	- Comply with Approved Drawings - 符合已核准圓紙		A1	W2	W3	W3	
d		Random 随機 Every Batch /Prior to delivery to	Measure and Visual inspection 測量和目測 Measure and Visual	BS 3712	- Comply with Approved Drawings - 符合己核准酮紙	1	A1	W2	W3	W3	
e	Final Check-up for Façade Size 幕墙尺寸的最終檢査 Modules Prefabrication Check (Off-Site Factory)	Modules Prefabrication Yard 毎一批/交付到接塊預製場之前	inspection 测量和目测	Approved shop drawing 已核准的生產圖紙	- Approved shop drawing 已该准的题纸	7	H/A1	W2	W3	W3	
4	構造預算檢查(语外工產) Material Verification									-	1
4.1	材料驗證										
a	Material Delivery 物料交付										
	- Hot-rolled Steel Section - 熱軋鋼型材			PS.S2, BS EN 10025-1:2004	where where would make it have take at	A1	8	W1	W1	W3	1
	 Hot-finished Hollow Steel Section 	1		PS.S2, BS EN 10210-1:2006	- Straightness of Section by Visual inspection -通過目測檢宣數面的平直度	A1	82	W1	W1	W3	1
	- 熱軋空心網 - Cold Formed Steel Section	4			 Mill certificate of steel Grade comply with approved drawings 	A1			W1	100.000	
	- 冷聲型網 - Cold Formed Hollow Steel Section	-	Measure and Visual	PS.S2, BS EN 1993-1-3	-鋼種的軋機證書符合批准的圖紙 - Measure Dimension of Section comply with Section Table	2.0		W1	1.1.2	W3	
	- Cold Formed Honow Scient Section - 冷響空心鋼型材	Each Batch / Upon Delivery	Measure and Visual inspection	PS.S2, BS EN 10219 Parts 1 & 2	截面尺寸符合截面表	A1	12	VV1	W1	W3	1

o ocum	ent No.: 職收方案文書號:	版本:	1	1			Insp	ection Require	日期; ment		
Task No. 續號	Task Description 任務領地	Timing 時機	Type of Inspection 檢職種類	Specification/Reference Documents 規格/参考文件	Acceptance Criteria 接受制体	MiC Supplier 模塊供慮所	Sub contractor (Facade) 分包南(春華	检验要求 Centractor 承建商	RSE Rep. 註冊始構工題 師代表	AP Rep. 部可人士代 表	Rem: 注
	- Pre Galvanized Steel Sheet - 預線鉾網板	x\$101,X € b4	測量和目測	PS.S2, BS EN 10346	- Condition of Steel for Fabrication is not to be more neavily pitted or rusted than Grade C of Swedish Standard SIS 05 59 00	A1	ġ.	W1	W1	W3	
	-Steel plate, Sheet and Strip under 3mm thickness -厚度小於3mm 的網板,網板和網帶			PS.S2, BS 1449-1.1, BS EN 10111, BS EN 10209, BS EN 1993-1-3	15.9 gf H/kCSUS -加工用網的狀態不應比瑞典標準SIS 05.59 00 的C級更嚴重地凹陷或生績 H/KCSUS 15.9	A1	-	W1	W1	W3	
	-Castings -歸件	Each Batch / Check prior to Works 每犹/褒修工作简始前	Measure and Visual in spection 測量和目測	PS S2, JIS G 5102:1991, Clause 9.5 of HKCSUS	- Dimension of Casting in compliance with approved drawings 續件尺寸符合批准的關鍵, -JIS 65102: 1991 Steel castings for welded structure JIS 65102: 1991 現錄結構理論操件 - Condition of Steel for Fabrication is not to be more heavily pitted or rusted than Grade C of Swedish Standard SIS D555900 環過調解的操作現在近過失調率ISB D5500 的C說更強	A1	8	W1	W1	W3	
	- Welding Consumables - 焊接材料	Check prior to works 装修工作研始的	Visual in spection 目初	PS.S2 - CL 4.9, BS EN ISO 14341: 2011, BS EN 13479 Supplier's docs. "Product Identification & Traceabity Control Procedure" and "Welding Material Management Procedure" 供應商文件。 "產品額內與追溯控製程序"和 "焊接材料管 提程序"	- Comply with approved material submission 符合批准的材料提交 - Packing Labeling: Welding consumables must be supplied with both a Declaration of Performance and CE Marking in accordance with BS EN 13479 - 包装课题: 焊接材料必须可能提供性能證明和CE課記。符合BS EN 13479	A1	3	W1	WI	W3	
	- Shear Studs - 剪力釘	Random / Check prior to Works 随機/装修工作開始前	Measure and Visual inspection 測量和目測	PS.S2, BS EN 13918	- Diameter and nominal length as noted in the approved drawings - 批准關紙中註明的直徑和標稱長度	A1	6	VV1	W1	W3	
	-Bolt,Nut&Screws -螺栓,螺母和螺絲	Random / Check prior to Works 随機/裝修工作開始前	が単位的 Visual inspection 目初	PS.S2, BS 4190	- Diameter and length as noted in the approved drawings - 批准的關紙中註明的真徑和長度	A1		W1	W1	W3	
	· Washer	Random / Check prior to Works 随機/装修工作開始前	日本 Visual inspection 目刻	PS.S2, BS 4320	- Dimension as noted in the approved drawings - 批准國紙中註明的尺寸	A1	12	W1	W1	W3	
	- Pre-fabricated Facade Panel - 預製幕墻板	Upon Delivery 交貨時	Measure and Visual inspection	Prefabricated Record 預製記録	- Dimension as noted in the approved drawings - 批准職任中註明的尺寸		A1	W1	HAM	W3	RIS
Ь	Structural Steel Sampling 結構如孫儀	10 De Used ADV- 36: 毎段40噸的試樣或使用相同論件 約.8回國際的新材	Laboratory Test 實驗室測試	BS EN ISO 6892-1:2016, BS EN 10002-1: 2001	Laboratory Testing Procedure 質整金規範定的 - Required Tensile Strength and Elongation percentage - 要求的対応律強度和使長事 - Chemical Composition - 化専成分	A1		W1	HAWI	W3	RIS
с	Steel Reinforcement Sampling 網筋採樣	Each Batch / Upon Delivery 每批/交貨時	Laboratory Test 實驗室測試	PS.S1, CS2, BS4449	All test specimens shall comply with the requirement of CS2 所有試樣應符合CS2的要求	A1	5	W1	HAVA	W3	RIS
d	Concrete 混凝土	AND ARD	RELIGIO								
	- Concrete grade - 滞験土等级	Every truck 每車	Check document / 檢査文件/ Delivery 交付 note 沖霜	General Notes 一般"走意事"員	Same as required concrete grade in approved drawing 與批准嚴紙中要求的處礙士等級相同	A1	ě	WI	W2	W3	
	- Workability - slump -和高性- 用高度	Every truck 舜庫	Slump test & CS1 坍落度测試和CS1	PS.S1, CS1	Slump Value: per supplier's recommendation Acceptance Criteria: 科孩皮值: 假接供意料的走强输优情示: For slump value: <100mm, ±25 mm or ±1/3 of the design value, which is more stringent 科孩皮值: <100mm. 就計值的±25 mm or ±1/3 of the design value, which is more stringent 科孩皮值:>=100mm. 就計值的±50 mm or ±1/3 of the design value, which is more 封稿皮值:>=100mm. 就計值的±50 mm of ±1/3取更最格。	A1	*	WI	W2	W3	
	- Temperature - 溫度	Every truck 每車	Thermometer measure 溫度計測量	PS.S1, CS1	Temperature of the concrete at planning shall not exceed 30 °C 計劃中的混凝土溫度不得超過30 °C	A1	8	W1	W2	W3	
42	Material Pre-Treatment 材料預慮弯										
а	Steel Processing (Punching, Shearing, Cutting, Bending, etc.) 解釋如工(沖孔、狗切、切割、彎曲等)	Every Connection Members / Prior to Connection 每個連接件/連接之前	Measure and Visual Inspection 潮量和目刺	Approved Shop Drawings, Clause 14.2.3 of HKCSUS, Supplier's docs. "Cutting Procedure," 'odo Forming Control Procedure", "and "Product Identification & Traceabity Contol Procedure" 就像的生產圈紙, HKCSUS第14.2.3條,供 建創文件, "你就任任于", "冷成型控製程序"和 "產品 證例與這個形型程序"	- Comply with Approved Shop Drawings - 연 61代命約查羅爾托 - 체aterial pats dimensions meet requirements. Tolerance - 허지구 위수 방송 10051 - 하다 Finished Hollow Sections: BSEN 10210-2 BSEN 10210-2 - 취정 또: BSEN 10051 - Hot Finished Hollow Sections: BSEN 10210-2 - Cold Formed Hollow Sections: BSEN 10219-2 - Cold Formed Hollow Sections: BSEN 10162 - Kall Sections: BSEN 10162	A1		W2	W2	W3	

Th Docum	ent No.: 喻收方案 文德號:	版本:					lns p	ection Require	日期。 ment		_
Task No. 編號	Task Description 在器编述	Timing क्रिक्स	Type of Inspection 检驗理知	Specification/Reference Documents 規格/参考文件	Acceptance Citeria 会爱顺咋	MiC Supplier 模塊供應商	Sub contractor (Facade) 分包商《春糖	检验要求 Contractor 永建商	RSE Rep. 註冊結構工程 師代表	AP Rep. 都可人士代 衰	Re
b	Part Assembly 字体祖美 - Setting Out / Level / Verticality - 尺寸が平/金直度	Each Assembly Portion / Prior to Connection 每個組業件/連接之前	Measure and Visual Inspection 測量和目測	Approved Shop Drawing PS S2, BS EN 1090-2, Supplier's docs. "Product Identification & Traceability Control Procedue" and processing drawings 就准的生産間紙 PS S2, BS EN 1090-2, 供應前文件。 "五品類和問題結約要提合" 和加工服紙	- Comply with Approved Drawings - 符合 就像的題紙 - Tolerance : BS5605, Clause 15.11 and 15.12 if HKCSUS - 公達, BS5606, 第15.11 和15.12 緣 (HKCSUS)	A1		W1	W2	wa	
c	Welding of Modular structural components 模塊化結構件的焊接			Supplier's docs. "Welder Register", "Welding Quality Manual & WPQR", "WPS" 供應商文件。 "焊機登記", "焊接質量手册和WPQR", "WPS"							
		Weld Joints / After hold time and	Visual inspection by a suitably qualified person in factory 由合格的工廠人員進行 外觀檢者	ADV-36(Section 14.3.6 of COP for SUS 2011), PS.S2, BS EN ISO 17637(VT), ADV-36 (適用於SUS 2011的COP第14.3.6節), PS.S2, BS EN ISO 17637 (VT),	"All welds - 100% Visual Inspection "所有掉稅-100% 外設備査	A1	12	W1	HAWI	W3	
	- Hot-rolled / Hot-Inrished sections - 純軟/激励工型材	before delivery for hot-dip galvanizing 焊接接砌/保遛時間後和交貨前進行熱 浸藏幹	NDT by Laboratory 實驗室魚損檢測	ADV-36(Section 14.3.6 of COP for SUS 2011), BS EN ISO 17638 (MPI), BS EN ISO 17640 (UT) ADV-36 (適用於SUS 2011約(COP第14.3.6部), BS EN ISO 17638 (MPI), BS EN ISO 17640 (UT)	Refer to Laboratory Testing Procedure FPBW and FSBW-100%UT and 100%MPI 講参考實檢室測读F蜀FPBW和FSBW-100%UT和100%MPI PBW and FW with leg lengths12mm-20%UT and 20%MPI FW with leg length <=12mm-10%MPI 媒醇長~12mm的PFBW和FW4UT的20%和MPI <20mm, 媒額長~12mm的FW- 10%MPI	A1	2	W1	HAWI	W3	a and a second
	- Cold Formed sections - 冷奪ত	Weld Joints / After hold time and before delivery for hot-dip galvanizing 焊接接關(促溫時間後和交貨前進行熱 浸線詳	Visual and NDT by Laboratory 實驗室的視覺和魚損檢 冽	ADV-36(Section 14:35 of COP for SUS 2011), PS S2, BS EN 1011-1, BS EN 1011- 2 ADV-36(適用於SUS 2011的COP第14:36節), PS S2, BS EN 1011-1, BS EN 1011-2	Laboratory Testing Procedure 育婚室別派徒爾 - BS EN 1011-1 & BS EN 1011-2	A1	i:	W1	HAWI	W3	2003 -
d	Hot-dip Galvanize - Hot-rolled / Hot-finished sections - 統則/触加工型材 - Cold form ed sections - 상급회사	Each Batches returned from Galvanizing Factory 鏡鉾廠返回的鲜批產品	Lab procedure 實驗室程序 ISO 2808 / ISO2178 / ISO3882	(HR/HF) BS EN ISO 1461 (CF) BS EN 10143, BS EN 10346	Table 3 of BS EN ISO 1461 BS EN ISO 1461 的死 - Min. coating thickness and Mass on samples -最小的核品塗藻厚度和質量	A1	i.	W1	HAWI	W3	
4.3	Fabrication and Assembly 生素及安裝						1				
а	Assembly (Maim Assembly) 安装(主交感) - Setting Out / Level / Verticality - 尺寸が平/墨直度	Prior to Connection 連接之前	Measure and Visual Inspection 測量和目계	Approval Shop Urawing Supplier's docs. Product Identification & Traceability Control Procedure [®] and processing drawings, steel structure tolerance dimension checklist. 著北生産顕純 (迷惑向)以往,何交對他之意的利益。 何気は使べ意中止点對難。	- Complywith Approved Drawings - 符合 戦後的國紙 - Toferance: ESSOB, Clause 15.11 and 15.12 if HKCSUS - 公差: BS5606, 第15.11 和15.12 條(HKCSUS)	A1		W1	W2	wa	
b	Welding Test 焊接實驗			Supplier's docs. "Welder Register", "Welding Quality Manual & WPQR", "WPS" 供應韵文件。 "焊機發記", "焊接質量手冊和WPQR", "WPS"							
			Visual in spection by a suitably qualified person in factory 由工廠合格人員目測	AUV-38(Section 14.3.5 of COP for SUS 2011), PS.S2, BS EN ISO 17637(VT), ADV-36 (適用於SUS 2011的COP第14.3.6節), PS.S2, BS EN ISO 17637 (VT),	*All welds - 100% Visual Inspection "所有埠缝-100% 外觀檢查	A1	22	W1	HAWI	W3	
	- Hot-rolled / Hot-finished sections - 決戦リ独加工型材	Every Weld Joints 每個焊接接頭	NDT by Laboratory 實驗室無損檢測	ADV-36 (Section 14.3.6 of COP for SUS 2011), ES EN ISO 17638 (MPI), BS EN ISO 17640 (UT) ADV-36 (適用於SUS 2011約COP第14.3.6 部), BS EN ISO 17638 (MPI), BS EN ISO 17640 (UT)	Refer to Laboratory Testing Procedure FPBW and FSBW-100% UT and 100% MPI 酵素 考察检索和法律事件BW/WFSBW-100% UT 4nd 00% MPI PBW and FW with lag lengths 12mm - 20% UT and 20% MPI FWW with lag length <=12mm - 10% MPI 媒確長 - 12mm WiPFBW40 FW4UT 6y20% 40 MPI <20mm, 焊翻長 ⊂ 12mm wiPFW- 10% MPI	A1	2	W1	HAWI	W3	
	- Cold Formed sections - 冷奪型材	EveryWeld Joints 每個焊接接頭	Visual and NDT by Laboratory 目測和實驗室魚捐檢測	ADV-3d(Section 14.3) b of COP for SUS 2011), PS.S2, BS EN 1011-1, BS EN 1011- 2 ADV-36(適用於SUS 2011的COP第14.36節), PS.S2, BS EN 1011-1, BS EN 1011-2	Laboratory Testing Procedure 軍勢室別成長瞭 - BS EN 1011-1 & BS EN 1011-2	H/A1	t.	W1	HAWI	W3	2013
c	Bolt and Nut Connection for Pre-fabricated Façade Panel 預製幕墙的螺栓和螺母递接	Connection Members 連接件	Measure and Visual inspection 測量和目測	PS.S2, BS 4190, BS 4320, Approved Drawing 批准圖紙	- Comply with approved drawings - 符合批核的國紙 - Determent - Control Determent	W2	A1	W1	W2	W3	
d	Shear Stud 鸦力釘	Check during works 工作時檢驗	Visual and Bend Test by Laboratory 實驗室視覺和彎曲測試	PS.S2 - CL9.8, , BS EN ISO 13918, BS EN ISO14555, HKCSUS:2011 - CL14.3.7.3	Laboratory Testing Procedure 質整公規計算 -BS EN ISO 13918 1000 % Visual and 5% Bend Test (15 Degree Bend test) 1003 写 通想55% 筆曲測測 (15度警査測試)	H/A1	12	W1	HAWI	W3	
е	Surface Repairs / Welding Main Assembly 表面維修/焊接安裝										

	1	版本:	7				lns p	ection Require	<u>日期</u> 」 ment		
Task No. ##93	Task Description 任務指述	Timing 時編	Type of Inspection 检驗確類	Specification/Reference Documents 規格/参考文件	Acceptance Criteria 接受操革	MiC Supplier 模塊供慮育	Sub contractor (Facade) 分包育(春籔	检验要求 Contractor 求建商	RSE Rep. 註冊結構工程 節代表	AP Rep. 都可人士代 表	Remarks 注釋
	- Repair works - 雌修工作	Damage / Non-conformance 損壞/不合格	Surface Treatment Procedure 表面處理 程序	WPS, "Surface Treatment Procedure(painting)" WPS, "表面處理程序〈油祿〉"	Repairs (if applicable) meet requirements 維修(如果適用)符合要求	A1		W1	W2	W3	
	- Zinc-rich paint - 含鲜的推练	After application to Damaged, Galvanizing Surface 應用於捐壞的歲詳表面後	Measure and Visual In spection 測量和目測	PS.S2, BS 4652, BS EN ISO 12944-5, Supplier's doc. "Surface Treatment Procedure(painting)" PS S2. BS 4652. BS EN ISO 12944-5. 供應商的文件 "表面處理程序(油漆)"	200µm thick 200µm 17 BS EN ISO 15528-2013	A1	ii.	W1	W2	W3	
4.4	Slab Construction in Modular and part of Corridor 構造和部分走廊的板盖工										
	- Steel Decking Formwork (Bondek) - 網想版(Bondek)	Each Batch / Check prior to Works 毎稅/間工前檢驗	Measure and Visual inspection 測量和目測	PS.S1	Comply with approved material submission and catalogue - 符合批准的材料提文和目錄 - fixed to structural steel supports as specified by the manufacturer and as shown on the drawings - 北智慧会創作学校開版予問学で法論領支導上	A1	17	W1	W1	W3	
	-RebarFixing, Stanterbar -銅筋純扎-貓闆銅筋	Every Pour 毎倉	Measure and Visual inspection 測量和目測	Construction Drawings 施工關紙	- Complywith Construction Drawings - 符合純工圖	H/A1	6	W1	HAVI	W/3	RISC
	- General Cleaning - ————————————————————————————————————	Every Pour 每會	Measure and Visual in spection 測量和目初	Construction Drawings 施工闡紙	- Comply with Construction drawings - 符合施工圖	H/A1	6	W1	W3	HAV1	RISC
	- Concrete Compressive Strength - Cube Test - 混凝土抗壓強度-立方體測試	Every Pour, noless than every 25m3 毋會,不少於25立方米	Laboratory Test 實驗室測試	PS.S1, CS1	All test specimens shall comply with the requirement of CS1 所有試樣應符合CS1的要求	R		R	R	R	
5	Final Inspection / Trial Assembly 最終檢查/試紙袋										
5.1	Final Check-up for Modular Structural Size and Trial Assembly 現境結構尺寸和試細麥的最終檢查	Each Modules / Prior to interior fitting out and E&M works 毎個現境/圧進行室内装修和機電工程 之前	Visual check 目初	Approved Shop Drawing 已批核的生產關紙	L Complywith Approved Drawing - 冷食状準約顕統 - 戸前the fixed spipol at fabricated factory - 在生産工業の好音な通 - Tolerance: ESSEODE, Clause 15.11 and 15.12 of HKCSUS - 公差: HKCSUS的ESSEODE, 潮15.11 和15.12 條	H/A1	-	н	нли	W3	RISC
	Legends of Inspection Requirement: 檢驗娶求簡審說明。				MiC Supplier. 模塊供應商						
	H:Hold Point H:停止點	W1:100% Witness of activity/testing W1:100% 見證項目/檢測			Sub contractor (Facade): 分包商《幕墙》						
	A1:100% implementation of activity/testing A1:100%	W2:Random witness of activity/ testing W2:随機見證項目/檢測			Contractor: 承建問:						
	A2: Random implementation of activity/ testing A2:隨機採取項目/檢驗	W3:Witness of activity/testing upon request by COW W3:應工程監督要求見證項目/檢測			RSERep.: 註冊站構工程師代表:	PS.S1: Partic	cular Specificatio	on - Structural (ConcretePS.S1:	特殊规格-結構	混凝土
	R:Review of Documentation R:文件書板	RISC:Request for in spection & survey RISC:要求檢查/調查	check		AP Rep.: 認可人士代表:	PS.S2: Partic	cular Specificatio	on - Structural S	SteelworkPS.S2 :	特殊规格-結構	網製品

<u>APPENDIX A2 – TYPICAL INSPECTION AND TEST PLAN FOR ARCHITECTUAL WORK FOR A MIC PROJECT</u> <u>USING STEEL MODULES</u>

TP Docum	ent No.:	Revision:			1			nspection		Date:		
Task No.	Task Description	Timing	Type of Inspection	Specification/Reference Documents	Acceptance Criteria	MiC Supplier	Sub contractor (Facade)	Sub contractor (E&M)	Contractor	AP Rep.	RSE Rep.	Remarks
1.0	Acceptance of ITP ITP證收	Review & check prior to Works 開丁前開始/約計	Review & Wet Sign 審核和簽收	1812-DC-IF-0001.2	ITP reviewed by all parties and accepted to use in Project 各方诵语国传並回意这要率使用的ITP	R	R	R	R	R	R	
2.0	Documentation review 慣審核											
	Review & verify architectural and fitout Construction Issue drawings 審核以及確認建築以及機修批復團纸	Review & check prior to Works 碳修工作開始前	Visual check 目測	Up-to-date project drawing register Approved project drawings 最新團紙登記表專系批復團紙	Ensure all drawings are approved 確保所有團紙已批核	R	R	R	R	R	R	
2.2	Review & verify workshop Work Method Statement 检查&確認作業指導書	Review & check prior to Works 装修工作開始前	Visual check 目刻	Method Statement 施工作采指導書	Ensure approved method statement are communicated to the workforce and verified by senior Supplier's QC 如何见upplier's QC主管見證他丁作業指導書交流	R	R	R	R	R	R	
3.0	Material verification 材料確認											
3.1	Review & verify material against material submission schedule 針對專案材料清單當核以及檢查材料	Review & check prior to Works 装修工作開始前	Visual check 目測	Approved Material Submission Form and / or with material board 捕頭批准的材料寄	Ensure the material supplied as per the material submission / method statement 確保材料符合材料署核及施工作業指導書	R	R	R	R	W1	W2 (2% min.)	
4.0	Module leveling and Inspection 箱體調平檢驗											
4.1	Module leveling for fitout work 和禮調平	After module delivered to fitout site 箱禮運往裝修現場後	以檢驗表格記錄目測以 及測量紀錄	Steel Leveling Work Method Statement 鋼架調平作葉指導書	Tolerance ±5mm 公應±5mm	A1	N/A	N/A	H/W1	W2 (10% min.)	H, W1	
4.2	Window and door opening dimensions 窗戶以及門開孔尺寸	After module delivered to fitout site 箱體運往裝修現場後	Visual check/measure with RISC form record 以检验表格記錄目測以 及測量紀錄	Design drawings 設計團紙	To be checked against drawings 按照團統尺寸檢查	A1	N/A	N/A	H/W1	H/W1	N/A	
5.0	Setting Out 放線		Mauri shadulmar									
5.1	Center line of the room to be set out 房間的中心線放線	Check during works 這程中檢查	Visual check/measure with Internal checklist 以涛單形式記錄目測以 及測量紀錄	Approved Shop Drawing 設計團紙	Staff to be used to check accuracy against center lines 使用尺痨检驗放線的精確度	A1	N/A	N/A	W2 (2% min.)	W2 (2% min.)	N/A	
5.2	Check critical dimensions including storey height, projections, baiconies, utility platforms, A/C platforms, protective barriers, internal areas, exit routes, etc. 给查额键尺寸(篇高,說得平醫梁,透應尺寸等)	Check during works 過程中檢查	以檢驗表格記錄目測以 及測量紀錄	Approved Shop Drawing 設計翻纸	Staff to be used to check accuracy against center lines 使用尺規检驗放線的精確度	A1	N/A	N/A	W1	W1	W3	
5.3	Check critical dimensions for external dimension 检查根组外部關鍵尺寸	Check during works 這程中檢查	以檢驗表格記錄目測以 及測量紀錄	Approved Shop Drawing 設計團統	Staff to be used to check accuracy against center lines 使用尺現檢驗放線的精確度	A1	N/A	N/A	W1	W1	W1	
5.4	Check conform≹y with general layout 检查绵腰係同是否符合要求	Check during works 過程中檢查	Visual check/measure with RISC form record 以检验表格記錄目測以 及測量紀錄	Approved Shop Drawing 設計團紙	Comply with drawings 符合設計團码要求	A1	N/A	N/A	W1	W1	N/A	
6.0	Light Metal Framing & Thermal Insulation 輕鍋安裝以及保溫玻璃棉安裝											
6.1	Fire lining to ceiling, wall and protection of structural elements 防火板突破	Check during works 這程中檢查	測	Approved Shop Drawing BD PNAP ADV- 36 Work Method Statement 設計團紙&作業指導書	As per fire strategy requirements 符合防火策略 - 要求	A1	N/A	N/A	W1	W1	W2	
6.2	Light framing, Patresses & wool installation 輕鋼,加國板及岩橋安裝	Check during works 過程中檢查	Visual check/measure with RISC form record 以檢驗表格記錄目測以 及測量紀錄	Approved Shop Drawing 設計開紙	As per design drawings and manufacture recommendation 符合設計團組及按照製造面的建讚安裝	A1	N/A	N/A	W1	W1	N/A	
7.0	Plasterboard installation 石膏板安装											
7.1	C戸板安装 Pasterboard layout and screw pattern Plasterboard top and bottom gaps control 石圏板目前は、底部時降控制 石間板目前。底部時降控制	Check during works 這程中檢查	Visual check/measure with Internal checklist 以清單形式記錄目測以 及測量紀錄	Design drawings Plasterboard Manufacturer's installation guide 石膏板成計畫紙 石膏板(想該商安裝指導	As per manufacturer's recommendation Gaps to be measured against Design drawings and fire stategy requirements 符合取通信的建调 關係按照因时 最低以及防火策略的要求進行測量	A1	N/A	N/A	W2 (2% min.)	W2 (2% min.)	N/A	
7.2	Joint treatment 按疏處理 Joinery 预本工	Check during works 過程中檢查	Visual check with Internal checklist 以為單形式記錄目測	Manufacturer's installation guide 製造商安裝指導	As per manufacturer's recommendation 符合製造商的連講	A1	N/A	N/A	W2 (2% min.)	W2 (2% min.)	N/A	
0.0	Deer from es, prohitravies and skipting (plus any other		Visual check with	Design drawings & Work Method								
8.1 9.0	joinery item s) 門框、收攬以及地閣線(以及其它細木工工序) Decoration 裝飾	Check prior to fitting 安裝前檢查	Internal checklist 以適單形式記錄目測	Statement 設計團紙&作業指導書	As per Design drawings 符合設計團成	A1	N/A	N/A	W2 (2% min.)	W2 (2% min.)	N/A	
9.1	Skimming & sanding, evenness of surfaces prior to painting 私灰打磨,刷漆之前確保表面平整度	Check during works 這程中檢查	Visual check with Internal checklist 以清單形式記錄目測	Work Method Statement 作菜指導書	All holes etc. MUST be filled and sanded flat prior to any decoration commencing 在開始任何裝修之前所有的孔洞或其他服痕必須填補,打壓	A1	N/A	N/A	W2 (2% min.)	W2 (2% min.)	N/A	
9.2	Caulk application to skirting and architraves 問題線和咬遺除打了可上油漆器	Check during works 這程中檢查	Visual check with Internal checklist 以涛單形式記錄目測	Work Method Statement 作業指導書	All holes etc. MUST be filled and sanded flat prior to any decoration commencing Only white filler to be used. 在開始任門傍報信之前所有的孔洞或其他假疏必須墳補、打磨。 只能使用白色減子。	A1	N/A	N/A	W2 (2% min.)	W2 (2% min.)	N/A	

	Mark Selle						1	spection	Requiremen	t		
Task No.	Task Description	Timing	Type of Inspection	Specification/Reference Documents	Acceptance Criteria	MiC Supplier	Sub contractor (Facade)	Sub contractor (E&M)	Contractor	AP Rep.	RSE Rep.	Remarks
9.3	Top coats to walls, ceilings and woodwork 湄面 - 天花以及木楊件的面漆	Check during works 迺程中檢查	Visual check with Internal checklist 以清單形式記錄目測	Work Method Statement 作業指導書	As per Work Method Statement & Manufacture's recommendations 符合作業指導書和製造商的建議	A1	N/A	N/A	W2 (2% min.)	W2 (2% min.)	N/A	
10.0	Tiling 쫕행						8					
10.1	Waterproofing application 防水	Testing during works 避程中檢查	Refer to method statem ent	Approved Shop Drawing Manufacturer's Installation guide and Work Method Statem ent 設計面低 製造商安裝指導以及作業指導書	Be measured according to design drawing and Manufacturer's installation requirement; Waterproofing 100% coverage to required areas and even surface with inspection form record. 符合設計圖和製造商的受發建講要求進行測量;防水100%覆蓋到 磨塗問圖虛壞,黃面平整; 提供創試检查記錄量;	A1	N/A	N/A	H/W1	H/W1	N/A	
10.2	Tile installation and gap control Tile grout application Tile surface finish off武傅安裝和趨除控制勾踐應用 武磚表面完工處理	Check during works 這程中檢查	Visual check/measure with Internal checklist以清單形式記 錄目測以 及測量紀錄	Design drawings 說計團低	Internal corner gaps shall be 2mm (+1mm), Tile grout lines to be 2mm (+1mm) The finished grout should be uniform in colour, smooth and without voids, pinholes or low spots. Surface shall be clean and no damage. No void allowed. 陰角窥探聴為2mm(+1mm), 瓷膜環線 2mm(+1mm), "Q種靈麗色 QB, 干滑,無空鼓 。針眼或凹炕,瓷磚裹圓應滴葉,無破損,無空	A1	N/A	N/A	W2 (2% min.)	W2 (2% min.)	N/A	
11.0	Door and window installation 門以及窗戶安裝				197							
	Check minimum areas of glazing and openable areas of					2	Q			¢	-	
11.1	Creex minimum areas of giazing and openatice areas of prescribed windows and windows for rooms containing soil or waste fitment and water tightness in accordance with PNAP APP-116 松镜PNAP APP- 116 · 检查规定窗户的最小玻璃面模和可開啟面積和水密性	Check before fabrication,upon material arrival and water test during work來料检查和過程检查	with RISC form	Approved Shop Drawing & Manufacture's installation guide BD PNAP ADV-36 BD PNAP APP-116 設計園紙以及製造商安裝指 導	Comply with drawings with inspection form record 满定設計畫紙要求和提供這程检查記錄表情	N/A	A1	N/A	H/W1	H/W1	N/A	
11.2	Door installation & operability Door acoustic ease & ronnengery fundion Check construction and installation of proprietary products such as FRR of fire doors, smoke seal, self-closing device, pape codars, etc. 可反映和開闢量式, actic 和 用眉音思引作&五 金什功能	Check during works 過程中檢查	Visual check/measure with Internal checklist以清單形式記 鋒目到以 及測量紀錄	Design drawings & Manufacture's Installation guide 設計團紙以及製造商安裝指導	Square and plumb Door correctly latch into plate and snag free Lockable and key work Accuratic drop down seal to be checked for function and no gap uncertain a state of the state of the state 可能利給理。A關始的關係 17 時間容別條次施正常,A關閉為石道錄。	A1	N/A	N/A	W2 (2% min.)	W2 (10% min.)	N/A	
11.3	Surface finish off 表面完工	Check after Works 安装後检查	Visual check with Internal checklist 以清單形式記錄目測	Supplier's installation guide 供應商安裝指導	As per supplier's recommendation & acceptance prototype 符合供應商建講和已接受的樣箱標準	A1	N/A	N/A	W1	W1	N/A	
11.4	Water test for curtain wall and cladding system	Check after Works 安裝後檢查	Refer to method statement	To be carried out according to standard AAMA 501.2	As per standard AAMA 501.2	N/A	A1	N/A	H/W1	H/W1	N/A	
12.0	Furniture 傢俱											
12.1	Furniture gap control Furniture secure and fixed to wall 存置鏡線控制 存得鏡線控制 存得鏡線、固定到價上	Check during works 遡程中检查	Visual check/measure with Internal checklist以清單形式記 錄目測以 及測量紀錄	Design drawings & Work Method Statement 設計團紙 &作葉指導書	2mm to plasterboard walls and 1mm panel to panel Fix is secure, furniture is level and plumb 修理與確面之間的感染2mm,修供板之間感除 1mm 安裝案間,條件水準,重音	A1	N/A	N/A	W1	W1	N/A	
15-109-04	Drainage 給排水	Check during works	Visual check with	Approved Shop Drawing BD PNAP ADV-		0000	22022	1210	W2	W2	00100	
13.1	Check provision of sanitary fitments	週程中 檢查	Internal checklist 以清單形式記錄目測	36 設計團紙&作業指導書	Comply with drawings	N/A	N/A	A1	(2% min.)	(2% min.)	N/A	25
13.2	Check drainage works including material, dimensions, water seal traps, vent or anti-siphonic pipes and any other necessary components	Check during works 媚程中檢查	Visual check with Internal checklist 以满單形式記錄目測	Approved Shop Drawing BD PNAP ADV- 36 設計團紙&作業指導書	Comply with drawings	N/A	N/A	A1	W2 (2% min.)	W2 (2% min.)	N/A	
14.0	Lighting & Mechanical Ventilation 電氣暖通								-			
14.1	Check provision of required mechanical ventilation and artificial lighting	Check during works 這程中檢查	Visual check with Internal checklist 以清單形式記錄目測	Approved Shop Drawing BD PNAP ADV- 36 設計團紙&作業指導書	Comply with drawings	N/A	N/A	A1	W2 (2% min.)	W2 (2% min.)	N/A	
15.0	Final Inspection 終檢											

							20. 202102	Inspection	Requiremen	nt	202	
Task No.	Task Description	Timing	Type of Inspection	Specification/Reference Documents	Acceptance Criteria	MiC Supplier	Sub contractor (Façade)	Sub contractor (E&M)	Contractor	AP Rep.	RSE Rep.	Remarks
15.1	Final inspection of the module to ensure that all fittings are secure Loose items packaging and crates are secure in each module Check that window openings have been effectively infiled with Tarpaulin. Check that the outside of the module is fully sealed with weatherproof materials and that there are no openings in the weatherproofing. Check to ensure that the unique module and building reference are attached to the module in a visible location prior to covering. Check to ensure that the centre lines are still clearly visible. 整确线能能很所有意识不变容器 指者面内能取的物品打印如其用板紧紧 插着面中開出了各效用的水在爆蛋 着着的能影的的品打印如其用板紧紧 直接前数别完全包扮起的意思的意思前就是有材料無閒口 在還蓋期能音道我们有意识不变变成,透明可見	Check once all works completed and defects rectified 所有施工完成並且問題整改後	Visual check with Internal checklist 以清單形式記錄目測	Work Method Statement Packing list Design drawings 作来指導着打包鴻單 能計圖紙	All items secure for shipping; especially items which are hocked-on (MUST have a mechanical fixing so that they cannot disologe during shipping) All items packaged securely and not lable to move during transportation Module must be tully weatheright Module number and centre lines MUST be visible after weatherproofing for transit is completed 所有物品UST exercise and the tully weatheright Module field and the tully weatheright Module number and centre lines MUST be visible after weatherproofing for transit is completed 所有物品UST exercise and the tully weatheright Module number and centre lines MUST be visible after weatherproofing for transit is completed 所有物品UST exercise and the tully weather and the MET exercise and the turn of the tunnel of the turn 所有物品UST exercise and turn of the turn 所有物品UST exercise and turn of the turn 所有物品UST exercise and turn of turn 不可能出现的原用指能完成後,希臘號碼UST exercise gia公園可見	H/A1	H/A1	H/A1	HAW1	W2 (2% min.)	W2 (2% min.)	

Legends of Inspection Requirement: H: Hold Point A1: 100% implementation of activity, testing A2: Random implementation of activity, testing R: Review of Documentation

W1: 100% Witness of activity, testing W2: Random witness of activity, testing W3: Witness of activity, testing upon request by COW For % of W2, according to ADV-36, 1% minimum inspection is requirement

Supplier: Sub contractor: Contractor: RSE Rep.: AP Rep.:

<u>APPENDIX A3 – TYPICAL INSPECTION AND TEST PLAN FOR MECHANICAL WORK FOR A MIC PROJECT USING</u> <u>STEEL MODULES</u>

	Main Works Contra	act for						
	Contract No 合同号:	ITP Document No.:		Revision:	Description of Goods:			
Sub-Cont	ractor:		Module Type:	e la ci				
a second			Module No.:	Terrer the terrer			Inspection Requirement	
ask No.	Task Description 任务描述	Timing 时间	Type of Inspection 检查类型	Reference Documents 参考文件	Acceptance Criteria 接受标准	Sub contractor (E&M)	Contractor	Inspection Agent
1.0	Acceptance of ITP_ITP确认	Review & check prior to Works 开工前确认和检查	Review & Wet Sign 确认签名	MEP Sub-Contractor's-ITP-AC	ITP reviewed by all parties and accepted to use in Project 项目ITP经过各方确认,认可使用	A1	R	R
2.0	Documentation review 文件确认		1		[
2.1	Review & verify Mechanical Issue drawings 检查确认冷氣发布的图纸	Review & check prior to Works 开工前确认和检查	Visual check 目刻	Up-to-date project drawing register Approved project drawings 最新的项目图纸签名表	Ensure all drawings are at Construction Issue 确保所有的图纸是符合建造需要的	A1	R	R
2.2	Review & verify workshop Work Method 检查确认作业指导书和检验指导书	Review & check prior to Works 开工前确认和检查	Visual check 目测	Work Method Statement 作业指导书和检验指导书	Ensure WMS are communicated to the workforce and verified by senior MEP Sub-Contractor's QC 确保作业指导书和检验指导书传达给工人,并且由嘉 级QC确认	A1	R	R
2.3	Review and verify certificate of Registration of Electrical Worker 检查确认电业工程人员注册证明书	Review & check prior to Works 开工前确认和检查	Visual check 目测	R.E.W. Card 电业工程人员注册证	Ensure REW card is effective 确保电业工程人员注册证有效	A1	R	R
3.0	Material Verification 材料确认		<u> </u>		5			
3.1	Review & verify material against project material list 根据项目材料列表审核和确认项目 材料 BSAC-INOCEL-DE001 to DE002 BSAC-INOCEL-DE011 to DE018	Review & check prior to Works 开工前确认和检查	Visual check 目	Approved materials submission, sample board and cMEP Sub- Contractor's catalogues / specification 已批准的物質文件、物資樣板和目錄 / 1494	Ensure the material supplied as per the approved materials submission, sample board and cMEP Sub- Contractor's catalogues / specification 铅保材料供應滿足已批准的物質文件,物質樣板和目 鋒 /	A1	W2	W/H
4.0	Mechanical - 1st Fix inspection X	氯一次安装检查		P. 22.18				
4.1	Install pipe / duct bracket 安装 峨管支架	Check during work 工作中检查	Visual check 目测	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书 / 已批准的安装详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计图纸和作业指导书 2.验议标准应显示在已批准的作业指导书中	A1	W1	W1
4.2	Fix split type unit flexible duct to neck of split type unit . Ensure mechanical fasteners and duct sealant are used 交裝軟管到分體機口。納保使用了 冷氣加固件和风管密封肢	Checking before installing split type unit 安装分體機前检查	Visual check 目刻	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书 / 已批准的安装详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计图纸和作业指导书 2.验收标准应显示在已批准的作业指导书中	A1	W1	W1
4.3	Install ventilation fan and ductwork 安装通风扇和风管	Check during work 工作中检查	Visual check 目 测	Design drawings & Work Method Statement / approved details 设计圆纸和作业指导书/已批准的安装 详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计图试和作业指导书 2.验收标准应显示在已批准的作业指导书中	A1	W1	W1
4.4	Install fire damper / VCD assembly and fire stop according to manufacturers recommendations 根据厂家建议安装防火阀 / 排风阀和打防火胶	Check during work 工作中检查	Visual check 目剂	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书 / 已批准的安装详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计图纸和作业指导书 2.验收标准应显示在已批准的作业指导书中	A1	W1	W1
4.5	Install refrigerant pipework from split type unit to outdoor 安装从分體機到室外的空调铜管	Check during work 工作中检查	Visual check 目刻	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书 / 已批准的安装详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计图纸和作业指导书 2.验收标准应显示在已批准的作业指导书中	A1	W1	W1
4.6	Install condensation pipework from split type unit to outdoor 安装分體機到室外的冷凝管	Check during work 工作中检查	Visual check and measure 目刻和测量	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书 / 已批准的安装详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计图纸和作业指导书 2.验收标准如显示在已批准的作业指导书中	A1	W1	W1
4.7	Install pipe sleeve passing through outdoor / pipe duct 安裝过外墙 / 服务并套通	Check during work 工作中检查	Visual check 目刻	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书 / 已批准的安装详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计图纸和作业指导书 2.验收标准应显示在已批准的作业指导书中	A1	W1	W1

	Main Works Contra	nct for						
	Contract No 合同号:	ITP Document No.:		Revision:	Description of Goods:			
Sub-Cont			Module Type:					
Sub-Cont	ractor:		Module No.:					
ask No.	Task Description 任务描述	Timing 时间	Type of Inspection 检查类型	Reference Documents 参考文件	Acceptance Criteria 接受标准	Sub contractor (E&M)	Inspection Requirement Contractor	Inspection Agent
4.8	Install concealed conduit 安装隐藏導管	Check during work 工作中检查	Visual check 目 观	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书 / 已批准的安装详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计图纸和作业指导书 2.验收标准应显示在已批准的作业指导书中	A1	W1	W1
4.9	Wiring works 佈線	Check during work 工作中检查	Visual check 目观	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书 / 已批准的安装详图	1. Design drawings & Work Method Statement 2. Acceptance oriteria shall be shown on approved Work Method Statement 1.设计图纸和作业指导书 2.验收标准应显示在已批准的作业指导书中	A1	W1	W1
4.10	Install thermal insulation and fire stop refrigerant pipework 安装空调铜管保温 悬和防火胶	Check during work 工作中检查	Visual / Record 目测 / 记录	Approved Work Method Statement 已批准的作业指导书	Design drawings & Work Method Statement 设计图纸和作业指导书2.验收标准应显示在已批准的 作业指导书中	A1	W1	W1
5.0	Mechanical - Pipework test 冷氣-	_管道测试						
5.1	Condensation pipework water flow test 冷凝管灌水测试	Check during work 工作中检查	Visual check / drain test 目测 / 灌水测试	Design drawings & approved installation details 设计图纸 & 已批准的安装详图	1. Ensure pipework slope ratio is correct 2. Ensure no leakage at full length of pipework 3. Acceptance criteria shall be shown on approved Work Method Statement 1. 确保管道的按度正确 2. 确保管道合按度正确 3. 验收标准检觉完不在已批准的作业指导书中	A1	W1	W1/H
5.2	Copper pipe nitrogen pressure test. 铜管氢气压力测试	Check during work 工作中检查	Visual / Record 日刻 / 记录 (Split A/C Test Form)	Approved Work Method Statement 已批准的作业指导书	 Nitrogen pressure to achieve 3.8 MPa Zero drop in pressure over test period Acceptance criteria shall be shown on approved Work Method Statement Approved test procedures with valid cert. for measurement equipment 第一に力別は3.8 MPa 別頃は期间に力没有神圧 肇始以振進改算元在已批准的作业指导书中 日代准約別は近代手術以順(公務有效正书) 	A1.	W1	W1/H
5.3	Split type unit copper pipe vacuum test 分證機術管抽真空测试	Check during work 工作中检查	Visual / Record 目別 / 记录 (Split A/C Test Form)	Approved Work Method Statement 已批准的作业指导书	1. Hold vacuum 1 hour to achieve min 2 Torr 2. Acceptance oriteria shall be shown on approved Work Method Statement 3. Approved test procedures with valid cert. for measurement equipment 1. 1/ngi内保持器小设托压力 2. 喻收标准成复示在于把准的作业指导书中 3. 已批准的测试流程并解放IIII(公器有效证书	A1	W1	W1/H
5.4	Fire damper drop test for functional 防火阀功能试验	Check during work 丁作中检查	Visual / Record 目測 / 记录	Approved Work Method Statement 已批准的作业指导书	Acceptance criteria shall be shown on approved Work Method Statement	A1	W1	W1/H
0.0			HAILICS	口仰准时作业指导书	验收标准应显示在已批准的作业指导书中	(75) (77) (75) (77)	105700	(\$1997)(\$102
	Mechanical - 2nd Fix inspection > Install supply air grille / toilet air valve 安装格栅送风口/厕所排气阀	\$虱_火女装板置 Check after painting 油漆后检查	Visual check 目 测	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书/已批准的安装 详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计图纸和作业指导书 2.验收标准应显示在已批准的作业指导书中	A1	W1	W1
6.2	Install controller wall box and wire. Confirm height and wiring installation. 安裝墙面控制盒和布线。确认高度 和布线安装		Visual check 目测	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书/已批准的安装 详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计图纸和作业指导书 2.验收标准应显示在已批准的作业指导书中	A1	W1	W1
6.3	Check termination between leak detection and split type unit 检验检漏装置和分體機盘管之间的 接线	Check during work 工作中检查	Visual check 目测	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书/已批准的安装 详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计器纸和作业指导书 2.验收标准成显示在已批准的作业指导书中	A1	W1	W1
6.4	Install split type indoor unit. 安装分體機內機	Check during work 工作中检查	Visual check 目测	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书/已批准的安装 详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计图纸和作业指导书 2.验收标准应量示在已批准的作业信号书中	A1	W1	W1

	Main Works Contra	act for					1	
	Contract No 合同号:	ITP Document No.:		Revision:	Description of Goods:			
ub-Cont		24	Module Type:					
up-con			Module No.:	-				
ask No.	Task Description 任务描述	Timing 时间	Type of Inspection 检查类型	Reference Documents 参考文件	Acceptance Criteria 接受标准		Inspection Requirement	
usit no.	Tusk Beschpuoli 1237/222		Type of mappeedon megy		Acceptance encode a selection	Sub contractor (E&M)	Contractor	Inspection Age
6.5	Install split type outdoor unit. 安装分體機外機	Check during work 工作中检查	Visual check 目测	Design drawings & Work Method Statement / approved details 设计图纸和作业指导书/已批准的安装 详图	1. Design drawings & Work Method Statement 2. Acceptance criteria shall be shown on approved Work Method Statement 1.设计图式和作业指导书 2.验收标准应显示在已批准的作业指导书中	A1	W1	W1
7.0	Mechanical - Testing & Commiss	ioning 冷氣测试						
7.1	Electrical cabling insulation resistance test 申气绝缘测试	Before cover up of false ceiling 装天花板盖和假天花板之前	Visual check 目测 500v AC Test 500V直流电压 (LMCP Test Report)	Approved Work Method Statement 已批准的作业指导书	Approved test procedures with valid cert. for measurement equipment 已批准的测试流程并附测量仪器有效证书	A1	W1	W1/H
7.2	performance test 通风扇功能 / 性能测试	Before cover up of false ceiling 装天花板盖和假天花板之前	Visual check 目测	1. Approved Work Method Statement 2. Provide WR1(A) 1. 已批准的作业指导书 2.提供WR1(A)	Approved test procedures with valid cert. for measurement equipment 已批准的测试流程并附测量仪器有效证书	A1	W1	W1
7.3	performance test 公體爆動論:/ 社会語詞詞:#	Before delivery of HK 交付香港之前	Visual check 目测	Approved Work Method Statement 已批准的作业指导书	Approved test procedures with valid cert. for measurement equipment 已批准的测试流程并附测量仪器有效证书	A1	W1	W1/H
7.4	Ventilation / air-conditioning control test 通风 / 冷气控制测试	Before delivery of HK 交付香港之前	Visual check 目测	Approved Work Method Statement 已批准的作业指导书	Approved Work Method Statement 已批准的作业指导书	A1	W1	W1/H
7.5	噪音测试	Before delivery of HK 交付香港之前	Visual check 目测	Approved Work Method Statement 已批准的作业指导书	Approved test procedures with valid cert. for measurement equipment 已批准的测试流程并附测量仪器有效证书	A1	W1	W1/H
8.0	Protection 保護			an a		5		
8.1	Protection of split type unit 分體機保護	Before delivery of HK 交付香港之前	Visual check 目测	Approved Method Statement 已批准的作业指导书	Approved Work Method Statement 已批准的作业指导书	A1	W2	W2
8.2	Protection of ductwork opening 风管开口保護	Before delivery of HK 交付香港之前	Visual check 目测	Approved Method Statement 已批准的作业指导书	Approved Work Method Statement 已批准的作业指导书	A1	W2	W2
9.0	Work Completion 完工							
9.1	WR1(A) for electrical installation 电气安装完丁证明书	Before delivery of HK 交付香港之前	Visual check 目別	Approved Method Statement 已批准的作业指导书	Approved Work Method Statement 已批准的作业指导书	A1	W1	W1

H: Hold Point A1: 100% implementation of activity, testing A2: Random implementation of activity, testing R: Review

S: Statutory Inspection

 W1: 100% Witness of activity/testing

 W2: Random witness of activity/testing

 W0: Witness of activity/testing upon requested by BSI / ABSI

 For % OF W2, according to ADV-36, 1% min. inspection is required. The Main Contractor proposes 5% inspection. Exact % subject to the approved method statement.

<u>APPENDIX A4 – TYPICAL INSPECTION AND TEST PLAN FOR HYDRAULIC AND DRAINAGE WORK FOR A MIC</u> <u>PROJECT USING STEEL MODULES</u>

	Main Works Contra			-				
	Contract No 合同号:	ITP Document No.:	1	Revision:	Description of Goods:			
of the case of the			Module Type:					
Sub-Cont	ractor:		Module No.:					
							Inspection Requirement	
ľask No.	Task Description 任务描述	Timing 时间	Type of Inspection 检查类型	Reference Documents 参考文件	Acceptance Criteria 接受标准	Sub contractor (Mechanical)	Contractor	BSI/ABSI
1	Acceptance of ITP_ITP 验收	Review & check prior to Works 开 <u>工</u> 前审核和核对	Review & Wet Sign 审核和签收		ITP reviewed by all parties and accepted to use in Project 各方审核和同意项目的ITP	A1	R	R
2.0	Document ation review 文件审核							
2.1	Review & verify Hydraulic & Drainage Services Construction Issue drawings 审核和确认给排水系统图纸	Review & check prior to Works 开工前审核和核对	Visual check 目刻	Up-to-date project drawing register Approved project drawings 最新的项目图纸目录、批准的项目图 纸	Ensure all drawings are at Construction Issue 确保所有图纸符合建筑标准	A1	R	R
2.2	Review & verify workshop Work Method Statement 审核和确认施工作业指导书	Review & check prior to Works 开工前审核和核对	Visual check 目列	Work Method Statement 施工作业指导书	Ensure WMS are communicated to the workforce and verified by senior MEP Sub-Contractor's QC 确保作业指导书由携電供應置高级QC审核通过,传达 到工人	A1	R	R
2.3	Check registered plumbing worker card (检查认可水暇工人注册证)	Review & check prior to Works 开丁前审核和核对	Visual check 目刻	License 師照	Ensure Registered Plumbing Worker Card within the expiry date. 确保认可水喉工人注册证未到期	A1	R	R
3.0	Material verification 材料检验							
3.1	Review & verify material against project material list 相振信目材料]要单体和确认页目 材料 BSPL-NOCEL-DE001 to DE006 BSPL-NOCEL-DE011 to DE014 BSPL-NOCEL-SC001 BSDR-INOCEL-SC001 BSDR-INOCEL-DE011 to DE014	Review & check prior to Works 开 <u>工</u> 前审核和核对	Visual check 目 测	Approved material submission, sample board and catalogues/ specification 批准的物资文件,样板和目录/规格	Ensure the material supplied as per the approved materials submission, sample board and catalogues/ specification 词保材料供应满足已批准的物质文件, 物质样板和目录/原格验收标准应显示作业指导书中	A1	W2	W2
3.2	Welding rod for copper pipework sample test 铜管焊接棒样品试验	Review & check prior to Works 开工前审核和核对	Visual check 目刻	NA	ensure the material supplied as per the required standard 确保按照要求的标准供应材料	A1	W1	W1
4.0	Hot and Cold Services Installatio	n/	· · · · · · · · · · · · · · · · · · ·					
4.0	Inspection							
4.1	Hot & cold pipework runs checked, and terminated at their correct positions and filling material which penetrated to wall 估适 > 总水管布管和连接位置正确 和填充材料渗透到墙壁		Visual check/measure 日 汞// 和量	Design drawings & manufactuer's recommendations 设计图纸和厂家建议	As per Design drawings 符合设计图纸	A1	W1	W1
4.2	Shower mixer valve securely fixed to patress 淋浴阀牢固安装在加固板上	Check during Works 过程检查	Visual check/measure 目刻/测量	Design drawings & manufactuer's recommendations 设计图纸和厂家建议	As per Design drawings 符合设计图纸	A1	W1	W1
4.3	Cistern and pipework all securely fixed and supported 所有水箱和管道牢固安装和支撑	Check during Works 过程检查	Visual check 目测	Design drawings & Work Method Statement 设计图纸和施工作业指导书	As per Design drawings 符合设计图纸	A1	W1	W1
4.4	Correct pipe size to all items 所有水管的尺寸正确	Check during Works 过程检查	Visual check/measure 目刑/测量	Design drawings 设计2월문	As per Design drawings 符合设计图纸	A1	W1	W1
4.5	In riser - ball valves fitted to hot and cold services and to pipework serving cistem 在服务并中的冷热水系统和水箱系 统安装球阀	Check during Works 过程检查	Visual check/measure 目刻/刻量	Design drawings 设计翻纸	As per Design drawings 符合设计翻纸	A1	W1	W1
4.6	W/C cistern correctly installed and secure 卫生间水箱安装牢固和正确	Check during Works 过程检查	Visual check/measure 目刻/测量	Design drawings 设计 2800	As per Design drawings 符合设计图纸	A1	W1	W1
4.7	Angle valves, basin mixer, and flexible connections to basin fitted 角闼、洗手盆混合詞和洗手盆软管 已安装		Visual check/test 目观/测试	Design drawings & Work Method Statement 设计图纸和施工作业指导书	As per Work Method Statement 符合作业指导书	A1	W1	W1

62	Main Works Contra	ct for	-					
	Contract No 合同号:	ITP Document No.:		Revision:	Description of Goods:			
	1		Module Type:	A DE VERSEN AND AND AND AND AND AND AND AND AND AN				
Sub-Cont	tractor.		Module No.:					
- 20 - 2023							Inspection Requirement	
Task No.	. Task Description 任务描述	Timing 时间	Type of Inspection 检查类型	Reference Documents 参考文件	Acceptance Criteria 接受标准	Sub contractor (Mechanical)	Contractor	BSI/ABSI
4.8	Shower flex and shower head fitted 淋浴软管和喷淋头安装	过程检查	Visual check/test 目测/测试	Design drawings & Work Method Statement 设计图纸和施工作业指导书	As per Work Method Statement 符合作业指导书	A1	W1	W1
5.0	Hot & Cold services Test & Comm 冷热服务测试和调试	nissioning						
5.1	for a period of 1 hour 冷热水供水系统用10 bar的水压保压6小时	Check during Works 过程检查	Visual check/test 目观⊮观试	Design drawings & Work Method Statement 设计圆纸和施工作业指导书	As per Work Method Statement 符合作业指导书	A1	W1	W1/H
5.2	pipework (水务署于隐藏喉管之检查)	Check during Works 过程检查	Visual check/test 目测/测试	Design drawings & Work Method Statement 设计图纸和施工作业指导书	As per Work Method Statement 符合作业指导书	A1	W1	W1/H
5.3		Check during Works 过程检查	3M Lead check test sheet (3M 含铅反应测试)	Work Method Statement 施工作业指导书	As per Work Method Statement 符合作业指导书	A2	W2	W2/H
6.0	Drainage Services Installation/Ins 排水系统安装检查	pection						
6.1	DN100 WC pipe fire sealant application 马桶DN100排水管口填充防火胶	Check during Works 过程检查	Visual check 目测	Design drawings & manufactuer's recommendations 设计图纸和厂家建议	As per Design drawings 符合设计图纸	A1	W1	W1
6.2	Correct pipe size from all items 所有管道尺寸正确	Check during Works 过程检查	Visual check/measure 目测/测量	Design drawings 设计图纸	As per Design drawings 符合设计图纸	A1	W1	W1
6.3	Gravity fall on pipe work 排水管坡度	Check during Works 过程检查	Visual check/measure 目测//测量	Design drawings 设计图纸	As per Design drawings 符合设计图纸	A1	W1	W1
6.4	Basin trap fitted to waste 洗手盆存水弯安装到排水管	Check during Works 过程检查	Visual check 目测	Design drawings & manufactuer's recommendations 设计图纸和厂家建议	As per Design drawings 符合设计图纸	A1	W1	W1
6.5	Pipes securely supported 水管支撑牢固	Check during Works 过程检查	Visual check/measure 目测/测量	Design drawings 设计图纸	As per Design drawings 符合设计图纸	A1	W1	W1
6.6	shower waste trap fitted 淋浴下水器安装	Check during Works 过程检查	Visual check/measure 目测//测量	Design drawings 设计图纸	As per Design drawings 符合设计图纸	A1	W1	W1
6.7	W/C and basin fitted 马桶和洗手盆安装	Check during Works 过程检查	Visual check 目测	Design drawings & manufactuer's recommendations 设计图纸和厂家建议	As per Design drawings 符合设计图纸	A1	W1	W1
6.9	Check level & secure of relevant fixtures 检查相关给排水配件的水平和安装 牢固	Check during Works 过程检查	Visual & manual check 目测&动手测试	Design drawings & manufactuer's recommendations 设计图纸和厂家建议	Fixtures shall be secure and level; Location as per IFC drawing 配件安装牢固和水平;安装位置和图纸一级。	A1	W1	W1
6.1	operation 检查和测试所有的给排水配件正确 连接和操作	Check during Works 过程检查	Visual check/test 目观/测试	Design drawings&manufactuer's recommendations 设计图纸和厂家建议	All valves, cistern, taps and other components shall be checked to confirm connection performance 所有球阀,水箱,水龙头和其他组件应检查确认连接 性能	A1	W1	W1
7.0	Drainage service Test & Commiss 排水服务测试和调试	sioning						
7.1	Drain test (去水漂检查)	Check during Works 过程检查	Visual check/test 目测/测试	Design drawings & manufactuer's recommendations 设计图纸和厂家建议	All drainage pipes and fittings and other componets shall be check to confirm conneciton performance. (所有去水源酸量和配件, 和其他组件应检查确认连接性能))	A1	W1	W1/H
7.2	endorsement), (于隐藏的去水渠管道在被淹盖前需 给屋字署检查和通知, 并由认可的授权人士负责)	Check during Works 过程检查	Visual check/test 目测/测试	Design drawings & Work Method Statement 设计 器纸和作业指导书	All drainage pipes and fittings and other componets shall be check to confirm connection performance. (所有去水源医新配代, 和其他组件应检查确认连接性能)	A1	W1	W1/H
7.3		Check during Works 过程检查	Visual check/test 目 测炉测试	Work Method Statement 作业指导书	As per Work Method Statement 符合作业指导书	A1	W1	W1/H

ib-Contractor:				a provide the second	Description of Goods:			
			Module Type: Module No.:	-	1			
			Module No.:				Inspection Requirement	
ask No. Task	k Description 任务描述	Timing 时间	Type of Inspection 检查类型	Reference Documents 参考文件	Acceptance Criteria 接受标准	Sub contractor (Mechanical)	Contractor	BSI/ABSI
8.0 Protectie 保护	ion							
Kong out shall be 8.1 dirt & du	covered avoid ingree of ust 替出口/末端前的保护应覆盖	before delivery to Hong Kong 交付香港之前	Visual check/test. 日利/刻试	Work Method Statement 作业指导书	As per Work Method Statement 符合作业指导书	A1	W2	W2
A2: Rano R: Revie	% implementation of activity dom implementation of acti				W1: 100% Witness of activity/testing W2: Random witness of activity/testing W3: Witness of activity/testing upon requested by For % OF W2, according to ADV-36, 1% min. insp	BSI / ABSI ection is required. Exact % subje	at to the approved method sta	tement.

<u>APPENDIX A5 – TYPICAL INSPECTION AND TEST PLAN FOR ELECTRICAL WORK FOR A MIC PROJECT USING</u> <u>STEEL MODULES</u>

	Main Works Contr							
	Contract No 合同号:	ITP Document No.:		Revision:	Description of Goods:			
Sub-Cont	ractor:		Module Type:			()		
		1	Module No.:					
ask No.	Task Description 任务描述	Timing 时间	Type of Inspection 检查类型	Reference Documents 参考文件	Acceptance Criteria 接受标准	Sub contractor (E&M)	Inspection Requirement Contractor	Inspection Agent
1	Acceptance of ITP ITP验收确认	Review & check prior to Works 开丁前检查确认	Review & Wet Sign 核查&签字确认	MEP Sub-Contractor's-ITP-EL	ITP reviewed by all parties and accepted to use in Project 各方核查ITP并通过在项目中使用。	A1	R	R
2.0	Documentation review 文件核查							
	Review & verify Electrical Issue drawings 检验确认电气图纸	Review & check prior to Works 开 <u>工</u> 前检查确认	Visual check 目別	Up-to-date project drawing register Approved project drawings 更新的项目图纸簿 率核通过的项目图纸	Ensure all drawings are at Construction Issue 确认所有图纸满足建造内容条款	A1	R	R
2.2	Review & verify workshop Work Method Statement 检验确认相关作业指导书	Review & check prior to Works 开 <u>工</u> 前检查确认	Visual check 目列	MEP Sub-Contractor's Work Method Statement MEP Sub-Contractor's作业指导书	Ensure WMS are communicated to the workforce and verifed by senior MEP Sub-Contractor's QC 碑保作业指导书已同作业工人沟通并由MEP Sub- Contractor's 畫刻QC磅认。	A1	R	R
	Check the Registered Electrical Worker Card 查看註冊電業工程人員卡	Review & check prior to Works 开工前检查确认	Visual check 目刻	The Registered Electrical Worker Card license 註冊電葉工程人員卡許可證	Ensure Registered Electrical Worker Card within the expiry date. 确保註冊電業工程人員卡未到期	A1	R	R
3.0	3.0 材料額以							
3.1	Review & verify material against below project drawing; 检查確認以下項目單紙中的材料; BSEL-INOCEL-DE001 BSEL-INOCEL-DE003 BSEL-INOCEL-DE003 BSEL-INOCEL-DE004 BSEL-INOCEL-DE005	Review & check prior to Works 开工前检查确认	Visual check 日刑	Approved materials submission, sample board and catalogues/specification 已批准的物質文件,物質樣板和目鋒/ 現格	Ensure the material supplied as per the approved materials submission, sample board and catalogues/specification 在在一步的物理文件,都算樣板和目錄/規格融收標準總顯示在作业指导书中,	A1	W2	W2
4.0	Electrical 1st Fix Inspection 电气一次布线							
4.1	地当一次市政 Check cable type & size 检查电线型号及尺寸	Check during works 作业阶段检查	Visual check/measure 目示//刻量	EMSD COP & approved Method Statement 晚電工程署電力(線路) 現例工作守則, 和已批准的作业指导书	 2.5mm cable for power/1.5mm cable for lighting/10mm cable for water heater/8mm cable for AC unit Acceptance criteria should be show on method statement 1.9濃減((播座) 使用2.5平方毫米,灯筒线使用1.5 平方毫米, 外水器線使用10平方毫米,空調機線使用 6平方毫米, 2. 動火權連擇顯示在作业指导书中, 	A1	W1	W1

	Main Works Contra		1			7		
	Contract No 合同号:	ITP Document No.:	Section on	Revision:	Description of Goods:			
Sub-Cont	ractor:		Module Type: Module No.:					
Testal	Task Description 任务描述	T		□ □ {	Acceptance Criteria 接受标准		Inspection Requirement	
Task No.	Task Description 任务通処	Timing 时间	Type of Inspection 检查类型	Reference Documents 参考文件		Sub contractor (E&M)	Contractor	Inspection Agent
4.2	Check conduit/bracket/flexible conduit/bonding, cable location & route, back box and MCB Board setting out/size 附值查金屬導管/支积/數導管/提地線, 電線的位置及角級路径。 底箱和模型斷路記電箱定位/尺寸	Check during works 作业阶段检查	Visual check/measure 目 观/测量	EMSD COP & approved Method Statement 機電工程 署電力(線路) 期例工作守則, 和已批准的作业指导书	 Adaptable boxes should be provided immediately after every two bends, or after a bend plus a total maximum straight run of 10m or after a maximum straight run of 15m; Cables should be drawn into a conduit by using drawn-in tape or steel wire of the appropriate size. If cable lubricant is used, it should not negatively interact with the cable they lubricate and should not increase the fame spread or decrease the fire resistant properties of the cable; The neutral cable of a lighting final circuit using single core cables may be routed in the conduit direct to the lighting point without passing through the switch box; Conduit bends should have an internal radius of at least 4 times the outside diameter of the conduit; Acceptance criteria should be show on method statement; Lie Gramie Wob 20mil (Haibing Addit), Lie Gramie Wob 20mil (Haibing Addit), Lie (Haibing Point), Lie (Haibing Addit), Lie (Haibing Addit), Lie (Haibing Addit), Lie (Haibing Addi	A1	W1	W1
4.3	Check quantity of cables at each outlet 检查电线在各出口的数量正确	Check during works 作业阶段检查	Visual check 目观i	Design drawings/ approved drawing 设计图纸/ 己批准的图纸	5.總収備準總額小社1F业店号市中. 1. Correct quantities installed at each outlet 2. Acceptance criteria should be show on method statement 1. 各个出线孔线束数量正确 2. 點收僅進應顯示在作业指导书中.	A1	W1	W1
4.4	Check conduits & draw cords are installed for data/TV cables etc 确认网络、电视的预留管和拉线等 已安装到位	Check during works 作业阶段检查	Visual check 目测	Design drawings/ approved drawing 设计图纸/ 已批准的图纸	 Radius bends that draw cords can freely pulled through. All labels on both ends are correct and in English. Acceptance oriteria should be show on method statement 1. 社线失半径保证能平顺拉线。拉线两端的标签英文且 正确 動伙禮達應顯示在作业指导书中。 	A1	W1	W1
4.5	Check filling fireproof material inside wall opening	Check during works	Visual check	Design drawings/ approved drawing	 Ensure filling fireproof material covered whole wall opening; 	A1	W1	W1
4.5	确认過牆填充防火物料已應用	作业阶段检查	目测	设计图纸/已批准的图纸	wall opening; 1. 確保填充防火材料覆蓋整個牆壁開口。	AI	VVI	VVI
5.0	Electrical 2nd fix Inspection 电气二次安装							
5.1	电气火女装 Check termination of all cables to switches/light fixtures 确认所有开会及灯具的按线质量	Check during works 作业阶段检查	Visual check 目测	Approval drawings & Work Method Statement 已批准的國紙& 作业指导书	1. As per Manufactuer's instructions/Work Method Statement. Correct switching arrangement for lighting. 2. Acceptance criteria should be show on method statement 1. 按照生产指导/作业指导书。灯具正确的开关布置。 2. 驗收標準聽顯示在作业指导书中.	A1	W1	W1
5.2	Check termination of all cables to DBs 确认所有连接到电箱电线的接线质 量	Check during works 作业阶段检查	Visual check 目观I	Approval drawings & Work Method Statement 已批准的器纸& 作业指导书	1. Ensure proper cable connection; 2. Acceptance criteria should be show on method statement. 1. 確保接線種園 2. 點收標準應顯示在作业指导书中.	A1	W1	W1

	Main Works Contra			4		N		
	Contract No 合同号:	ITP Document No.:		Revision:	Description of Goods:		-	
Sub-Cont	tractor:		Module Type:					
oub com			Module No.:	10 m	8		Inspection Requirement	
Task No.	. Task Description 任务描述	Timing 时间	Type of Inspection 检查类型	Reference Documents 参考文件	Acceptance Criteria 接受标准	Sub contractor (E&M)	Contractor	Inspection Agent
5.3	Check for correct ferrels on cores inside sockets switches and inside the consume unit 检查插廊:开尖和电箱内电线的号 钙管	Check during works 作业阶段检查	Visual check/measure 目 测/测量	Approval drawings & Work Method Statement 已批准的图纸& 作业指导书	1. As per Manufactuers instructions/work method statement. Correct labelling to what the drawings specifies 2. Acceptance criteria should be show on method statement. 1. 按照生产指号作业指导书。图纸指定的正确标记。 2. 酸化 標準感频不在作业指导书中。	A1	W1	W1
5.4	Check all light fittings are secure/plumb and level 确认所有灯具安装年固及水平	Check during works 作业阶段检查	Visual check/measure 目观/测量	Approval Work Method Statement 已批准的作业指导书	1. Work Method Statement; 2. Acceptance criteria should be show on method statement. 1. 作业指导书; 2. 態收標準應顯示在作业指导书中.	A1	W1	W1
5.5	Check all faceplates are secure/plumb and level 确认所有面板安装年固及水平	Check during works 作业阶段检查	Visual check/measure 目观/测量	Approval Work Method Statement 已批准的作业指导书	1. Work Method Statement; 2. Acceptance oriteria should be show on method statement, 1. 作业指导书 2. 脑收得遗典器示在作业指导书中。	A1	W1	W1
5.6	Check Home Automation equipment installation 确认家居自動化設備安裝质量	Check during works 作业阶段检查	Visual check/measure 目观/测量	Approval Work Method Statement 已批准的作业指导书	1. Work Method Statement; 2. Acceptance criteria should be show on method statement. 1. 作业指导书 2. 劇以標準應願示在作业指导书中.	A1	W1	W1
6.0	Pre-energisation testing 预通电测试		•					
6.1	Continuity test of protective conductors 保护通路的连续性测试	Check during works 作业阶段检查	Visual/measure 目派/须量 (Elect. Test Form)	EMSD COP & T&C Method Statement機電工程署電力(線路) 規例工作守則, 和检验&测试 作业指导书	1. Compliance to EMSD COP Code 21(Valid cert.); 2. Acceptance criteria should be show on method statement. 1. 符合機電工程屬電力線錄為; 規例工作守到21(有效證書); 2. 聽收(標準總顯示在作业指导书中.	A1	W1	W1/H
6.2	Continuity test of ring final circuit 環形最終電路導體的連續性測試	Check during works 作业阶段检查	Visual/measure 目示//测量 (Elect. Test Form)	EMSD COP & T&C Method Statement機電工程署電力(線路) 規例工作守則, 和检验&测试 作业指导书	1. Compliance to EMSD COP Code 21(Valid cert.); 2. Acceptance criteria should be show on method statement. 1. 符合機電工程署電力(線路) 携例工作で明21(有效證書); 2. 聽收標準應顾示在作业指导书中.	A1	W1	W1/H
6.3	Insulation Resistance Test 絕緣電阻測試	Check during Works 作业阶段检查	Measure test 測量 (Elect. Test Form)	EMSD COP & T&C Method Statement機電工程署電力(錄路) 規例工作守則, 和检验&测试 作业指导书	1. Compliance to EMSD COP Code 21(Valid cert.); 2. Acceptance criteria should be show on method statement. 1. 符合機管工程署電力(線路) 規例工作守則21; 2. 驗收標準應顾示在作业指导书中.	A1	W1	W17H
6.4	Polarity Test, Voltage Test 相序, 電整测试	Check during Works 作业阶段检查	Measure test 测量 (Elect. Test Form)	EMSD COP & T&C Method Statement機電工程署電力(復路) 規例工作守則,和检验&测试 作业指导书	1. Compliance to EMSD COP Code 21(Valid cert.) 2. Acceptance criteria should be show on method statement and approved. 1. 符合機電工程署電力(線路) 規例工作で明21(有效證書); 2. 聽收標準應顯示在己批准作业指导书中.	A1	W1	W1
6.5	Bonding test 接地線測試	Before ceiling cover and false ceiling 裝天花板蓋和假天花板之前	Measure test 測量 (Elect. Test Form)	EMSD COP & approved T&C Method Statement 機電工程署電力(線路) 規例工作守則和已批准的检验&测试 作业指导书	Acceptance criteria should be show on method statement and approved. 驗收標準應顯示在己批准作业指导书中.	A1	W1	W1
6.6	Continuity test of Home Automation final circuit 家居自動化最終電路導體的連續性 測試 Live test	Check during works 作业阶段检查	Visual/measure 目 <i>测V测量</i> (HA Test Form)	Home Automation System wiring diagram 家居自動化系統接線圖	Acceptance criteria should be show on method statement and approved. 胁收標準應顯示在己批准作业指导书中.	A1	W1	W1

	Contract No 合同号:	ITP Document No.:		Revision:	Description of Goods:			
Sub-Conf	tractor:		Module Type:					
oub oom			Module No.:					
Task No.	. Task Description 任务描述	Timing 时间	Type of Inspection 检查类型	Reference Documents 参考文件	Acceptance Criteria 接受标准	Sub contractor (E&M)	Inspection Requirement Contractor	Inspection Agent
7.1	Earth loop impedance test 地线回路阻抗测试	Check during Works 作业阶段检查	Measure test 测量 (Elect. Test Form)	EMSD COP & T&C Method Statement機電工程署電力(線路) 規例工作守則,和检验&测试 作业指导书	Compliance to EMSD COP Code 21 符合機電工程署電力(銀路) 規例工作守則21	A1	W1	W1/H
7.2	Operation of RCDs. Function test of all devices including protective devices& test RCD trip times RCD断路器的功能,及RCD跳闸时 间的测试	Check during Works 作业阶段检查	Measure test 測量 (Elect. Test Form)	EMSD COP & T&C Method Statement機電工程署電力(線路) 規例工作守則,和检验&测试 作业指导书	Compliance to EMSD COP Code 21, RCD having a rated residual operating current not exceeding specified current, MiC EL Layout (DE-00X) 符合機電工程署電力(錄路)規例工作電訊工作可則21, 電流式環電斷路器銀足刺餘工作電流 不超過指明大小 的電、組合單位電氣團 (DE-0X)	A1	W2	W2
7.3	Function test sockets 插座功能性测试	Check during Works 作业阶段检查	Measure test 測量 (Elect. Test Form)	EMSD COP & T&C Method Statement機電工程署電力(線路) 規例工作守則, 和检验&测试 作业指导书	Compliance to EMSD COP Code 21 符合機電工程署電力(銀路) 規例工作守則20	A1	W2	W2
7.4	Function test switches & luminaries 开尖灯員功能性测试	Check during Works 作业阶段检查	Measure test 测量	EMSD COP & T&C Method Statement 機電工程署電力(線路) 規例工作守則, 和检验&测试作业指导书	Compliance to EMSD COP Code 21, MiC EL Layout (DE-00X) 符合機電工程署電力(線路) 規例工作守則21, 組合單位電纜圖 (DE-0X)	A1	W2	W2
7.5	Home Automation function test	Check during Works 作业阶段检查	Measure test 测量	Home Automation System T&C Method Statement 家居自動化系統規例工作守則, 和检验&测试作业指导书	Compliance to Home Automation System specification 符合家居动化系统规范要求	A1	W2	W2
7.6	Lux level measurement	Check during Works 作业阶段检查	Measure test 测量	Comply with CIBSE Lighting Guide 遵守CIBSE照明指南	Approved method statement/procedure 已批准的作业指导书/流程.	A1	W2	W2
8.0	Protection 保護							
8.1	Protection of computed Downlight Wall lighting 简燈牆燈的保護	Before delivery of HK 交付香港之前	Visual check 目测	Approved Method Statement 已批准的作业指导书	Approved method statement/procedure 已批准的作业指导书/流程。	A1	W2	W2
9.0	Work completion certificate 完工證明書							
9.1		Before delivery of HK 交付香港之前	Visual check 目测	Signed Form WR1(A) 已簽署的WR1(A)完工證明書	Signed Form WR1(A) 已簽署的WR1(A)完工證明書	A1	W1	W1
	H: Hold Point A1: 100% implementation of activity A2: Random implementation of activ				W1: 100% Witness of activity/lesting W2: Random witness of activity/testing W3: Witness of activity/testing upon requested by BSI			1

S: Statutory Inspection

For % OF W2, according to ADV-36, 1% min. inspection is required. Exact % subject to the approved in

<u>APPENDIX B – A SUGGESTED NAMING CONVENTION FOR MIC/OFFSITE</u> <u>MODULES AND COMPONENTS</u>

(Version: 0.3.1)¹⁸

1. General Requirements

It is highly recommendable to establish a naming convention for a Modular Integrated Construction (MiC)/offsite project when the project is commenced. Such naming convention will bestow a qualified name to every component in the project and its digital representation (i.e., Building information model [BIM]). This good practice will help connect physical projects and digital BIM worlds to further enhance project information management throughout a project lifecycle ranging from design, manufacturing, logistics and supply chain, construction to operation & maintenance.

The naming convention below is formulated to support a suitable naming method for a particular project to facilitate documentation and management of its important information, including Project Name, Location, Module, Component, Production, Transportation, and Installation.

Here, a **name** is the unique identifier of the module/component in both the cyber world (e.g., building information models) and the physical world. It is the key to manage the project information throughout its design, construction, and operation & maintenance stages.

A **module** refers to a freestanding volumetric module (with finishes, fixtures, fittings, etc.) manufactured off-site and then transported to site for assembly.

A **component** (a.k.a. element) refers to an individual entity at a particular location and orientation within a module.

This naming convention needs to meet the following general requirements:

- 1. It should be easily followed in local construction practices.
- 2. It should comply with existing local standards (e.g., *CIC Production of BIM Object Guide General Requirements*, and *CIC BIM Standards General (Version 2 December 2020)*).
- 3. The names of MiC modules/components should be unique to differentiate themselves and allow retrieval of relevant project information.
- 4. The names of MiC modules/components should contain enough information that is understandable for professionals, laymen, and computers (i.e., machine-readable).
- 5. The names of MiC modules/components should contain concise information that could be organised systematically and logically in various fields.
- Abbreviations are strongly recommended to avoid lengthy names. It is encouraged to adopt the existing resources on abbreviations, e.g., *Family Library Interchange Program (FLIP) Master Type List* provided by Autodesk Industry Advisory Board (AIAB) (<u>http://www.aiab.org/index.php/flip-guideline</u>).
- 7. It is recommended to use the underline (_) as delimiters.
- 8. Each field should include only the following characters:

¹⁸ Prepared by Prof. W. Lu, Department of Real Estate and Construction, Faculty of Architecture, The University of Hong Kong. Email: wilsonlu@hku.hk

- Uppercase letters (A to Z) from the ISO basic Latin alphabet.
- Lowercase letters (a to z) from the ISO basic Latin alphabet.
- Numbers (0 to 9).
- Underscore (_), used only for separating fields within a name.
- Hyphen (-), used to separate each field further into subfields.
- Decimal point (.), used to display the floating numbers.
- 9. The following characters should be avoided:
 - Special characters, including, but not limited to, (! ", £ \$ % ^ & * { }[] +=<>? |\/@, '~#¬``).
 - Spaces.
- 10. Pascal Case should be used to join separate words within naming fields.

2. Naming Convention

This section gives the naming convention for MiC modules and components.

		Naming Convention in Multiple Lines	Field Codification
Basic	Project	<owner>_<contractor>_<sub-< th=""><th>§ 3.1.1 - § 3.1.4</th></sub-<></contractor></owner>	§ 3.1.1 - § 3.1.4
Information	Information	contractor>_ <manufacturer></manufacturer>	· ·
		<project code="">_<project< th=""><th>§ 3.1.5 - § 3.1.7</th></project<></project>	§ 3.1.5 - § 3.1.7
		location>_ <project type=""></project>	
	Location	<block>_<zone>_<floor>_<unit></unit></floor></zone></block>	§ 3.2.1 - § 3.2.4
	Information		
	Module	<module id="">_<module< th=""><th>§ 3.3.1 - § 3.3.7</th></module<></module>	§ 3.3.1 - § 3.3.7
	Information	type>_ <module function<="" th=""><th></th></module>	
		description>_ <module structure<="" th=""><th></th></module>	
		type>_ <module< th=""><th></th></module<>	
		dimensions>_ <module< th=""><th></th></module<>	
		weight>_ <module quality<="" th=""><th></th></module>	
		inspection and test history and	
		result>	
	Component	<component type="">_<component< th=""><th>§ 3.4.1 - § 3.4.4</th></component<></component>	§ 3.4.1 - § 3.4.4
	Information	subtype>_ <component< th=""><th></th></component<>	
		description>_ <sequential number=""></sequential>	
		<component classification<="" th=""><th>§ 3.4.5 - § 3.4.7</th></component>	§ 3.4.5 - § 3.4.7
		code>_ <component< th=""><th></th></component<>	
		material>_ <component quality<="" th=""><th></th></component>	
		inspection and test history and	
		result>	
Additional	Production	<factory code="">_<product< th=""><th>§ 3.5.1 - § 3.5.2</th></product<></factory>	§ 3.5.1 - § 3.5.2
Information	Information	acceptance date>	
		<mold type="">_<mold id="">_<product< th=""><th>§ 3.5.3 - § 3.5.5</th></product<></mold></mold>	§ 3.5.3 - § 3.5.5
		sequential number>	
	Transport	<transporter>_<pickup< th=""><th>§ 3.6.1 - § 3.6.5</th></pickup<></transporter>	§ 3.6.1 - § 3.6.5
	Information	location>_ <delivery< th=""><th></th></delivery<>	
		location>_ <loading< th=""><th></th></loading<>	
		order>_ <unloading order=""></unloading>	
		<transportation< th=""><th>§ 3.6.6 - § 3.6.8</th></transportation<>	§ 3.6.6 - § 3.6.8
		method>_ <protection< th=""><th></th></protection<>	
		method>_ <custom clearance<="" th=""><th></th></custom>	
		status>	

Installation	<on-site date="" installation=""></on-site>	§ 3.7.1
Information	<installation< th=""><th>§ 3.7.2 - § 3.7.4</th></installation<>	§ 3.7.2 - § 3.7.4
	crew>_ <inspector>_<installation< th=""><th></th></installation<></inspector>	
	quality inspection and test history	
	and result>	

An example is given below.

		Example	Explanation
Basic	Project	MMM_NNN_XXX_YYY	• MMM (Owner)
Information	information		• NNN (Contractor)
			• XXX (Subcontractor)
			• YYY (Manufacturer)
		WCH_SO_PB	• WCH: Wong Chuk
			Hang Project (Project
			code)
			• SO: Southern District
			(Project location)
			• PB: Public project
			(Project type)
	Location	B1_H_10_A1	• B1: Block 1 (Block)
	information		• H: High zone (Zone)
			• $10: 10^{\text{th}}$ floor (Floor)
			• A1: Unit labeled with
			"A1" (Unit)
	Module	27_A1S1_KIT_SteelFrame_	• 27 (Module ID)
	information	8400x2500x3000_W2.237T_P	• A1S1: Module type
			with "A1"
			architectural layout
			and "S1" structural
			frame (Module type)
			• KIT: Kitchen
			(Module function
			description)
			SteelFrame: Steel- framed module
			(Module structure
			type)
			• 8400x2500x3000:
			Length, width, and
			height of the module
			(Module dimensions)
			• W2.237T: Module
			weight of 2.237
			tonnes (Module
			weight)
			• P: Pass the quality
			inspection and test
			(Module quality

			inspection and test
	Comment	DOD SCI 000 2100 001	history and result)
	Component	DOR_SGL_900x2100_001	• DOR: Door
	information		(Component type)
			• SGL: Single panel
			(Component subtype)
			• 900x2100: Length
			and width of the
			component
			(Component
			description)
			• 001(Sequential
			number)
		23-171115_Wood_P	• 23-171115
			(Component
			classification code)
			Wood (Component
			material)
			• P: Pass the quality
			inspection and test
			(Component quality
			inspection and test
			history and result)
Additional	Production	F01_2018-07-05	• F01: Factory ID
Information	information		(Factory code)
			• 2018-07-05 (Product
			acceptance date)
		MD1_01_010	MD1 (Mold type)
			• 01 (Mold ID)
			• 010 (Product
			sequential number)
	Transport	ZZZ_GD_HK_01_08	• ZZZ (Transporter)
	information		 GD: Guangdong
			(Pickup location)
			HK: Hong Kong
			(Delivery location)
			 01 (Loading order)
			 01 (Loading order) 08 (Unloading order)
1		I Sea SP P	
		Sea_SP_P	• Sea: Sea transportation
		Sea_SP_P	transportation
		Sea_SP_P	transportation (Transportation
		Sea_SP_P	transportation (Transportation method)
		Sea_SP_P	transportation (Transportation method)SP: Soft packing
		Sea_SP_P	 transportation (Transportation method) SP: Soft packing (Protection method)
		Sea_SP_P	 transportation (Transportation method) SP: Soft packing (Protection method) P: Status of custom
		Sea_SP_P	 transportation (Transportation method) SP: Soft packing (Protection method) P: Status of custom clearance - pass
		Sea_SP_P	 transportation (Transportation method) SP: Soft packing (Protection method) P: Status of custom clearance - pass (Custom clearance
	Installation		 transportation (Transportation method) SP: Soft packing (Protection method) P: Status of custom clearance - pass (Custom clearance status)
	Installation Information	Sea_SP_P 2018-06-28	 transportation (Transportation method) SP: Soft packing (Protection method) P: Status of custom clearance - pass (Custom clearance

AAA_BBB_P	AAA (Installation
	crew)
	• BBB (Inspector)
	• P: Pass the
	installation quality
	inspection and test
	(Installation quality
	inspection and test
	history and result)

Figure B.1 gives an example of naming a door component in a module.




Figure B.1 The illustration of name usage

3. Field Codification

3.1 Project Information

3.1.1 Owner (3 characters)

A unique identifier should be used to indicate the owner (or client) of the project. The Agent Responsible Code (ARC) is recommended to be used if appropriate. See *CAD Standard for Works Projects - Agent Responsible Codes* for more information (https://www.devb.gov.hk/filemanager/en/content_203/CSWP_ARC_V3.09.00.pdf).

3.1.2 Contractor (3 characters)

A unique identifier should be used to indicate the main contractor of the project. The Agent Responsible Code (ARC) is recommended to be used if appropriate. See *CAD Standard for Works Projects - Agent Responsible Codes* for more information

(https://www.devb.gov.hk/filemanager/en/content_203/CSWP_ARC_V3.09.00.pdf).

3.1.3 Subcontractor (3 characters)

A unique identifier should be used to indicate the subcontractor of the project. The Agent Responsible Code (ARC) is recommended to be used if appropriate. See CAD Standard for Works Projects - Agent Responsible Codes for more information (https://www.devb.gov.hk/filemanager/en/content_203/CSWP_ARC_V3.09.00.pdf).

3.1.4 Manufacturer (3 characters)

A unique identifier should be used to indicate the manufacturer of the project. The Agent Responsible Code (ARC) is recommended to be used if appropriate. See *CAD Standard for Works Projects - Agent Responsible Codes* for more information (https://www.devb.gov.hk/filemanager/en/content_203/CSWP_ARC_V3.09.00.pdf).

3.1.5 Project Code (3 characters)

The project code should be a unique identifier, which could be derived from the consultancy agreement or construction contract.

3.1.6 Project Location (1 characters)

The project location should be the district where the project resides. The 2019 District Council Ordinary Election Constituency Boundaries should be referenced to indicate the project location.

District	Code
Central & Western	А
Wan Chai	В
Eastern	С
Southern	D
Yau Tsim Mong	E
Sham Shui Po	F
Kowloon City	G
Wong Tai Sin	Н
Kwun Tong	J
Tsuen Wan	K
Tuen Mun	L
Yuen Long	Μ
North	Ν
Tai Po	Р
Sai Kung	Q
Sha Tin	R
Kwai Tsing	S
Islands	Т

3.1.7 Project Type (2 characters)

The project type is used to show whether the project is a public or a private funded project.

Project Type	Abbr.
Public funded	PB
Private funded	PV

3.2 Location Information

3.2.1 Block (2 characters)

Block should be a capital letter "B" followed by a sequential number, e.g., "B1" to distinguish the different blocks in the project.

3.2.2 Zone (2 characters)

Zone (or volume) is to consider the load bearing capacity of the modules. The modules on the lower floors require a higher load bearing capacity. Floors with modules of the same load bearing capacity are grouped into one zone or volume. It is recommended to label the zone or volume as "HG" (High), "MD" (Middle), "LW" (Low), "ZZ" (all zones or volumes), and "XX" (no zones or volumes applicable).

3.2.3 Floor (2 characters)

Floor should be a sequential number, e.g., "10" to distinguish the different floor levels in the block. In addition, the generic codes are recommended, including "ZZ" (all floors) and "XX" (no floor applicable).

3.2.4 Unit (2 characters)

Unit should indicate the specific unit or flat on a certain floor. It can be named using a capital letters, numbers, or their combinations, such as "01" or "A1". In addition, the generic codes are recommended, including "ZZ" (all units) and "XX" (no unit applicable).

3.3 Module Information

3.3.1 Module ID (2 characters)

Module ID should indicate the specific location on a certain floor. Module ID can be named in sequential number.

3.3.2 Module Type (4 characters)

Module type should uniquely distinguish the type of a module in a project. Modules in a project can be classified into different types in terms of architectural and structural fabrication. The same structural type can be used for various architectural types, and vice versa. For example, Type "S1" structural frames can be used for Type "A1" and "A2" modules of different architectural layout. Each architectural and structural type should be labeled with a capital letter followed by a sequential number, e.g., "S1" or "A1". The module type could be represented by the combination of the architectural and structural type codes, e.g., "A1S1". Sometimes the module type could only be marked with either the architectural or structural type codes, e.g., "A1" or "S1", which is enough to uniquely distinguish the module type.

3.3.3 Module Function Description (3 characters)

Module function description should indicate the functional usage of the module. The following example codes illustrate how these could be applied.

Functional Usage	Abbr.
Alcove	ALC
Amenity	AME
Art Gallery	ART
Banking Hall	BAN
Bathroom	BAT
Bedroom	BED
Billiard Room	BIL
Boiler Room	BOI
Bowling Alley	BOW
Cafe	CAF
Childcare Room and Kindergarten	СНІ
Church	CHU
Cinema	CIN
Classroom	CLA
Cold Storage Room	CSR
Computer Room	СОМ
Concert Hall	ССН
Conference Room	CFR
Corridor	COR
Dance Room	DAN
Discotheque	DIS
Double Garage	DBG
Double Bedroom	DBR
Dining Room	DIN
Double Lock-up Garage	DLG
Electrical Room	ELE
Ensuite Bathroom	ENS
Entrance, Entry	ENT
Fan Room	FAN
Garage	GGE

GymnasiaGYMIce RinkICEKaraoke EstablishmentKRKKitchenetteKETKitchenKITLaboratoryLABLavatoryLAVLibrary with Book StorageLBSLounge Dining RoomLDRLaundryLAULiving RoomLIVLoungeLOULock-up GarageLUGMaisonetteMAIMassage RoomMCRMedical Consulting RoomMCRMedical Treatment RoomMTRMotor RoomOGEOperating Theatre in HospitalsOTHPlant RoomPSRProjection RoomREARefuse Storage RoomREARefuse Storage RoomSAUStauna RoomSAUStaircaseSTA	General Storage Room	GSR
Karaoke EstablishmentKRKKitchenetteKETKitchenKITLaboratoryLABLavatoryLAVLibrary with Book StorageLBSLounge Dining RoomLDRLaundryLAULiving RoomLIVLounge Oining RoomLOULock-up GarageLUGMaisonetteMAIMassage RoomMCRMedical Consulting RoomMCRMotor RoomMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAProjection RoomREAReading RoomREAReading RoomREAReading RoomSAUSauna RoomSAUShopping StoreSHS	Gymnasia	GYM
KitchenetteKETKitchenKITLaboratoryLABLavatoryLAVLibrary with Book StorageLBSLounge Dining RoomLDRLaundryLAULiving RoomLIVLoungeLOULock-up GarageLUGMaisonetteMAIMassage RoomMKRMedical Consulting RoomMCRMedical Treatment RoomMCRMuseumOGEOperating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPSRProjection RoomREAReduing RoomREARefuse Storage RoomRSRRoomRSRRoomRSRRoomSAUSauna RoomSAUShopping StoreSHS	Ice Rink	ICE
KitchenKITLaboratoryLABLavatoryLAVLibrary with Book StorageLBSLounge Dining RoomLDRLaundryLAULiving RoomLIVLoungeLOULock-up GarageLUGMaisonetteMAIMasage RoomMKRMedical Consulting RoomMCRMedical Treatment RoomMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomRSRRoomRSRRoomRSRRoomRSRRoomRSRRoomSAUSauna RoomSAUShopping StoreSHS	Karaoke Establishment	KRK
LaboratoryLABLavatoryLAVLibrary with Book StorageLBSLounge Dining RoomLDRLaundryLAULiving RoomLIVLoungeLOULock-up GarageLUGMaisonetteMAIMassage RoomMCRMedical Consulting RoomMCRMedical Treatment RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomRSRRoomRSRRoomRSRRoomSAUSauna RoomSAUShopping StoreSHS	Kitchenette	KET
LavatoryLAVLavatoryLAVLibrary with Book StorageLBSLounge Dining RoomLDRLaundryLAULiving RoomLIVLoungeLOULock-up GarageLUGMaisonetteMAIMassage RoomMASMedical Consulting RoomMCRMedical Treatment RoomMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPSRProjection RoomREAReading RoomREAReading RoomREARoomSAUSauna RoomSAUShopping StoreSHS	Kitchen	KIT
Library with Book StorageLBSLounge Dining RoomLDRLaundryLAULiving RoomLIVLoungeLOULock-up GarageLUGMaisonetteMAIMassage RoomMASMaster BedroomMCRMedical Consulting RoomMCRMotor RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPSRProjection RoomPSRProjection RoomREAReading RoomREARefuse Storage RoomRSRRoomSAUSauna RoomSAUShopping StoreSHS	Laboratory	LAB
Lounge Dining RoomLDRLaundryLAULiving RoomLIVLoungeLOULock-up GarageLUGMaisonetteMAIMassage RoomMASMaster BedroomMCRMedical Consulting RoomMCRMotor RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPSRProjection RoomREAReading RoomREAReading RoomREARoomSAUSauna RoomSAUShopping StoreSHS	Lavatory	LAV
LaundryLAULiving RoomLIVLoungeLOULock-up GarageLUGMaisonetteMAIMassage RoomMASMaster BedroomMCRMedical Consulting RoomMCRMedical Treatment RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomSAUShopping StoreSHS	Library with Book Storage	LBS
Living RoomLIVLoungeLOULock-up GarageLUGMaisonetteMAIMassage RoomMASMaster BedroomMBRMedical Consulting RoomMCRMedical Treatment RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomSAUShopping StoreSHS	Lounge Dining Room	LDR
LoungeLOULoungeLOULock-up GarageLUGMaisonetteMAIMassage RoomMASMaster BedroomMBRMedical Consulting RoomMCRMedical Treatment RoomMTRMotor RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPSRProjection RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomSAUShopping StoreSHS	Laundry	LAU
Lock-up GarageLUGMaisonetteMAIMassage RoomMASMaster BedroomMBRMedical Consulting RoomMCRMedical Treatment RoomMTRMotor RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAProjection RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomSAUSauna RoomSAUShopping StoreSHS	Living Room	LIV
MaisonetteMAIMassage RoomMASMaster BedroomMBRMedical Consulting RoomMCRMedical Treatment RoomMTRMotor RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPSRProjection RoomPROPublic HallPUBReading RoomREARoomSAUSauna RoomSAUShopping StoreSHS	Lounge	LOU
Massage RoomMASMaster BedroomMBRMedical Consulting RoomMCRMedical Treatment RoomMTRMotor RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPSRProjection RoomREAReading RoomREARefuse Storage RoomRSRRoomSAUSauna RoomSAUShopping StoreSHS	Lock-up Garage	LUG
Master BedroomMBRMedical Consulting RoomMCRMedical Treatment RoomMTRMotor RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPSRProjection RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomSAUSauna RoomSAUShopping StoreSHS	Maisonette	MAI
Medical Consulting RoomMCRMedical Treatment RoomMTRMotor RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPSRProjection RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRSauna RoomSAUShopping StoreSHS	Massage Room	MAS
Medical Treatment RoomMTRMotor RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPSRProjection RoomPROPublic HallPUBReading RoomREARoomRSRSauna RoomSAUShopping StoreSHS	Master Bedroom	MBR
Motor RoomMOTMuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPSRProjection RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomSAUSauna RoomSAUShopping StoreSHS	Medical Consulting Room	MCR
MuseumMUSOffice for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPSRProjection RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomSAUSauna RoomSAUShopping StoreSHS	Medical Treatment Room	MTR
Office for General UseOGEOperating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPSRProjection RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomSAUSauna RoomSAUShopping StoreSHS	Motor Room	МОТ
Operating Theatre in HospitalsOTHPlant RoomPLAPower Supply RoomPSRProjection RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomSAUSauna RoomSAUShopping StoreSHS	Museum	MUS
Plant RoomPLAPower Supply RoomPSRProjection RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomROMSauna RoomSAUShopping StoreSHS	Office for General Use	OGE
Power Supply RoomPSRProjection RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomROMSauna RoomSAUShopping StoreSHS	Operating Theatre in Hospitals	OTH
Projection RoomPROPublic HallPUBReading RoomREARefuse Storage RoomRSRRoomROMSauna RoomSAUShopping StoreSHS	Plant Room	PLA
Public HallPUBReading RoomREARefuse Storage RoomRSRRoomROMSauna RoomSAUShopping StoreSHS	Power Supply Room	PSR
Reading RoomREARefuse Storage RoomRSRRoomROMSauna RoomSAUShopping StoreSHS	Projection Room	PRO
Refuse Storage RoomRSRRoomROMSauna RoomSAUShopping StoreSHS	Public Hall	PUB
RoomROMSauna RoomSAUShopping StoreSHS	Reading Room	REA
Sauna Room SAU Shopping Store SHS	Refuse Storage Room	RSR
Shopping Store SHS	Room	ROM
	Sauna Room	SAU
Staircase STA	Shopping Store	SHS
	Staircase	STA

Store	STO
Television Studio	TEL
Terrace	TCE
Theatre	THE
Verandah	VER
Waiting Room	WAI
Walk-in Pantry	WPT
Ward	WAR
X-ray Room	XRR
Other	OTR

3.3.4 Module Structure Type (10 characters)

Module structure type should indicate the structure type of each module. An example is "SteelFrame".

3.3.5 Module Dimensions (15 characters)

Module dimensions should indicate the size of the module in three dimensions, i.e., length, width, and height. The sizes should be displayed in the unit of millimeters. An example is "8400x2500x3000", where "8400" refers to the length of the module, "2500" refers to the width of the module, and "3000" refers to the height of the module. They are concatenated by the character "x", meaning the multiplication of three dimensions.

3.3.6 Module Weight (7 characters)

Module weight should be indicated for the arrangement of transportation and assembly. Module weight should begin with a capital letter "W", followed by a weight value with three digits after the decimal point and a capital letter "T" (tonnes), e.g., W2.237T.

3.3.7 Module Quality Inspection and Test History and Result (1 character)

Module quality inspection and test history and result should indicate whether the module has passed the quality inspection and test. A capital letter "P" should be used if the module has passed the test. If the module fails the test, an integer should be used to show the number of times of retesting, e.g., "1" or "2".

3.4 Component Information

3.4.1 Component Type (3 characters)

Component type should indicate the general category based on the same classification system. Other classification systems could be used for description if necessary. Existing classification systems that can be used include OmniClass, Uniclass, UniFormat, IfcType, and others.

3.4.2 Component Subtype (3 characters)

Component subtype should indicate the next logical level of information to describe the component. This might vary greatly depending on the type of component and the kind of information one wishes to convey. The following example codes illustrate how this could be applied.

Component Type	Component Subtype	Abbr.
	Chamfered	CHF
	Concrete	CCR
	Metal Clad	MCD
Column	Rectangular	RCT
	Round	RND
	Wood Timber	WDT
	Other	OTR
	Asymmetric	ASM
	Bifold	BFD
	Bulkhead	BLK
	Cold Room	CRM
	Curtain Wall	CWL
	Double Acting	DBA
	Double Concealed	DBC
	Double	DBL
D	Decorative	DCO
Door	Detention	DTN
	Entry	ETY
	Overhead	OVH
	Passage	PSG
	Revolving	RVL
	Sidelight	SDL
	Single	SGL
	Sliding	SLD
	Other	OTR
	Awning	AWN
	Casement	CSM
	Double Hung	DBH
	Fixed	FXD
	Grill	GLL
Window	Louver	LVR
	Single Hung	SGH
	Skylight	SKY
	Sliding	SLD
	Acoustic window	AWW
	Other	OTR
	Architectural Floor	AFL
Eleen	Architectural Floor Finish	AFF
Floor	On-Grade Slab	OGS
	Slope	SLP

	Structural Slab	SRS
	Transfer Structure (Transfer	TRN
	Plate, Truss)	
	Slab Edge	SBE
	Sunken Wall	SKW
	Basic Roof	BRF
	Fascia	FSC
	Cutters	GUT
Deef	Roof Finish	RFF
Roof	Roof Slab	RFS
	Roof Soffit	RSF
	Sloped Glazing	SGZ
	Other	OTR
	Architectural Wall	AWL
	Architectural Wall_Finishes	AWF
	Architectural Partition	AWP
	Basement Wall	BSW
	Curb	CUB
	Diaphragm Wall, Retaining Wall	DWL
	Exterior Wall	EWL
	Furring Wall	FRW
	Guide Wall	GDW
Wall	Interior Wall	IWL
	Precast Facade	CLD
	Screen Wall	SCW
	Slurry Wall	SLW
	Structural Wall	STW
	Curtain Wall	CUW
	Shopfront	SFT
	Stacked Wall	SCK
	Block Wall	BLW
	Other	OTR

3.4.3 Component Description (10 characters)

Component description should indicate the supplementary information about the component, such as the dimensions information "900x2100". This may vary among projects and components, and could be considered optional.

3.4.4 Sequential Number (2 characters)

Sequential Number should be the ultimate differentiator to distinguish between the same components in the same module.

3.4.5 Component Classification Code (9 characters)

The classification code of the component under the adopted classification system should be indicated, e.g., "23-170000".

3.4.6 Component Material (10 characters)

Component material should indicate the main material contained in the component, e.g., "Concrete" or "Steel".

3.4.7 Component Quality Inspection and Test History and Result (1 character)

Component quality inspection and test history and result should indicate whether the component has passed the quality inspection and test. A capital letter "P" should be used if the component has passed the inspection and test. If the component fails the test, an integer should be used to show the number of times of re-testing, e.g., "1" or "2".

3.5 Production Information

3.5.1 Factory Code (3 characters)

One manufacturing company may have several factories dispersed in different geographical locations. The information to be included should clearly indicate in which factory the module/component has been produced. The ID or abbreviated name of the factory should be used, e.g., "F01". The Agent Responsible Code (ARC) is also recommended to be used if appropriate. See CAD Standard for Works Projects - Agent Responsible Codes for more information (https://www.devb.gov.hk/filemanager/en/content_203/CSWP_ARC_V3.09.00.pdf).

3.5.2 Product Acceptance Date (10 characters)

Product acceptance date should indicate the acceptance date of the product. It should in the form of "YYYY-MM-DD", such as "2018-07-05".

3.5.3 Mold Type (3 characters)

Mold type is to distinguish between different types of molds. Mold type could be in two capital letters "MD" followed by a sequential number, e.g., "MD1".

3.5.4 Mold ID (2 characters)

The project may have multiple molds of the same type. Mold ID is to differentiate different individual molds within the same type. It can be a sequential number, e.g., "01".

3.5.5 Product Sequential Number (3 characters)

Product sequential number is to label the product number produced by the same mold, e.g., "010".

3.6 Transportation Information

3.6.1 Transporter (3 characters)

Multiple transporters (transportation companies) may be engaged in a single project. A unique identifier should be used to indicate every transporter employed under the project. The Agent Responsible Code (ARC) is recommended to be used if appropriate. See *CAD Standard for Works Projects - Agent Responsible Codes* for more information (https://www.devb.gov.hk/filemanager/en/content_203/CSWP_ARC_V3.09.00.pdf).

3.6.2 Pickup Location (2 characters)

Pickup location should indicate the beginning city of the transportation of the prefabricated products. It should be an abbreviation of the city's name, which is recommended by ISO3166-1 (*Codes for the representation of names of countries and their subdivisions – Part 1: Country codes*).

3.6.3 Delivery Location (2 characters)

Delivery location should indicate the end city of the transportation of the prefabricated products. It should be an abbreviation of the city's name, which is recommended by ISO3166-1 (*Codes for the representation of names of countries and their subdivisions – Part 1: Country codes*).

3.6.4 Loading Order (2 characters)

Loading order should be a sequential number to indicate the order of loading the products, e.g., "01".

3.6.5 Unloading Order (2 characters)

Unloading order should be a sequential number to indicate the order of unloading the products, e.g., "08".

3.6.6 Transportation Method (5 characters)

Transportation method should indicate the way in which the products are transported. Examples of transportation method are "Road" and "Sea".

3.6.7 Protection Method (5 characters)

Protection method should indicate the way in which the products are to be protected. An example is "SP" (Soft Packing).

3.6.8 Custom Clearance Status (1 character)

Custom clearance status should indicate the current status of custom clearance. Examples of Custom Clearance are "D" (for "Declared"), "P" (for "Pass"), and "F" (for "Fail").

3.7 Installation Information

3.7.1 On-site Installation Date (10 characters)

On-site installation date should indicate the installation data of the module at the site. It should in the form of "YYYY-MM-DD", such as "2018-07-05".

3.7.2 Installation Crew (3 characters)

Installation crew should indicate the name/ID of the crew who is responsible for the installation, e.g., "AAA".

3.7.3 Inspector (3 characters)

Inspector should indicate the name/ID of the inspector who is responsible for the inspection, e.g., "BBB".

3.7.4 Installation Quality Inspection and Test History and Result (1 character)

Installation quality inspection and test history and result should indicate whether the installation has passed the quality inspection and test. A capital letter "P" should be used if the installation has passed the inspection and test. If the installation fails the test, an integer should be used to show the number of times of re-testing, e.g., "1" or "2".

4. Implementation

Basic information related to names should be proposed and agreed by different stakeholders, e.g., client, in-house/consultant designer, contractor and manufacturer at the design and contract implementation stages.

Additional information related to names should be proposed and agreed upon by all, in particular, when the downstream stakeholders' information becomes available (e.g., manufacturer, transporters, and installation crews).

It does not need to have all the segments/fields in place at the outset. The information will be continuously enriched as a project progresses.

Some of the fields can be removed or added to suit the practical needs of a project.

Both the basic and the additional information can work alone in physical construction, or be annotated into BIM, or both.

Automatic or semi-automatic tools can be developed to facilitate the naming tasks, which could be a challenge if there are a large number of modules and components in a sizable project.

Useful References

Chen, K., Lu, W., Wang, H., Niu, Y., & Huang, G. G. (2017). Naming objects in BIM: A convention and a semiautomatic approach. Journal of Construction Engineering and Management, 143(7), 06017001.

CIC. (2019). Production of BIM Object Guide - General Requirements. Construction Industry Council, Hong Kong. <u>https://www.bim.cic.hk/en/resources/publications_detail/65</u>

CIC. (2020). CIC BIM Standards - General (Version 2 - December 2020). Construction Industry Council, Hong Kong.

https://www.bim.cic.hk/en/resources/publications_detail/85?back=%2Fen%2Fresources%2Fpublications

Development Bureau. (2020). CAD Standard for Works Projects Agent Responsible Codes. https://www.devb.gov.hk/filemanager/en/content_203/CSWP_ARC_V3.09.00.pdf

ISO. (1998). Construction drawings - Designation systems - Part 1: Buildings and parts of buildings (ISO 4157-1:1998).



Feedback Form

Reference Material on Use of Digital Technologies for QA/QC of MiC Modules in MiC Factories (June 2022)

Thank you for reading this publication. To help us improve our future versions, we would appreciate your suggestions/feedback on the publication.

(Please put a " \checkmark " in the appropriate box)

1.	As a whole	e, I feel that this publication is:	Strongly Agree	Agree	Neutral	Disagree	Strongly Disagree
		Informative					
		Comprehensive					
		Useful					
		Practical					
2.		publication enable you to understand	Yes		No	No Co	omment
		ut the Use of Digital Technologies for MiC Modules in MiC Factories?					ב
3.	3. Have you made reference to this publication in your work?		Quite Of	ten	Sometimes	Ne	ver
						C]
4. To what extent have you incorporated the		Most		Some	Nc	ne	
	recommendations of this publication in your work?						<u>ן</u>
5.	Overall, ho	ow would you rate this publication?	Excellent	Very Good	Satisfactory	Fair	Poor
6. Other comments and suggestions (please specify and use separate sheets if necessary).							
Personal Particulars (optional):*							
Na	ime:	<u>Mr. / Mrs./ Ms./ Dr./ Prof./ Ir / Sr ^</u>					
Co	mpany:						
Те	ŀ						
	••						
Ad	dress:						

* The personal data collected will be used only for this survey. Your data will be kept confidential and dealt with only by the Construction Industry Council.

^ Circle the appropriate option.

Please send this feedback form to :MiC Department, Industry Development Division, CICEmail :mic@cic.hkAddress :38/F, COS Centre, 56 Tsun Yip Street, Kwun Tong, Hong KongFax :(852) 2100 9090

Enquiries

Enquiries on this publication may be made to the CIC Secretariat:

CIC Headquarters 38/F, COS Centre, 56 Tsun Yip Street, Kwun Tong, Kowloon

Tel	: (852) 2100 9000
Fax	: (852) 2100 9090
Email	: enquiry@cic.hk
Website	: www.cic.hk

2022 Construction Industry Council