

Marching to Success

Pilot MiC Project of Student Hostel at Wong Chuk Hang for The University of Hong Kong

Date: December 18, 2019

Presented by

Ir. K. L. Tam

譚景良

Director of Estates, The University of Hong Kong

香港大學物業處處長



Estates Office,
The University of Hong Kong

Modular Integrated Construction (MiC)

Modular Integrated Construction (MiC)

The HKSAR Government is committed to promote and lead the adoption of MiC in the construction industry.



The University of Hong Kong support the use of advance construction technology to speed up the student residence construction.

WCH Project has been selected by Development Bureau as one of the Pilot Projects for MiC in Hong Kong.

Why Modular Integrated Construction?

BIM integration

MiC facilitates the use of BIM within the design and construction phase.



Improved site safety

Some procedures can be carried out in a controlled factory environment.

Less waste and reduced carbon footprint

Factory construction facilitates a reducing in waste and carbon footprint also.



Shortened construction period

Due to controlled nature, tasks can be run parallel reducing the construction timeframe.

Improved supply chain management

A reduction in external variables leads to improved supply chain management.



Improved quality control

Factory automation leads to improved quality control.

Less local disruption

Disruptive construction activities can be relocated off-site.



Less potential for contractual claim

A more controlled work environment leads to less potential for contractual claim.

Why MiC for Student Hostel at Wong Chuk Hang?

Why MiC for Student Residence at Wong Chuk Hang?




- A 3-storey non-residential podium with common space, canteen, support facilities and car-parking space
- Two 17-floor towers of student residences and staff accommodation
- 1,224 hostel places
- Site Area: 4306 m²
- NOFA: 14,277 m²
- CFA: 28,176 m²



MiC modules to be adopted to floors above transfer plate.

Steel frame hybrid modular units are to be adopted



Podium to transfer plate to be In-situ Reinforced Concrete Construction

Why MiC for Student Residence at Wong Chuk Hang?

Allows adequate time for planning, design and fabrication of MiC units.

Extensive site formation and lateral support



Why MiC for Student Residence at Wong Chuk Hang?

- Reduces nuisance to the neighbourhood


**Less on site noise
& dust**



Why MiC for Student Residence at Wong Chuk Hang?

- Geographically appropriate for MiC unit transportation and installation

The site is off busy traffic road




Why MiC for Student Residence at Wong Chuk Hang?

Design aspects

Repetitive units

1224 student places with appx.
1000 modules achieving great
economy of scale.




Why MiC for Student Residence at Wong Chuk Hang?

Design aspects

Repetitive units


1224 student places with appx.
1000 modules achieving great
economy of scale.



Compact

Average room size is about 6.5m² with the dimensions as below.

Unit sizes complies with local traffic restrictions.




Why MiC for Student Residence at Wong Chuk Hang?

Design aspects


Repetitive units

1224 student places with appx.
1000 modules achieving great
economy of scale.



Compact

Average room size is about
6.5m² with the
dimensions as below.
Unit sizes complies with local
traffic restrictions.



Lightweight

Units are easily hoisted and
transported with a weight
range 6.5 – 14 ton.




Why MiC for Student Residence at Wong Chuk Hang?

Design aspects


Repetitive units

1224 student places with appx. 1000 modules achieving great economy of scale.



Compact

Average room size is about 6.5m² with the dimensions as below.
Unit sizes complies with local traffic restrictions.




Lightweight

Units are easily hoisted and transported with a weight range 6.5 – 14 ton.



Fully furnished

Units are fully finished and furnished utilizing the improved quality offered by MiC.




Challenges & MiC-ready Approach

► Constraints for MiC application in Hong Kong



01 Inadequate statutory procedures and regulations for MiC;

► Constraints for MiC application in Hong Kong



02 No local expertise in construction industry;

► Constraints for MiC application in Hong Kong



03 Stringent contract procurement rules for public works – Cannot specify particular suppliers

Our strategy for Contract Procurement for WCH

Provide Briefing Sessions

Tenderers can understand better requirements & clarify uncertainties in order not to over-price the tender with unnecessary risks

Provide
Briefing Sessions

**Competitive
Tender**



Our strategy for Contract Procurement for WCH

Provide Briefing Sessions

Tenderers can understand better requirements & clarify uncertainties in order not to over-price the tender with unnecessary risks

Provide
Briefing Sessions

Competitive Tender




Allow all Types of
MiC System


Allow all types of MiC system with No In-Principle Acceptance

Facilitate different types of MiC specialists to participate in the tendering which would increase tender competition.


Our strategy for Contract Procurement for WCH



Our strategy for Contract Procurement for WCH




Implementation of MiC-ready Tendering Strategy



Original Typical Layout Approved by BD for conventional construction

Modularization

- Structural change to double column and double slab system;
- Modularized student rooms into limited types;
- Enlargement of central core for structural stability;
- Revised toilet layout to suit MiC unit.



Modularized Typical Layout for MiC

Elimination of Potential Risks

01

Increased slab thickness due to 6-side enclosed modular units leading to the increase in overall building height.

New **Section 16 Planning Application** for minor relaxation in building height from +87mPD to +90mPD *was approved in Nov, 2018*.

Increase in overall building height



Elimination of Potential Risks

01

Increased slab thickness due to 6-side enclosed modular units leading to the increase in overall building height.


New **Section 16 Planning Application** for minor relaxation in building height from +87mPD to +90mPD *was approved in Nov, 2018*.

Increase in overall building height



All necessary statutory approval have been obtained prior to award of Main Contract.

1



Increase in Gross Floor Area


02

Increase double wall had taken up extra floor space, i.e. increase GFA;

Elimination of Potential Risks




MiC
Detailing




Plan

Indication of waterproofing
& fire proofing



Section

Indication of waterproofing
& fire proofing



Roofing

Cast in-situ concrete slab to
enhance waterproofing capability

All critical details design intent have all been included in tender drawings

Outcomes



Outcomes at This Stage

Tender Return



Two-envelop tender was issued with cost : technical ratio at **60 : 40**.


Encouraging results found for the 8 tenders submitted.



Half of the tenderers are technically capable to deliver the MiC project;

Outcomes at This Stage

Construction Programme



MiC can achieve faster construction programme

Outcomes at This Stage

Project Cost

Amongst valid tenders, all are within or 0% - 8% lower than the original project estimate with MiC application.





All offers are very close.

In conclusion, MiC can achieve cost balance or even saving.

Main Contractor's MiC Proposal



MiC Experience



雅致 YAHGEE

Apartment, New Zealand



Main Contractor is allowed to form a collaborative team for his own system

Singapore

Residential Halls at NTU (North Hill) – 13 Storey

No. of Modules: **1213**



Desmond Poh

Over **35 years** Modular Experience

5 years of MiC / PPVC Experience

Inventor of **Candle-Loc System**

Current MD of **iMax Modular**

Former Founder and MD of Moderna Homes

Active participated in MiC Projects in Asia


Malaysia

Twin Tower Project in Malaysia – 40 Storey



No. of Modules: **4248**





Site Installation – Candle-Loc Connection System




“Candle-Loc” perfectly aligned and inserted inside the module columns for Multi-storey buildings



Simple multiple assemblies of modules






THE UNIVERSITY OF HONG KONG

1224 - PLACE STUDENT RESIDENCE



Current MiC Design Progress

Layout Optimization



M2 Original



M2 Proposed

Layout Optimization





A.3 - Revised MiC tabulation

	MiC / sty	Total MiC
Current design – 7 module type	32	1088
Proposed design – 4 module type	28	952

↓ 136 MODULE ✓
↑ PRODUCTIVITY ✓
↑ EFFICIENCY ✓

Optimized Layout for BD Pre-acceptance Submission



What's Next?



Advanced Technology for Smart Construction Site

Expected Support from Construction Innovation Technology Fund (CITF)



The application of new construction technology to resolve problems



Robotic Total Station




3D Laser Scanning



RFID

Advanced Technology for Smart Construction Site

Smart Construction Site



Advanced Technology for Smart Construction Site

Smart Construction Site



Advanced technology to be applied at WCH during module installation stage

Good Quality Assurance and Quality Control System

Stringent quality checking and assurance plan

Factory Plan – Overseas DfMA Production Factory

OUR EXPERTISE & FACILITIES

Total Floor area : 166,500 m²
Including Steel Structure Production : 42,800 m²
Furniture Production : 11,000 m²

- Design Smart
- Build Smart
- Develop Smart
- And Create Future Smart

Location : Southwest Economic Development Zone, Changshu, Jiangsu Province, Republic of China.



Good Quality Assurance and Quality Control System

Stringent quality checking and assurance plan



Good Quality Assurance and Quality Control System

Potential blockchain technology to enhance QA & QC procedure and credibility




Image source: <https://blogs.iadb.org/caribbean-dev-trends/en/blockchain-technology-explained-and-what-it-could-mean-for-the-caribbean/>



Image source: <http://www.jllapsites.com/research/iot-new-construction-intelligence/>

Blockchain Technology



Internet of Things

Forecast

As MiC technology and market mature, we anticipate

Faster construction programme;



**More environmental friendly approach
in construction;**



**Construction cost for MiC will be further
reduced;**



Thank You

