Are We Ready? Pilot Modular Integrated Construction (MiC) Project of Student Residence at Wong Chuk Hang Site for the University of Hong Kong

Date: April 24, 2018

Presented by

Prof. Ir. K. L. Tam 譚景良

Director of Estates & Adjunct Professor, The University of Hong Kong 香港大學物業處長及客席教授



Estates Office, The University of Hong Kong

A new construction method in Hong Kong

- Free-standing volumetric modules which are pre-fabricated and prefinished (including loose furniture) off-site in a controlled manufacturing environment;
- Completed modular units are then delivered and assembled on site;
- Modular buildings are intended for permanent use. They are designed and built to the same or higher standard of conventional buildings;









Major types of Modular Integrated Constructions:-

1. Reinforced concrete modular unit;

2. Steel frame modular unit;



3. Steel – RC hybrid modular unit



Places with popular modular building construction:-

- the UK;
- Singapore;
- Australia;
- China;

particularly for student hostels and hotels













The UK experience – The APEX House, London (Student Rooms)



HKSAR Government Initiative for MiC Application on Construction Projects

 As stated in the Policy Agenda, the HKSAR Government is committed to promote and lead the adoption of Modular Integrated Construction in the construction industry.



 Chief Executive announced in her Policy Address 2017 to support non-profit-making organisations to explore the feasibility of constructing pre-fabricated modular housing.

HKSAR Government Initiative for MiC Application on Construction Projects

- The Government are considering **extending the current GFA concessions** for promoting green and innovation buildings to cover buildings adopting MiC.



- In the 2018-19 Budget, the Government proposed to set up a **\$1 billion Construction Innovation** and Technology Fund to boost the construction industry to adopt new technology.
- Eligible contractors, registered sub-contractors and consultants can apply for financial support from the Fund for using local and overseas innovative construction technologies, such as MiC when carrying out construction projects.

 Estates Office, HK


Current Status of Student Residences for HKU

Current Status of Student Residences for HKU

- A shortfall of more than 2,400¹ student places is entitled to HKU.
- There is a need for HKU to complete student hostel projects to make up the shortfall.
- Innovative approach in construction method is required to accelerate the provision of student hostels.
- HKU has studied MiC approach to student hostel projects.







Proposed MiC Application for Student Residence at Wong Chuk Hang Site


Proposed MiC Application for Student Residence at Wong Chuk Hang Site

Selected by Development Bureau as a Pilot Project for MiC in Hong Kong




Site Location Plan

- A combined non-residential podium
- Two 17-floor towers of student residences
- 1,224 hostel places
- Associated living accommodation for management staff, common space, canteen, support facilities and car-parking space
- 14,277 m2 (NOFA)
- 28,176 m2 (CFA)




Proposed MiC Application for

Student Residence at Wong Chuk Hang Site



Proposed MiC Application for Student Residence at Wong Chuk Hang Site




Three-storey podium structure




Proposed MiC Application for

Student Residence at Wong Chuk Hang Site



Proposed MiC Application for


Student Residence at Wong Chuk Hang Site






Proposed MiC Application for Student Residence at Wong Chuk Hang Site

Potential MiC modularization study for WCH project;




Structural design of core walls and tower portions, including relevant foundation works, shall allow earlier construction progress than the remaining podium area to facilitate the earliest delivery of MiC units for on-site installation.



Student Residence at Wong Chuk Hang Site

Programme Keydates

Activities	Date
Detailed Design	2 nd Quarter, 2018
Statutory submissions	2 nd Quarter, 2018
Funding approval	3 rd Quarter, 2018
Tendering	3 rd Quarter, 2018
Commencement of Main Contract (Tentative works period: 57 months)	1 st Quarter, 2019
Completion	Before 4 th Quarter, 2023



• Development Bureau (DEVB) has engaged with the Centre for Innovation in Construction & Infrastructure Development (CICID) of Civil Engineering Department of the HKU to research on Modular Integrated Construction (MiC);




Centre for Innovation in Construction & Infrastructure Development



- Research team from CICID to provide support and feedback on research for MiC;
- WCH project had been selected by DEVB as one of the Pilot Projects for MiC in Hong Kong.



• Student hostels with repetitive units are ideal for MiC application



- Single student room area is about 7m² each;
- Average dimension of each room is 2.1m(W) x 3.3m (L);
- Size and dimension of tentative modular unit is suitable to comply with local traffic restrictions





- An extensive site formation works is required prior to superstructure construction which allows sufficient time for design and approval of Mic units;
- WCH project's programme for infrastructure works, such as foundation and site formation works would allow sufficient time for detailed design, approval and production of MiC units (29 months construction period);



Possibility to reduce superstructure construction time with MiC application, subject to further study on the MiC proposal

		_			_	201	0				_				2020				_				202	1							2)22				т				20	23			\neg
ı	Activity	H	01	т	O2	701	0	3	(04	۰	01	т	O2	2020	O3	т	04	+	0	ı	O,	202	0.	3	0	4	0	1	(_	1	O3	т	O4	+	01	т	O	2	23	03	Т.	04
Г		П	Ì		Ì	ΠŤ	TÌ	Т	Т	Ì	П	Ì		Ì		Ì	П	ΤÌ	ΠŤ	ΤÌ	T	ΤÌ	T	TÌ	┰	TÌ		\Box		Т	П	П	Ì	t	Ì	T	n	ΠŤ	TÌ				П	П
1	Piling and Site Formation Works																																											
2	Superstructure MiC Design							Ī											П			Ц	ļ	.	4	Щ			_	Ļ	N	Ł	Ц	ŀ	4	Ţ	L	ļ	Ц	-		4	ļ	\prod
	Substructure, Superstructure and MiC installation																															П	П											
			\Box	Π		П	П	\perp			Π						$\Box \Box$	\Box	\Box	П		П	\Box									П		П				П						!




 Improved site safety with some works procedure to be carried out off-site in a controlled environment



Summary of Occupational Safety and Health Statistics of 1st Half of 2017

			1st Half of 2016 No. of Cases	1st Half of 2017 No. of Cases	Percentage change in figures
(a)	Industrial Accident	ts			
	(Construction	1758 (6)	1816 (8)	+3.3%
		Food and Beverage Services	2 352	2 409	+2.4%
		Manufacturing	696 (1)	671 (3)	-3.6%
		Others	251 (2)	304 (3)	+21.1%
		Total	5 057 (9)	5 200 (14)	+2.8%
(b)	Occupational Injur	ries	17 283 (103)	17 092 (104)	-1.1%


Notes: Figures in brackets denotes the number of fatalities which has also been included in the number of accidents Source: Occupational Safety and Health Statistics of Labour Department, HKSAR




Shortened construction period



Onsite construction compared with offsite construction (over 5 years)



Source: "Smart Construction Report - How Offiste manufacturing can transform our industry" by KPMG, April 2016




Less construction waste and a more tidy construction site






https://www.google.com.hk/url?sa=i&rct=j&q=&esrc=s&source=images&cd=&cad=rja&uact=&eved=0ahUKEwizgaeBtPXYAhWCgbwKHT07AeIQjhwlBQ&url=https://www.google.com.hk/url?sa=i&rct=j&q=&esrc=s&source=images&cd=&cad=rja&uact=&eved=0ahUKEwizgaeBtPXYAhWCgbwKHT07AeIQjhwlBQ&url=https://www.google.com.hk/url?sa=i&rct=j&q=&esrc=s&source=images&cd=&cad=rja&uact=&&ved=0ahUKEwizgaeBtPXYAhWCgbwKHT07AeIQjhwlBQ&url=https://www.google.com.hk/url?sa=i&rct=j&q=&esrc=s&source=images&cd=&cad=rja&uact=&&ved=0ahUKEwizgaeBtPXYAhWCgbwKHT07AeIQjhwlBQ&url=https://www.google.com.hk/url?sa=i&rct=j&q=&esrc=s&source=images&cd=&cad=rja&uact=&&ved=0ahUKEwizgaeBtPXYAhWCgbwKHT07AeIQjhwlBQ&url=https://www.google.com.hk/url?sa=i&rct=j&q=&esrc=s&source=images&cd=&cad=rja&uact=&&ved=0ahUKEwizgaeBtPXYAhWCgbwKHT07AeIQjhwlBQ&url=https://www.google.com.hk/url?sa=i&rct=j&q=&esrc=s&source=images&cd=&cad=rja&uact=&&ved=0ahUKEwizgaeBtPXYAhWCgbwKHT07AeIQjhwlBQ&url=https://www.gootube.com%2Fwatch%3Fv%3DCiB-mxxfup4&psiq=AovVaw1Z6SNyCoXwxygR02nwQdSH&ust=1517048431108933

More environmentally-friendly, particularly the reduction in carbon footprint



Less demand for on-site labour




More efficient and better quality control










Less disturbance and nuisance to the neighbourhood









- Facilitate the use of Building Information Modeling (BIM)






http://recoupwwhrs.co.uk/technical/bim/

https://www.kgo-gelderland.nl/events/inspiratiesessie-bim/



- Improved supply chain management on site





May have less potential contractual claim?







Potential challenges

- First MiC project in Hong Kong, no local expertise.

To team up with experts with MiC experience from the UK, Australia. Possibly with China and Singapore in the future.




Potential challenges

- Impact on project cost

Expected increase in cost of design and structural element fabrication of MiC to be compensated with savings from the followings:-

- 1. lower cost on off-site production;
- 2. re-design of building components and finishes to omit some redundant procedures;
- 3. highly furnished units off-site to reduce on-site operation cost




Potential challenges

Local building control regulations

One of the largest wind load requirement in the world — Jointing and connection of modular units to be carefully designed to fulfill statutory requirements


Fire safety in modular units to be in the same standard of conventional building



Potential challenges

- No experienced supervision team and labour for MiC installation

Contractor can utilize the 29-month substructure construction period to provide trainings for supervision team and workers to equip with necessary skills



Potential challenges

- Contract procurement strategy

An appropriate contract procurement arrangement shall be able to:-


- facilitate tenderers to submit competitive tenders;
- allow early engagement of MiC specialist;
- impose no bias towards particular MiC system or supplier;
- ensure payment to contractor to reflect the actual spending pattern of the project;
- allow longer tendering period for tenderers to team up with MiC specialists;
- adopt 2-envelope tendering procedure for enabling the selection of the most competent contractor.

Expected Learnings from WCH Project's MiC Application

Expected Learnings from WCH Project's MiC Application

As the first MiC project in Hong Kong, data collected from WCH project would facilitate the following learning for the construction industry in Hong Kong:-

- Logistic planning
- MiC assembly methods
- Productivity with MiC application
- Regulation compliance
- Cost control
- Social response



Thank You