

Life First Walk the Talk

生命第一 行出安全

Seminar on Transportation and
Lifting Operation Safety in Construction Site

Practical Sharing on
Transportation and
Lifting Operation Safety
in MEP Installations



Safety Specialist Committee
安全工程專責事務委員會



CONSTRUCTION
INDUSTRY COUNCIL
建造業議會

Make Safety Personal

Life First
Walk the Talk
生命第一 行出安全



Practical Sharing on Transportation and Lifting Operation Safety in MEP Installations

Ir KC Lau

The Hong Kong Institution of Engineers
- Safety Specialist Committee - Past Chairman
Gammon E&M Limited – General Manager

BEng(Hons), MSc, CEng, RPE, FHKIE, FCIBSE,
FIPlantE, CEnv, C.BuildE, FCABE, MIET, SMCMEs,
CSMe, REA, AS-RSC(V), 中国正高级工程师

Challenges in MIMEP Transportation & Lifting Operations

MIMEP 運輸及吊運工作的挑戰

Life First
Walk the Talk
生命第一 行出安全

Why It's More Difficult

- Complex Geometry & Limited Access: Lifting environments often have irregular shapes and constrained spaces.
- Heavy & Sensitive Equipment: MIMEP components are bulky, heavy, and sensitive to vibration or tilt.
- Lack of Standard Guidelines: Few reference cases for complicated operations.

Key Limitations

- Inadequate lifting points or anchorage.
- Restricted crane or hoist access.
- Coordination with MC works and sequencing.

為何更具挑戰性

- 結構複雜及通道受限：吊運作業環境通常形狀不規則，空間狹窄，限制設備進出。
- 重型及敏感設備：設備體積大、重量重，對震動及傾斜敏感。
- 缺乏標準指引：複雜操作安裝案例少，現有指引未必適用。

主要限制

- 吊點不足或錨固位置不理想
- 吊機或起重設備進場受限
- 須與土建工程緊密協調，避免施工衝突



Key Planning Concerns & Safety Assurance

主要策劃考慮及安全保障措施

Life First
Walk the Talk
生命第一 行出安全

- 1. Load Path & Stability : Ensure clear and stable paths for transport and lifting.**
負載路徑及穩定性：確保運輸及吊運路徑清晰穩定。
- 2. Interface Management : Coordinate with civil and structural teams.**
界面協調：與土建及結構團隊協調，避免施工衝突。
- 3. Risk Assessment & Method Statements : Tailored risk analysis and lifting method statements.**
風險評估及施工方案：制定針對性風險評估及吊運方案。
- 4. Ensuring Safe Operation : Early Engagement with Specialists**
確保安全操作：及早與專家合作包括吊運工程師及MIMEP專業人員。
- 5. Mock-Up & Simulation : Use BIM and lifting simulation tools to visualize operations.**
模擬及預演：利用BIM及模擬工具預視操作流程。
- 6. Training & Supervision : Ensure all personnel are trained in site-specific lifting protocols.**
培訓及監督：所有人員須接受特定培訓。
- 7. Appoint competent lifting supervisors and signalers.**
設立合資格監督及指揮員。
- 8. Monitoring & Emergency Planning : Real-time monitoring of lifting operations. Emergency response plans for equipment failure or instability.**
實時監察及應急計劃：吊運期間進行實時監控，制定應急方案。




2009
The HKJC AC Infrastructure upgrade
- Chiller Replacement Operation

Safety Operation

Back to basic

PLAN-DO-CHECK-ACT



Life First
Walk the Talk
生命第一 行出安全

P

Develop Lifting Plan
制定吊運計劃



D

Initiate Safety Procedure
定立安全吊運方法

Unique Capability in HK
We Plan and Deliver
The Best Options To Our Clients



A

Operate Safety Hoisting
實行安全吊運



C

Monitor Safety Execution
監察安全的執行



2010
The HKJC AC Infrastructure upgrade
- Chiller Replacement Operation

Life First
Walk the Talk
生命第一 行出安全



Dummy Hoisting Trial



Heavy Hoisting Operation

2011 The HKJC AC Infrastructure upgrade - Roof Piping Replacement

Life First
Walk the Talk
生命第一 行出安全

Comparison of 1st Lifting Plan v Advanced Lifting Plan

1 st Lifting Plan
<ul style="list-style-type: none">x Road Close for Operation 需要封閉車路x Lifting Setup in Various Position 在多個地點設立多種吊運配置
Advanced Lifting Plan
<ul style="list-style-type: none">✓ Avoid Road Close for Operation 避免封閉車路✓ Reduce Operation Point 減小施工位置✓ Reduce 80% of the setup matrix 減小80%施工配置✓ Internal Design for advancement 獨立設計加強吊運效益



Make Safety Personal

2011

Central Government Complex (HKSAR) - Riser Module with working platform



Designed working platform for module connection
設計工作平台用於模組修口工作的企位



Advanced Consideration to smoothen operation
在設計吊運過程中加入對施工需求的考慮

Make Safety Personal

2013


CX Cargo

- AC Ductwork Module Hoisting by Telehandler

Life First
Walk the Talk
生命第一 行出安全



Designed hosting frame to raise ductwork modules
獨立設計的托架, 活用器械安全托舉到位




Consider practical needs and Design a Safe Delivering
考慮實際需求, 設計出安全的運輸到位方法

Make Safety Personal


2018

TKO Data Centre
- Riser Module Series

Life First
Walk the Talk
生命第一 行出安全



6M Modules for phase 2
12M Modules for phase 3



Introduce of BIM Planning for Logistic Plan
為吊運施工計劃引入BIM虛擬施工預演

Make Safety Personal

2018

TKO Data Centre

- Low-Level Corridor Module with Raised Floor

Life First
Walk the Talk
生命第一 行出安全



12M MEP Modules
Integrated with
ABWF Raised Floor



Designed Specific
Hoisting Container
for Module Delivery
為吊運獨立設計集裝吊具

Make Safety Personal

2019

TKO Data Centre

- Container Type DRUPS & Gen-set

Life First
Walk the Talk
生命第一 行出安全



Container Type DRUPS at Phase1



Container Type Gen-set at Phase2




Make Safety Personal

2019

TKO Data Centre

- MiMEP Thermal Tank Delivery

Life First
Walk the Talk
生命第一 行出安全



4x 50tons Free standing MiMEP Thermal Tanks Deliver in 4 Days.

Complicate Delivery with Maritime Transport, Heavy Lifting, Vertical Hoisting & Horizontal Shifting

四組重達 50噸的MiMEP預製冰缸以四個工作天完成到位。







複雜的運輸工序包括海床聲納探測，海事運輸，重型吊運，垂直吊運，橫向拖移

2019

TKO Data Centre

- MiMEP Thermal Tank Delivery

Life First
Walk the Talk
生命第一 行出安全






- ✓ Ultrasonic seabed survey
- ✓ Tide studying
- Ensure water depth catering barge draught.
- ✓ 海床聲納探測
- ✓ 潮汐預測參考
- 確保水深和貨船吃水關係, 預防觸礁。

Make Safety Personal

2020

WestK Lyric Theatre Project - DCS Mega Piping

Life First
Walk the Talk
生命第一 行出安全




DN1600 DCS
Sea Water Pipe Hoisting
with permanent bracket
and special gantry.



Achieving with smart & effective method integrated
with safety enhancement
透過創新及更有效率的方法施工同時提升安全

2025
WestK Lyric Theatre Project
- Roof Mega Modules


Life First
Walk the Talk
生命第一 行出安全




Assembled with over 80 trips heavy hoisting
under comprehensive planning
在全面計劃的施工方案下, 項目以超過80次重型吊運完成組裝

2025 WestK Lyric Theatre Project - Roof Mega Modules

Life First
Walk the Talk
生命第一 行出安全



Key Challenges:
a sharp rise of Heavy Lifting Activities



- ✓ Comprehensive Work Plan
- ✓ Detail Method Statement
- ✓ Frontline Allocation
- ✓ CG of every hoist




- ✓ Access Control
Fatal Zone Management
- ✓ Proper Platform
Safe Working Platform
- ✓ Work Supervision
Proper site supervision
- ✗ Worker Position
Risky working position
- ✗ Nos. of Worker
Lower Nos. of worker in risk



- ✗ Worker Position
Worker under load
- ✗ PPE for Worker
Should not rely on PPE
- ? Centre of Gravity
CG considered when rigging?
- ? Temporary Works
Fall arrest well calculated?


2025 WestK Lyric Theatre Project - Roof Mega Modules

Life First
Walk the Talk
生命第一 行出安全




Transformable
可展開或摺疊




Integrated
安全與施工結合



Hoisting



Working on Top




Make Safety Personal

2025


TWW Data Centre

- Underground Fuel Tank Delivery



Dummy Trial Run to understand hidden risks
在大型運輸前預先試行, 評估潛在風險

Double Lane
雙線道行車



Escort Car
護航車

Wide Load
特闊貨物



Wide Load
Permit
特闊貨物
許可證

Safe planning is essential for
any lifting operation.
任何吊運作業都必須進行安全策劃。

Thank You!